MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781 Visit us at : http://mpcb.gov.in Email: jdwater@mpcb.gov.in



Kalptaru Point 2nd floor, Sion Matunga Scheme Road No. 8, Infant of Sion Circle, Sion (E), Mumbai - 400 022.

No./MPCB/JD(WPC)/ 220 924

Date 29/ 09 /2022

To, The Secretary, Ministry of Jal Shakti. Shram Shakti Bhawan, Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Sir.

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to July - 2022. We are submitting herewith Monthly Progress Report for Aug -2022, in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,

Ashok Shingare, ias

Member Secretary

-

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

- 1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
- 2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Maharashtra (Aug -2022)

Overall status of the State:


I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531

II. Estimated Sewage Generation (MLD): 9758

A. <u>Details of Sewage Treatment Plant (entire State):</u>

- Existing no. of STPs and Treatment Capacity (in MLD): 144 STPs with treatment capacity of 7747 MLD (3532.95 MLD Existing and 4214.29 ongoing)
- Capacity Utilization of existing STPs: 4370.31 MLD (previous 4338.31 MLD)
- MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.
- Gap in Treatment Capacity in MLD: 2011
- No. of STPs installed-145
- No. of Operational STPs:140
- No. of Complying STPs: 73
- No. of Non-complying STPs: 66
- Non. Operational STP: 4 Nos.
- No. Results not available STP: 2 No. & STP Plant under Upgradation: 1 Nos.
- Along 53 Polluted Rivers (in Priority I 9, II 6, III 14, IV 10, V 14) MPR received for Year 2020, 2021 and January-2022
- Total sewage generation in PRS 2728.65 MLD
- No. of STPs-64
- Sewage treatment existing in PRS 2024.16 MLD
- Gap in Treatment Capacity- 704.49
- Capacity Utilization 1676.07 MLD
- STPs proposed/ ongoing 1279.70 MLD
 (Pls refer Annexure-I for river wise progress of STP work)



Details of each existing STP in the State

Sr. No.		Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non- Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	22.5	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	374.8	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel: 28820860	280	Operational	170.0	Non-Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel: 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	106.0	Result awaited
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	105.0	Result awaited
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel: 26366881	180	Operational	108.0	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	531.0	Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	70.0	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	12.0	Comply

	Thoma Municipal	Th to con the			·	
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.5	Comply
12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Comply
13.	Thane Municipal Corporation	Kharegoan	46.76	Proposed	NA	proposed
14.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	5.0	Comply
15.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
16.	Thane Municipal Corporation	Nagla Bunder	7	proposed	NA	proposed
17.	Thane Municipal Corporation	Hiranandani	59	proposed	NA	Proposed
18.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Comply
19.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	12.0	Comply
20.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	17.0	Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	13.0	Comply
22.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
23.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	11.0	Comply
24.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
25.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Comply
26.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Comply
27.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	19.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
29.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
30.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Operational	5.0	Non Operational
31.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
33.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Non- Operational	13.0	Non Operational


35.	Bhiwandi Nizampur Municipal Corporatio	n Katai-2	17	Non- Operational	-	Non Operations
36.	Ambernath Municipa Council	vadalgaon STP	45	operational	22	Comply
37.	Ambernath Municipal Council	Chikloli STP	9	Operational	6	Non-Compl
38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Snanti Nagar-2	31.26	Operational	15	Comply
40.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	20.7	Comply
41.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
42.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	40.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100,00	Operational	40.0	Comply
44.	Navi Mumbai Municipal Corporation	0 00 0	37.50	Operational	18.0	Comply
45.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	10.0	Comply
46.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	45.0	Comply
<u>47.</u>	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	35.0	Comply
48.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
49.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Operational	23.0	Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	63.0	Comply
51.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	79.0	Comply
52.	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	47.0	Comply
53.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal.	32	Operational	26.0	
54.	Panvel Municipal Corporation	Panvel, Dist. Raigad. Kalundre, Kalundre Gaon, Panvel, Navi	2	Operational	1.7	Comply
55.	Panvel Municipal Corporation	Mumbai CIDCO Karanjade	28	Operational	15.0	
56	Nashik Municipal Corporation	Chehedi STP	22	Operational		Comply
57	Nashik Municipal Corporation	Chehedi STP	21	Operational	22.0	Non-Comply
58	Nashik Municipal Corporation	Panchak	7.5	Operational	21.0	Non-Comply
59.	Nashik Municipal	Panchak	21		7.5	Non-Comply
o.	Corporation Nashik Municipal	Panchak	32	Operational	21.0	Non-Comply
1	Nashik Municipal	Tapvan		Operational	32.0	Non-Comply
	Vashik Municipal	Tapvan	78 52	Operational Operational	78.0	Non-Comply

f	Machile Municipal		T			
63.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Non-Comply
64.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Non-Comply
65.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	15.0	Non-Comply
66.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1	Non-Comply
67.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32	Non-Comply
68.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	8.64	Comply
69.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Comply
70.	Shirdi Nagarpanchyat	Shirdi, Tal Rahata, Dist- Ahmednagar	16	Operational	9	Comply
71.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Non-Comply
72.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Non-Comply
73.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Non-Comply
74.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non-Comply
75.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
76.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Non-Comply
77.	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	90	partially in Operational, as PMC has declared said STP as defunct (STP of capacity of 127 MLD is proposed at this location)	30.0	Proposed
78.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non-Comply
79.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Non-Comply
80.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Non-Comply
81.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
82.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non- Operational (Maintanance work under progress)	0	Non- Operational

83	Council	Saswad Municipal council STP	2	Operational	2	Non-Comp
84	Council	Dongar Gaon, Lonavala	3.6	Operational	NA	Result await
85.	Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Compl
86.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Non-Compl
87.	Khadaki Cantonment Board	No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Compl
88.	Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
89.	Municipal Corporation	Chikhali Phase I	16	Operational	14.3	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation		16	Operational	14.3	Non-Comply
91.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.3	Non-Comply
92.	Pimpri Chinchwad Municipal Corporation Pimpri Chinchwad	Chinchwad Phase II	30	Operational	29.5	Non-Comply
93.	Municipal Corporation Pimpri Chinchwad	Sangvi Phase I	10	Operational	8.0.	Non-Comply
94.	Municipal Corporation Pimpri Chinchwad	Kasarwadi I	40	Operational	28.4	Non-Comply
95.	Municipal Corporation Pimpri Chinchwad	Kasarwadi II	40	Operational	28.4	Non-Comply
96.	Municipal Corporation Pimpri Chinchwad	Kasarwadi III	40	Operational	28.4	Non-Comply
97.	Municipal Corporation Pimpri Chinchwad	Pimple Nilekh	20	Operational	20.0	Non-Comply
98.	Municipal Corporation Pimpri Chinchwad	Ravet	20	Operational	14.6	Non-Comply
99.	Municipal Corporation Pimpri Chinchwad	Akurdi Sangvi Phase II	30	Operational	28.5	Non-Comply
100.	Municipal Corporation Pimpri Chinchwad	(Dapodi)	20	Operational	15.8	Non-Comply
101.	Municipal Corporation Pimpri Chinchwad	Chahroli Phase I	21	Operational	10.1	Non-Comply
102.	Municipal Corporation Solapur Municipal	Chahroli Phase II	20	Operational	10.0	Non-Comply
103.	Corporation Solapur Municipal	Degaon STP	75.00	Operational	52.0	Comply
104.	Corporation Solapur Municipal	Kumathe STP	12.50	Operational	5.4	Comply
105.	Corporation	Pratap Nagar STP Compartment no.	15.00	Operational	5.2	Comply
106.	Mahabaleshwar Municipal Council	79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	Non-Comply
107.		at Survey No.626, near Dhobi Ghat,At- Mahabaleshwar, Tal- Mahabaleshwar, Dist-Satara	1	Operational	0.5	Non-Comply
	Panchagani Municipal Council	Survey No. 83/2 near	0.65	Operational	0.65	Non-Comply

		Siddharthnagar,At- Panchgani, Tal- Mahabaleshwar, Dist-Satara				
109.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar, At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Non-Comply
110.	Panchagani Municipal Council	Hindu Crematorium,At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	1.5	Operational	1.5	Non-Comply
111.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist- Satara	12.5	Operational	9.5	Non-Comply
112.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Non-Comply
113.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Non-Comply
114.	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	Comply
115.	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	Comply
116.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
117.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	Comply
118.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Comply
119.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Comply
120.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date- 23/7/2018)	23.5	Operational	13.0	Comply
121.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
122.	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	60.0	Comply
123.	Aurangabad Municipal Corporation	Padegaon	10	Operational	5.0	Comply
124.	Aurangabad Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	4.0	Under Upgradation work

125	Aurangabad Municipa	At Zalta,	7.		-	
	Corporation	At Zaila,	35	Operational	15.0	Non-Comply
126.	Municipal Corporation	Elichpur	30	Operational	12.0	Non-Comply
127.	Municipal Corporation	Bondar	87	Operational	35.0	Non-Comply
128.	Municipal Corporation	Sangvi	15	Operational	10.0	Non-Comply
129.	Nonnum Manatat 1	Bhandewadi	200	Operational	200.0	Comply
130.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Comply
131.	Noonus Municipal	Mankapur	5	Operational	5.0	
132.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
133.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
134.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
135.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
136.	Nagpur Municipal corporation	Somalwada- 1(Ongoing work by NIT)	20	Operational	NA NA	Comply
137.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	NA NA	Comply
138.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Operational	6.25	Results awaited
139.	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	Operational	44.0	Non-Comply
140.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non-Comply
141.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, DistBuldana	7	Operational	3.5	Non-Comply
142.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non-Comply
143.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non-Comply
	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Non-Comply
	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
		Total	6824.15		4370.61	



Details of under construction STPs along the Polluted River Stretches

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Mar-25
2	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work yet not started.	July-2023.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	Mar-23
4	Hinganghat Municipal Council	Hinganghat Municipal Council	3	Civil work under progress		Dec-22
5	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	90% Construction of 48 MLD STP is completed.		Aug-2022
6.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Aug-2022
7.	Kolhapur Municipal	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	10% work completed (foundation		
8	Corporation, Kolhapur	Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	55% work completed		Dec-22
9	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	The work had begun. Funds of Rs. 82.60 crore have been sanctioned from UIDSSMT scheme. But at present the work is stopped due to legal issues.		Time line not fixed due to litigation
10	Ulhasnagar Municipal Corporation	Khadegovili STP		Excavation and PCC completed for SBR basin. Excavation under progress for pump house.		Nov -2022
	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill.	ī	Work awarded and Funds are available however contractor has not yet		Time line not given

11.		Ashtami, about 120 mtrs. away from Kundalika River.		started the construction work due to GST issue.		
12	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed. Excavation work of approach nalla 100 meters completed & construction work of 60 meters completed. MBBR tank- 2 Nos RCC concert completed & vertical wall & raft steel work completed. Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed. Excavation work of primary treatment system completed.		<u>Dec-22</u>
13	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Construction work of Vadavali STP has been 65% completed	As said area is having less population, underground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	Dec-2022
14	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Jun-22</u>
15	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		March -2022
16	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	Sept -2022
17	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	80% Undergroung drainage, 85% construction work of 40 MLD STP is	The Sewer network is completed upto 126 Km and 21 Km	
18	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	completed And 85 % construction work of 17 MLD STP is completed	network is remained due to stoppage of work	<u>March 2023</u>

				Technology- SBR Funding details- Amrut Mission.	in corona period. The scheme will be completed in Mar 23. Approved fund allocated Funding details- GOI-65.76 Cr, GoM 32.88 Cr. & ULB/MC-57.31 Cr. Total 155.97 Cr. Amrut Mission	
					implimentation Agency maharshtra Jeevan pradhikaran Dhule.	
19	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5		Drainage pipeline of 54.09 kms is proposed in the	
20	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5	Work Order for STP awarded and excavation work in under progress	zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec-22</u>
21	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey,	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon	
22	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	design, trial bore etc	nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla- 2km	<u>Dec 2022</u>
23	Solapur Municipal Corporation	Desai Nagar STP	20	10 % work SBR PCC and compound wall is completed		Dec-22
24	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	Dec-2023
25	Saswad unicipal Council	Saswad	3	90% work is completed		Dec- 2022
26	Saswad unicipal Council	Saswad	3	60% work is completed		Dec- 2023

27	Degloor unicipal Council, Tal- Degloor, Dist- Nanded	Gat No- 70,71,72,73, Degloor, Tal- Degloor, Dist- Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	Dec-22
28	Akola Municipal Corporation	Shiloda	30	90% work is completed & Pipeline work to be completed	90% work is completed & Pipeline work to be completed	Dec-22
29	Akola Municipal Corporation	PDKV	7	90% work is completed & Pipeline work to be completed	90% work is completed & Pipeline work to be completed	Dec-22
		Total	373.6			

Details of Proposed STPs in the State


Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completi on
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	June-2023
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	September 2023
10.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	T. 1.
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	Time line not
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	provided.
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Time line not provided
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Time line not provided
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	Dec 2022
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	Time line not provided
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Time line not provided

21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/ 11(0.43A) at Roha.	4	Proposed	Time line not provided
22.	Ahmednagar Muncipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Time line not provided
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed	2025
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed	2025
34.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed	Dec-2023
35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Time line not provided
36.	Satara Municipal Council		17.5	Proposed	Time line not provided
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Time line not provided
38.	Ashta Municipal Council Ashta Municipal Council STP		5.5	Proposed	Time line not provided

39.	Islampur Municipal Council STP		7	Proposed	March-22
40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March-22
41.	Malvan Municipal Council	Malvan Council	4	Proposed	_
42.	Aurangabad Municipal Corporation	Banewadi	10	Proposed	
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	Time line not
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	provided
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed	
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	Mar-22
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	Mar-22
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	Time line not provided
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed	
55.	Thane Municipal Corporation (Kharegoan)	(Kharegoan) STP	46.76	Proposed	August 22
56.	Thane Municipal Corporation (Nagla Bunder)	Nagla Bunder) STP	7	Proposed	August 22
57.	Thane Municipal	Hiranandani STP	59	Proposed	August 22
58.	Bhiwandi Nizampur	Bakra Bazar- Bhiwandi	29	Proposed	June 23
59.	Bhiwandi Nizampur	Slaughter House- Idgah	30	Proposed	September 22

60.	Khalapur Nagar Panchayat	Khalapur Nagar		Proposed	
 00.		Panchayat STP	3		May 22
61.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Proposed	August 21
62.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	Proposed	July 21
63.	Pachora Municipal Council	Pachora Municipal Council STP	9	Proposed	March 21
64.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Proposed	March-23
65.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Proposed -	March 23
66.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	40 (Construction activity yet not Started)	March 23
67.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	32 (About 80 % Civil Construction work is completed and Mechanical work is in progress at vill. Borwati Tal. Dist.Latur & all work is propose to be Completed by March- 2023 as per LCMC	March 23
68.	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Proposed	Nov -2022
69.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Dec 2022
70.	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Proposed	Oct -2022
71	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
72	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
73	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal- Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	Time line not provided
74	Pune Municipal corporation	Keshavagar	12	Proposed	2025
75	Pune Municipal corporation	Manjari bk	93.5	Proposed	2025

	Total		4129.68		
82	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	Proposed	Land acquisition issue,hence time line not given.
81	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	Dec- 2023
80	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued. Board has granted Consent to Establish.	Dec-2023
79	Parli Vaijnath Municipal Council	Parli Vaijnath STP	17	Proposed	
78	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	
77	Parbhani Municipal Corporation	Vangi Road	18	Proposed	
76	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	




Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

III. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
 No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, Inoncomplied one is not in operation and one is under stabilization and one CETP is closed for upgration Purpose.



CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Aurangabad	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P.,, Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhloli-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing

24	Akkalkot Cetp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik		1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist- Sangali		0.64	Under Construction
29.	Ichalkaranji in Kolhapur District		1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur		5	Under Construction

IV. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-403 Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 biomethanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 320 landfill sites are identified and 18 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

Total no. of wards-12420, no. of wards having door to door collection service-12333,
 no. of wards practicing segregation at source -10229.

V. <u>Bio-medical Waste Management:</u>

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642

• Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

VI. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - o Capacity of 03 Nos of Incinerator Facilities (MT/Hour) 9.0
 - o Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VII. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - o From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - o Plastic waste recyclers- 88 Nos.
 - o Plastic waste used in Cement Industry-27000 MT
 - o Plastic to Fuel Plants- 05 Nos
 - o 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - o Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VIII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

- IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.
- X. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board
- XI. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.

XII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches							
Priority	No. of stretches declared in 2018	No. of stretches in 2019	No. of stretches in 2020 (Jan to Dec)	No. of stretches in 2021 (Jan to Dec)			
Priority I	9	1	1	1			
Priority II	6	6	3	0			
Priority III	14	10	12	11			
Priority IV	10	14	13	15			
Priority V	14	21	21	23			
Less Polluted	-	1	3	3			
Total	53	53	53	53			

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(January to December 2021)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Min Max	
		Priority I	·-• <u></u>	. <u>. </u>	
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3	8.2	IV
2	KALU	Along ATALE VILLAGE	8	8	IV
3	KUNDALIKA	SALAV TO ROHA	4	17	III
4	MITHI	POWAI TO DHARAVI	45	45	I
5	MORNA	AKOLA TO TAKALIJALAM	8.5	8.5	
6	MULA	BOPODI TO AUNDH GAON	13	14.5	
	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM		17.5	111
8	NIRA	SANGAVI TO SHINDEWADI	6.2	11.5	
9	VEI.	NHAVARE TO SHIKARPUR	7.5	7.5	 IV
		Priority II	<u> </u>	I	
1	ВНІМА	VITHALWADI TO TAKLI	6.4	13.5	III
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9.5	15.5	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	11.5	14.5	III
4	PAWANA	DAPODI TO RAVET	7.6	14.5	III
_ 5	WAINGANGA	TUMSA TO ASHTI 4 14		14	111
6	WARDHA	GHUGHUS TO RAJURA	5.2	10	
.		Priority III	·		<u></u> .
1	GHOD	ANNAPUR TO SHISHUR	11.5	11.5	III
2	KANHAN	BHANDARA TO NAGPUR	6.2	8.6	IV

					· · · · · · · · · · · · · · · · · · ·
3	KOLAR (MAH)	Along Koradi	4.8	4.8	V
4	KRISHNA	SHINDI TO KURUNDWAD	1.8	7.6	IV
5	MOR	JALGAON TO AMODA	2.8	2.8	Less Polluted
6	PATALGANGA	KHADEPADA TO KOPOLI	3.8	10	lV
7	PEDHI	NARAYANPUR TO BHATKULI	6.8	6.8	IV
8	PENGANGA	MEHKAR TO UMARKHED	3.8	5	V
9	PURNA	DHUPESHWAR TO ASEGAON	6	6.8	IV
10	TAPI	RAVER TO SHAHADA	3.8	4	l v
11	URMODI	DHANGARWADI TO NAGTHANE	6.8	6.8	IV
12	VENNA	MAHABALESHWAR TO MAHULI	4.6	5.6	V
13	WAGHUR	SUNASGAON TO SAKEGAON	4	4	v
14	WENA	KAWADGHAT TO HINDANGHAT	5.8	7	IV
		Priority IV		•	
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	4.8	4.8	v
2	BORI	Along AMALNER	3.2	3.2	v
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.5	13.5	III
4	DARNA	IGATPURI TO SANSARI	3.2	4.6	v
5	GIRNA	MALEGAON TO JALGAON	3.2	4.6	v
6	HIWARA	PACHORA TO NIMBORA	3.6	3.6	v
7	KOYNA	KARAD TO PAPDARDE	6.4	6.4	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	v
9	SINA	SOLAPUR TO BANKALAGI	8.4	8.4	IV
10	TITUR	Along CHALISGAON, JALGAON	3.6	3.6	V
		Priority V	•		1
1	AMBA	BENSE TO ROHA	4	4	v
2	BHATSA	SHAHAPUR TO BHADANE	4	4	v
3	GOMAI	LONKHEDA TO SHAHDA	3.2	3.2	V
4	KAN	KAVATHE TO SAKARI	3.2	3.2	V
5	MANJARA	LATUR TO NANDED BRIDGE	6.4	6.4	IV
6	PANCHGANGA	SHIROL TO KOLHAPUR	1.8	2.4	Less Polluted
7	PANZARA	VARKHEDE TO DHULE	4.2	4.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	3.2	3.2	V
9	SAVITRI	DADLI TO MUTHAVALI	2	3.8	V
10	SURYA	DHAMNI DAM TO PALGHAR	3.6	4	V
11	TANSA	Along Thane	3.8	3.8	v
12	ULHAS	KALYAN TO BADLAPUR	3.8	4	V
13	VAITARNA	GANDHRE TO SARASHI	3.8	3.8	V
14	VASHISHTHI	KHERDI TO DALVATNE	1.8	1.8	Less Polluted

XIII. Ground water regulation:

- o In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- O GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIV. Good irrigation practices being adopted by the State:

- o 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- O Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- o RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,
- XVI. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.
- XVII. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

- **XVIII. Plantation activities along the rivers:** RRC has already requested to Water Resource Dept. GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.
- XIX. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XX. Reuse of Treated Water:

- o At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- o Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- o MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing duel pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XXI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- > To maintain the permanent minimum continuous flow of water in the river bed.
- > To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile biotoilets to the publics during Pandharpur yatras.
- > To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- > To carry out the beautification & forestation of river banks.

- > To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- > As per the local need to work for public participation and development of pilgrimage area.

"Namami Chandrabhaga Pradhikaran" established under the Chairmanship of Hon'ble Chief Minister, GoM & Co-Chairmanship of Hon'ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

"High Power Committee" established under the Chairmanship of Hon'ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner. Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXII. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon'ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs Uol & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXIII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXV. sMunicipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network:

Additional Municipal Commissioner MCGM has given briefed about proposed up gradation of STP Network in MCGM Corporation area to meet gap of Sewage treatment facilities in Mumbai area-

As per the timeline submitted in the affidavit filed before Hon'ble Supreme Court of India by the Municipal Commissioner on 11.02.2022 in the matters of Civil Appeal No. 5036/2019, BMC invited tenders for design build operation and maintenance of Waste water Treatment Facilities at Worli, Bandra, Dharavi, Versova, Malad, Ghatkopar and Bhandup. In the additional affidavit filed on 02.05.2022 before Hon'ble Supreme Court of India, the Municipal Commissioner informed the Court that the works will be awarded by 31.05.2022. Accordingly, the Letter of Acceptance (LoA) issued to the lowest responsive bidders for all WwTF projects except Bhandup Ww. Eproject. The evaluation of Bhandup WwTF project is in progress.

The details of works awarded are as under:

Sr. No.	WwTF	ADW F Capa- city (MLD)	Design, Build Period (Years)	O & M Period (Years)	Date of issuance of Letter of Acceptance (LoA) issued under no.	Li. dy Ce pletion
1	Worli WwTF	500	5	15	Ch. E/2167/MSDP dated 30.05.2022	Albech 2026
2	Dharavi WwTF	418	5	15	Ch. E/2209/MSDP dated 30.05.2022	h 2026

3	Bandra WwTF	360	5	15	Ch. E/2211/MSDP dated 30.05.2022	March 2026
4	Ghatkopar WwTF	337	4	15	Ch. E/2210/MSDP dated 30.05.2022	March 2025
5	Versova WwTF	180	4	15	Ch. E/2212/MSDP dated 30.05.2022	March 2025
6	Malad WwTF	454	6	15	Ch. E/2168/MSDP dated 30.05.2022	March 2027
7	Bhandup WwTF	215	4	15	-	March 2025
	Total	2464	-	-	-	

Annexyde-I

												River	wise Gap A	inalysis in Se	wage Generation & Treatment							
ir. Io.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Generati	Sewage Treatmen t Capacity (MLD)	t	Treatme	Treatment	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1			504		IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.00	Proposed STP of 5.0 MLD is under construction and will be commissioned in Dec-2023	Started construction work	Dec-23	NA		Temprory treatment on Nalla	Nashik	Nashik
2					П	Nashik Municipal Corporation		1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla	290.00	360.00	0.00	340,00	50.00	0.00	32.00 MLD STP Commissioned in March-2022		Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed and expected to complet Dec 2022		Nashik	Nashik
3	Godavar	Someshw ar Temple to Rahed		52	п	Paithan Municipal Council	Municipal Council	il 1) Local Nailas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering finanace allocation. After approval to carry further tender process from Pathan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied works will be done		Mar-23		In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2, which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by by M. C. Patithan on 9-6-2020.	s Budget 46 Cr Sanctioned.	Aurangabad	Aurangabad
		to Rahed			il.	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	5.00	DPR for 2 nos of STP's of capacity 1 & 4 MLD has been prepared and submitted to MAHARASHTRA JIVAN PRADHIKARN for technical	NA .	Timeline not provided			02 STPS proposed with capacity of 4 MLD at Kaplicha nale and 1 MLD at Datta Mandir Nalla. FSTP of 10 KLPD provided	Aurangabad	Aurangabac

River wise Gap Analysis in Sewage Generation & Treatment Timeline for Gap in Timeline for Priority Type of Treatme Actual Gap in Capacity o completion of CPCB Stage of Under completion of **ULB** wise information of drainage Major RO River Stage of Proposed STP STPs for Remarks SRO CPCB Jan Cities/Towns Local t t Treatme Treatment the construction STP STPs for future network Drains No. Stretchs Km Report STP (MLD) River to Dec 2020 on (MLD) Capacity Capacity nt (MLD) (MLD) current 2018 (MLD) (MLD) 1.Construction work of Jul-22 DPR for renovation of existing Nalls, There is gap of 13 MLD in sewage 70.00 132.00 0.00 57.00 13.00 10.00 Aurangaba Nalla approach nalla 120 construction of newely developed Nalls eatment. Municipal corporation has 1.Chunal already installed 03 STPs of 132 MLD meter out of 400 meters as well as pollution free treatment Nalla completed stagnant water in 4 km of river bank capacity. But, to treat 10 MLD sewage coming from chunal Nalla. STP based 2.Construction work of development and plantation etc. of Nalla East amount 77 Cr. Is prepared and process on MBBR technology and with capacity of SPS diversion retaining 3.Shani 10 MLD is under construction on Chunal Nalla coimng from north side of city. wall 60 % completed of submission to Govt. is in progress. Mandir 3.Sewage Pumping Nalla. Baince 03 MLD sewage coimng from Station-RCC 4 Govardh south side wil be diverted to extsing STP onstruction work of 9 lif n Chat out of 10 Lift completed at Bondar. Pumpiring station is proposed Nanded Waghla Municipa Nalla East for the diversion. Corporati 4.Primary unit Plinth 4 Municipal Beam Completed. Cornoration 5 Construction work of **Ghat Nalla** MBBR tank- 2 Numbers 80 % completed. 6. Balgiri 6.Construction work of Nalla -1 clarifier 90 % completer 7. Balgiri 7.Excavation work of Nalla - 2 chlorine tank started. 8. Gadipura Nalia Harijan As said area is having less population, under | Construction of Vadavali STP is sanctioned Kalyan-1 7.60 0.00 7.60 Construction work of Oct-22 1) Neptun ground network is not proposed. Sewage under AMRUT PH-II project of Central Govt Ambivali (Vadavali) STP is completed, electricity is ollection is proposed by nalla intersection Work order is awarded to agency and also ready. Sequential at Sewage pumping station followed by onstruction work is under progress. Amrut Balkrishna eatment at STP. Civil Structure of oject funding pattern is Central-35 %, State Batch Reactor technology Municipal Paper Mill (SBR) tenchology is pumping at all the nallahs are completed, 15 %, ULB-50% Kalyan-Dombivali Corporati Nalla, 2.5 4 Atale Kalu pumping machinery work is going on. SPS proposed. Electrical and 3) Shiv for nalla intersection not completed ENM Mandir machnical works of Nalla, 4) Balyar pumping station yes to be work pending. Roha Municipal Council has proposed to install 5 MLD capacity Roha MC has stipulated the condition of STP. But proposed STP plant site provision of Septic tank & soak pit while falls under CRZ, MPCB Raigad ranting the building permission. Rest office issued letter to municipal water is discharged in to saline water Timeline not Roha Municipal Municipal 1) Local Raigad2 Kundalik Salay to Drainage network 60% completed. Raigad 2.80 0.00 2.80 0.00 2.80 5.00 council on 15.04.2021 to get NOC 35.5 zone of Kundalika. Council from CRZ for construction of STP. Presently municipal council is in 1MLD and 4 MLD capacity of STP process to get approval form concern department for installation Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2025 of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to WSP Physical Progress -Compound is in progress. Dry Weather Mumbai Municipal Corporati Nalise 70%, Financial Progress Flow of 97 MLD (from WSP Compound Mumbai 286.00 0.00 286.00 0.00 286.00 8.00 Mar-25 17.8 Dharavi Corporation CST Bridge) and 37 MLD (from CST Bridge to Mahim Causeway) will be diverted to Bandra Treatment Zone through existing sewer network by proposing sewer interceptors, whereas, Dry Weather Flow of 144 MLD (from Bapat Nalia & Saphed Pool Nalia) will be diverted at Ghatkoapar WWTF through roposed Tunnel.

River wise Gap Analysis in Sewage Generation & Treatment														+								
r. o.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	major	Generati	Treatmen t	t	Treatme	Treatment	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
7	Morna	Akola to Takalijala m	6	1	N	Akola Municipal Corporation				37.00	0.00	37.00	0.00	30+7=37	Operational		Complied		old akola city 2.27km and nalla intercept (15No.), Right bak of morna river length 10.93 km and nalla intercept 18 no.		Akola	Amra

												River	wise Gap A	Analysis in Se	ewage Generation & Treatment							
ir. Io.	Name of the River	River I Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	Gap in Treatmen t Capacity (MLD)	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
8	Mula	Bopodi to Aundh Gaon	2.7	21/2		Pune Municipal Corporation	Municipal Corporati on	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, with next three years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	drainage line of 168 Km length, repairing	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025, existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune1	Pune
9	Mutha	Shivaji Nagar to Khadakwa sla Dam	16	ti j		Pune Municipal Corporation	Municipal Corporati on	a nalla 5)Nagzari nalla 6)Ambil	151.00	94.00	57,00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STP's of Keshavagan (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025, existing 2 STPs having Erandwane-50 MLD and Vithalwadi-32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune1	Pune
10	Mula- Mutha	Theur to Mundhwa Bridge	15	11	ш	Pune Municipal Corporation	Corporati	odha nalla 1) Keshavnag ar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining wolf completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 165 Km length, repelling of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 20 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capa	Pune1	Pune
11	Bhima	Vithalwadi	200	H		Pune Municipal Corporation	Municipal Corporati on	Keshavnag	744.00	567.00	177.00	567.00	177.00	363.00	NA	NA	2025	219 MLD will be completed by 2025		Mula-Mutha river further meets to Bhīma river. 11 STPs with capacity of 396 MLD under Mula-Mutha pollution abetment (Jica) shall be completed by 2023. Gap in the treatment capacity is 177 MLD.	Pune1	Pune
12	Dimina	to Takli		rv	u	Pandharpur Municipal Council	Municipal Council	1) Gopalpur Nalla- Pandharpur	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nil	Complied	Dec-22	Drainage network of 85% completed, Total length in current phase 50km	DPR proposal for 5 MLD future work under preparation. Namame Chandrabhaga on the line of Namame Ganoa announced by Govt. of	Solapur	Pune
13			43		ш	Akluj Gram Panchayat	Gram Panchaya t	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Carnus Soil Bio Technology Treatment base STP. The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nit	Timeline not provided			Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phältan. MPC Board will provide financial 8 technical assistance to Akluj in next three years.	Solapur	Pune
14	Nira	Sangavi to Shindewa di		I.	111	Phaitan Municipa Council	Municipal Council	Khadakhira nala from Phaltan 2) Dagadi khan nalla near dinti	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	Timeline not provided	Timeline not provided		Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	Maharashtra suvarna jayanti nagarothan	Satara	Pune
15	Vel	Nhavare to Shikarpur	10	1		Shikrapur Gram Panchayat	Gram Panchaya	naka 1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA .	Tirneline not provided			Shikrapur is Gram panchayat & there is no proposal of STP, MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune

												River	wise Gap A	nalysis in Se	wage Generation & Treatment							
r. o.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	t	Actual Treatme nt (MLD)	Treatment	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
6	Pawana	Dapodi to Ravet	20			Penpri-Chinchwad Municipal Corporation	Municipal	1) Ravet Nalls Near Ravet STP 2) Garvare Nalls Near Bhatmager 3) Kalesager Nalls Near SBR 30 MLD STP 5) Garvade Colorry Natls Near Manikbag (Chinchwad Staion Nalls Nearby Bornbay Selection) 6) Nalls Nearby Selection) 6) Nalls Near	205.80	250.00	0.00	205.80	0.00	15.00	DPR prepared for Augmentation of 30 MLD Bahtragar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval.	Construction yet not started	Dec-23	Dec-23	river is in progress DPR prepared for Augmentation of 30 MLD Bahtmagar STP to 45	intercepted Sewer along the PCMC side bank of neer is in progress DPR prepared for Augmentation of 30 MLD Behtmagar STP to 45 MLD. DPR prepared and submitted to Technical Committee & committee has sanctioned the proposal & submitted to Tender committee for approval.	РСМС	Pune
7		Moshigaon to Alandigao n				-		Sandvik						12 MLD	Preparation of proposal for STP out side of Blue line is under progress.	Work was stoped and structure demolished by NGT Orde. Alternative land parcie at Sr. no.92 & 93 having STP capacity 12 MLD is proposed Revised DPR canctioned. Tender flotted and work order is in progress.	Dec-23	Dec-23	Work was stoped and structure demolished by NGT Ords. Alternative land parcle at 5r. no 92 & 50 having STP capacity 17 EM its proposed Revised DPR senctioned. Tender flotted and work order is in progress.	Work was stoped and structure demolished by NGT Orde. Alternative land parcie at \$v. no.92 & 95 having STV capacity 12 MLD is proposed Revised DPR senctioned. Tender flotted and work order is in progress.	PGMC	Pune
			4.62		ш	Pimpri-Chinchwa Municipal Corporation	d Municipa Corporat		88.20	73.00	15.20	73.00	15.20	3 MLD	PCMC has recently started civil work for 3 MLD capacity STP at Kudalwad Nalle- (Randara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	2) PCMC has recently started chill work for 3 MLD capacity STP at Kudahvadi Natla- (Ramdara Natla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	Feb-23	Feb-23	MLD capacity STP at Kudalvadi Nalla- (Ramdara Nalla) the work is in progress & will be	upto Feb-2023. PCMC has recently applied for	PCMC	Pun
18	Indrayan i													7 MLD	3)PCMC has recently started civil work for 7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3jPCMC has recently started olet work for -7MLD-STP at bhoari Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Feb-23	Feb-23	3)PCMC has recently started civil work for - 7MLD-STP at bhose Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for - 7MLD-STP at bhoss Survey no 217. The work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	PCMC	Pune
					IV.	Atandi Municipal Council	Municipal Council	local naties	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pitgrimis Devlopment Scheme. Work order issued, 80 percent work of underground drainage network has been compilled. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work o underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pun
19	+		9	98	ıı	Desaiganj Municipal Counc		1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed		Timeline not provided			cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any	Chandrapur	Chandr
)					au	Gadchiroli Municipal Counc	Municipa	al 1) local	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Orde placed for machinery. Yet to be received.	o Jul-22		99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MUP. Tender floated, Work Order of Rs. 12.0 Crores given to STP contractor based at Gujarat. MUP is the overall Project Consultant for this. Project cost of 85.5 Crinciding the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 85.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work.	Chandrapur	Chand

Sr.	Name of		Length in	Priority CPCB	Priority CPCB Jan	Cities/Towns	Type of	Major	Sewage Generati	Sewage Treatmen t	Gap in Treatmen	Actual Treatme	Gap in Treatment	Capacity of Proposed	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for	Timeline for completion of STPs for future	ULB wise information of drainage	Remarks	SRO	RO
Vo.	River	Stretchs	Km	Report 2018	to Dec 2020		Body	Drains	on (MLD)	Capacity (MLD)	Capacity (MLD)	nt (MLD)	(MLD)	STP (MLD)		construction STP	current requirement.	need.	network			
21	Waingan ga	Turnsar to Ashti			ш	Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.	4	Timeline not provided		STP Project cost of approx. 70 Cr including the drainage network cost.	STP Project cost of approx. 70 Cr including the dramage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MUP for approval. MUP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km from Waingangs River. Part of Untreated sewage reaches upto Wainganga River through Bhuti Nafal. Part of untreated sewage is fifted by farmers for imigation purpose.)	Chandrapur	Chandrap
22					ш	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain	5.50	0.00	5.50	0.00	5.50	15.00	Land alloted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Dec-22			DPR has been submitted to MJP for technical approval.	Bhandara	Nagpur
23					ııı	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land alloted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Dec-22		-	DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur
24	Wardha	Ghuggus to Rajura	42	п	101	Chandrapur		1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA .	NA	Complied		Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archelogical dept. and other gov. dept.	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 60% sewage generated is treated in STP and balnace 20% alongwith the 90% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapu
25					IV	Ballarpur	Municipal Council	1) Discharge	5.00	0.00	5.00	0.00	5.00	16.00	h	Construction of STP 10% work completed.	Dec-22		Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Basepur has proposed 2 S1+5 of 7.5 airo 8.5MLD with total capacity 16 MLD. Total project cost of STP & undergruend sewage network is R. 5.7 9 Cr. Project cost of 7.5 MLD is 6.992 Crores 8.8.5 MLD is 7.5906 Crores. The agency wit complete drainage crossins of 58.00 kms in the zonal of DPR prepared by MJP. Currently 3.2 MLD	Chandrapur	Chandrapo
26					N	Rajura	Municipal Council	1) Kapangaon	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA		DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of	Chandrapur	Chandrag
27	Ghod	Annapur to Shirur	10	ш	N	Shirur	Municipal Council	1) Naliah near Kathapur Village 2) Naliah near Hindu	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied			There is discharge from villages Annapaur, Kathapur & Phakate.MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune
28			100		N	Kamptee	Municipal Council	temple at 1) JN Road Nalla 2) Akshok nagar Nalla 3) lohiya layout Nalla 4) Bagdor Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through provate agency. MC had said proposal to MJP for Technical approval but now MC has proposed to construct private agency. Tender is processed. DPR will be prepaid STP. 2 Applied for grant of consent under Waterlikir Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Lenth of Nalia is 7.5 km (3 mtr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carring sewage. Also MC has proposed to construct small STP of cappacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpu
29	Kanhan	Bhandara to Nagpur		н		Kanhan Pimpri	Municipal Council	l 1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/20/20 to submit details of DPR. Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/20/21 and directed Collector, Nagpur , to resolve issue of STP of the Kanhan & Kamptte. Chief Officer, M.C. Also meeting was onducted under chairmenship of Hon'ble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan.	Nagpur1	Nagpu

River wise Gap Analysis in Sewage Generation & Treatment Timeline for Timeline for Gap in Sewage moletion of ULB wise information of drainage Actual Gap in Capacity of Stage of Under completion of SRO RO Priority Type of Sewage reatmen Treatmen Remarks Priority Stage of Proposed STP STPs for CPCB Treatme Treatment STPs for future naturark Length in Cities/Towns Local Generati . t construction STP CPCB Jan current the Drains on (MLD) Capacity Capacity nt (MLD) (MLD) STP (MLD) need. Report No. Stretchs Km to Dec 2020 Body equirement. River 2018 (MLD) (MLD) 2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be lagar Panchayat has called Tender Nagpur1 Nagpur expected to be completed by 2021. Lenth of Nalla is 7.5 km (3 mtr). Avg. Mar-23 Municipal 1) Local 1.50 1.00 for submission of DPR for installation 0.00 1.50 0.00 1.50 FSTP provided and is in operation having of 1.0 MLD. 30 Council capacity 20 KLPD. ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision MPC Board will provide financial & of combined STP of 2 MLD capacity technical assistance to villages in next for Chankapur & Chicholi and requested to sanction fund of Rs three years to comply with waste 3 56.92 459/- MPCB Regional management. Meeting was conducted Timeline not under the Chairmanship of the Hon'ble Nagpur Nagpur-1 Officer, Nagpur vide letter dated Panchaya t Chandkapur village sub drain Gram 0.00 0.25 0.00 0.25 0.00 0.25 provided Minister Env regarding pollution of Nag 14/08/2020 has requested to submit Chandkapur 31 3.4 River on 01/03/2021 in this regard letter is detail DPR with Bank Details to received from ZP Nagpur regarding grant submit said proposal at Head office for further needful. A Detail proposal same is attached has been sent to The Head office. Along Kolar MPCB vide to I No 675 dated 19/10/2020 For further needful Meeting was conducted under the Chairmanship of the Hon'ble Minister Env 1) Chicholi Timeline not regarding pollution of Nag River on Nagpur-1 Nagpur 0.25 0.00 0.00 0.25 0.00 0.25 Chicholi 01/03/2021 in this regard letter is receive 32 Major Drain from ZP Nagpur regarding grant same is RO Nagpur, issued letter to Mahadula Nagr Panchayat vide dated 14/08/2020 to 1) Drain Timeline not Timeline not Nagpur-1 Nagpur Open Drain Nagar No construction & installation ecisubmit details of DPR, Time line. Also 1.40 0.00 1.40 0.00 1.40 0.00 provided Mahadula Panchaya from side eting was opducted under and Na 1) Sheri Nalla. Sangli. 2) Sidharth 03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with Nagar actual utilization of 52.2 MLD (23.5 MLD Total 164.9 KM sewer line is proposed Mechanical work is Sangli Kolhapur All civil work completed, mechanical STP at Hanuman Nagar is operating at Aug-22 Sangli Miraj Aug-22 Sangli. 18.80 22.50 out of that 116.5 KM wok completed 49.20 68.00 59.70 8.30 16 MLD)One STP of capacity 22.5 MLD Corporati work under progress. under progress. 34 106 3) Haripur STP is under construction at Bedag 4) Miraj Nalla, Mira 5) Other Major drain 30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is 8 km from city Pumping station land acquisition under Kolhapur Sangli NA Shindi to 7MLD+4.5MLD STP by March 2022. 9.00 0.00 9.00 12.00 Land acquisition under progress. process. 0.00 9.00 Kurundw 35 Krishna 1) Islampi Council No water is being discharged to river **Aunicipa** every drop of treated sewage is utised for Council agricultural use. Local Nal Krishna Connected all drains to RCC River 6 Km constructed Cannel. The cannel were Kolhapur Proposal sent for Administrative Timeline not DPR sent for approval Sangli NA away from 2.50 0.00 2.50 5.50 block because of farmas had diverted 0.00 2.50 provided 36 Council that water and the cannel is very narrow 1) Local Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no DPR forwarded to MJP Pune for Pune Timeline no fund sanctioned work will be commenced 0.00 4.00 6 00 technical sanctioning, 4.00 4.00 0.00 provided under Maharashtra Suvarnjayanti Vojana. FSTP of 70 KLD Capacity has been Nalla stalled and is in operation. 3) Other

												River	wise Gap A	analysis in S	ewage Generation & Treatment		T -					
	lame of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major	Generati	Sewage Treatmen t Capacity (MLD)	Gap in Treatmen t Capacity (MLD)	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
8			20		v	Marul	Gram Panchaya t	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided			Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul	Jalgaon	Nash
	Mor	Jaigaon to Arnoda		18	IV	Nhavi	Gram	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	-			Jalgaon	Nas
,					IV	Padalse	Gram Panchaya	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	-			Jalgaon	Nas
			20			Khopoli	Municipal	1) Bazarpeth	11.00	0.00	11.00	0.00	11.00	13.00	Technical sanction for DPR approval is received from MJP and tendering process is under progress.	- 3	Mar-24			DPR sanctioned tendering process is under progress.	Raigad	Rai
2	Patalgan ga	Khadepad a to Kopoli		111	III	Khalapur	Nagar Panchaya t	Bazarpeth Nalia	1.60	0.00	1.60	0.00	1.60	3.00		-	Timeline not provided	-		DPR Prepration work is inprogress	Raigad1	Rai
3	Pedhi	Narayanp ur to Bhatkuli	32	111	v	Amravati Municipal Corporation	Municipal Corporati on	r) Orani from Village Narayanpur 2) Drain from Village Bhatkuli 3) Amba Nalla from Amravati City 4) Frizapura							DPR Prepard by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR preparation under progress for 02 STPs (16 + 12 MLD) at Amravati.	Amravati1	Amr
14	Purna	Asegaon to Dhupeshw ar	, 2232	ш	N	Amravati Municipal Corporation	Municipal Corporati on	A. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda Shukleshwa	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepard by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR Prepard by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravašt	Ame
15	Pengan	Mehkar to Umarkhed		5 111	v	Mehkar Municipal Council	Municipal Council	to umarkhed	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		Mar-23			MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Ami
46	Pengan ga			***	~	Umarkhed	Municipal Council	1) Mehekar to urnarkhed Lendhi nalla	4.10	0.00	4,10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.	_	Timeline not provided			STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative ancroval is not own by UDD. Then Municipal.	Chandrapur	Chan
7	Tapi	Raver to Shahada		311	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Governmen for approval.	No	Timeline not provided	-		Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	N
48						Shirpur	Municipal Council	1) Local Nalias	5,00	12.50	-7.50	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	-	Complied	-	Total exiating sewage network length 74km	O&M technology of STP is SBR - level of teratment aeration and clorination.	Dhule	Na
49		Dhangan	w 18		V	Valse	Gram Panchayi t		0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.	Satara	Р

												River	wise Gap A	Analysis in Se	wage Generation & Treatment							
N.	ame of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	Gap in Treatmen t Capacity (MLD)	Actual Treatme nt (MLD)		Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
0	zimuar	Nagthane		ж		Nagthane	Gram Panchaya t	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
1 V	enna :	Mahabale shwar to Mahuli	47	ııı	N	Satara	Municipal Council	1) Ranmala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	DPR prepared. Budget sanctioned of 50cr.	Nil	Mar-22		Underground drainage network line work is under progress.	DPR approved. Proposal for location for approval is under progress.	Satara	Pune
2						Pahur, Dist. Jalgaon	Gram Panchaya	1) Local Nalias	0.45	0.00	0.45	0.00	0.45	0.00	NA	NA	Timeline not provided	-		Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from	Nashik	Nashik
3	Waghur	Sunasgac n to	98	111	v	Neri, Dist. Jalgaon	Gram Panchaya	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	-		MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padalse villages, MPCB has approved fund of Rs.	Nashik	Nashik
4		Sakegaor			-	Sakegaon, Dist. Jalgaon	Gram Panchaya	1) Local Nalias	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	_	111111111111	2 Lakh for each Gram Panchayts.	Nashik	Nashik
55 \	Wena	Kawadghi t to Hingangh	a 1	ш	v	Hingenghat	Municipal Council	Hingnaghat town drain coming to Wena River near Railway	6.25	10.00	0.00	6.25	0.00	3.00	10 MLD STP in operation since, March-2022.	3.5 MLD STP civil work is under progress	Dec-22	Dec-22		01 STPs of 10 MLD is in operational since March -22. 2nd STP 0f Capacity 3.5 MLD under construction.	Nagpur2	Nagpur
	pindusar	Swarajna ar to Snehana ar	0.7	rv .	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Tender floated for land acquisition	Land issue	Aug-22		Work of drainage work is under progres	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. s Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already relaeased, work under progress.	Jaina	Aurangabao
57	Bori	Along Amainer	20	N	v	Amainer	Municipal Council	1) Local natla coming from Amainer city	10.00	0.00	10.00	0.00	10.00	12.60		25% work completed	Dec-22		Total Sewage network length is 80km, till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPD is provided.	Jalgaon	Nashik
58	Chandre	Pandhar ur to Shegaon Dhumala	3.5	IV		Pandharpur	Municipal Council	1) Gopalput Nalls I corning from Pandharput	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nil	Complied	Dec-21	Drainage network of 85% completed, Total length in current phase 60km	DPR proposal for 5 MLD future work under preparation. Namame Chandrabhaga on the line of Namame Ganga announced by Govt. of Maharashtra	Solapur	Pune
59						Ghoti Village	Gram Panchay	1) Ghoti a Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial &	Nashik	Nashik
60	Darna	Igatpuri Sansar		N	IV	Bhagur	Municipa	1) Bhagur Village	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA .		technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
61	2				1	Sansari Village	Gram Panchay	1) Sansari	0.42	0.00	0.42	0,00	0.42	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
62		Malega	00			Jalgaon	Municipa Corporation	1) Local nalla	48.00	0.00	48.00	0.00	48.00	48.00		Civil Construction, Mechnical Work, under sewageline completed & only power supply tendring process is under progress	Dec-22	NA		STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
3	Girna	to Jalga		N	v	Bhedgaon	Municipe Council		2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Nashik	Nashik

	_			-			_		_	_		Kiver	wise Gap /	The second	ewage Generation & Treatment		T					
ŝr. Io.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	t	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
64	Hiwara	Pachora to Nimbora	57	IV	v	Pachora	Municipal Council	1) Local nalla corning from Pachora city.	3.00	0,00	3.00	0.00	3.00	9.00	No	Civil work is completed and Machinery installation is under progress.	Sep-22		Drainage network work is under progress.	Chil work is completed and will commission around March 2021.	Jalgaon	Nashik
65	Koyana	Karad to Paparde	29.6	IV	IV	Maikapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00			Complied		Total Network 59 km and construstion work of Network 51km done	Malkapur STP completed and rest of naila will divert to STP by March 2020. No gap in Treatment capacity	Satara	Pune
66		5.08/0026				Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00		2	Complied	NA.		Instructions given to MC for upgradation of existing STP.	Satara	Pune
67	Pelhar	Pelhar Dam to Golani Naka	9	īv	v	Vasai Virar	Municipal Corporati on	1) Sopara Nalla, 2) Tungar Nalla, 3) Waliv Nalla.	105,00	30.00	75.00	30.00	75.00	145.00	Revised DPR of proposed 06 nos of STP having investment of Rs. 1232 Cr was send to State Govt. and State Govt. submutted for further approval to Central Govt. Yet appproval not received.	-	Time line not provdied		Length of sewage network - 46km.	66 STPs with capacity 145 MLD have been proposed. 60 MLD STP was granted and sanction. Length of sewage network - 46km 170 Cr sanction from Govt. MJP for 60 MLD STP and Gap will address 15 MLD. State Govt. accorded its approval to JNNURM-UIDSST for Augmentation of Water Supply and Under Ground Sewarage System of VVCMC and further recommended to Ministery of UDD of Govt. of India UDD has directed to JNNURM-UIDSST to forward the above proposals to Govt. of India vide letter dtd. 17/02/2014.	Thane2	Thane
68	Sina	Solapur to Bankalagi		IV	ш	Solapur	Municipal Corporati on	1) Degaon Nalla.	90.00	92.00	0.00	62.73	27.27	35.50	Degaon 15.5 MLD STP plan survey under process	1) 10 % work SBR PCC and compund wall is completed at desai nagar 20 MLD STP	Dec -2022	Dec-22	California de	2 STPs provided with treatment capacity of 75 MLD and 15 MLD respectively. 02 STPs proposed 1) desai nagar 20 MLD 2) Degaon 15.5 MLD	Solapur	Pune
69	Titur	Along dist. of Jalgaon Kodgaon Dam, Tal.		IV	v	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00		6 MLD STP: 50% work completed.	Dec-22			Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashii
70	Amba	Bense to Roha	11	v	v	Pali Village	Gram Panchaya t	1) Local nallas	1.00	0.00	1.00	0.00	1.00	0.00	DPR not yet prepared		Timeline not provided	NA		Presently, individual house owner has provided septic tank followed by soak pit for treatment of domestic effluent generation.	Raigad2	Raiga
71	20000	Shahapu				Shahapur	Nagar Panchaya t	1) Local nalias	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyar
72	- Bhatsa	to Bhadane	23.4	\ \	v	Vashind Village	Gram Panchaya t	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	NII	NII	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalya
73	Gomai	Lonkheda to Shahda		v	v	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD installed	Complied			Inlet water supply for Shahda City is less than 135 LPCD os STP is not proposed for Shahda Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP-Sludge Drying Bed.	Dhule	Nashii

	-											River	wise Gap	Analysis in Se	wage Generation & Treatment					, u		
ir.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	t	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
74	Kan	Kavathe to Sakari	10	٧	v	Sakri	Nagar Panchaya t	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP afer procurring of fand only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.			Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjara	Latur to Nanded Bridge	8	v	IV	Latur Municipal Corporation	Municipal Corporati on	1) Siddheshwa r Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order Issued for 32 MLD STP dated 16.02.2021. 40% work completion, Excavation Completed, Trunk main 2.5 Km layed.	Mar-23	Mar-23		02 Nos of STPs with Capacity (40+32 MLD) 72 MLD have been proposed. The Latur Corporation provided water once in a 15days at a tune of 30Million litre approximately water supply is 2MLD. River Manjra is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Aurangabad
76	Panchga nga	s Shirol to Kolhapur	67	v	Less Polluted	Kolhapur		1) Laksnurur Nail 2) Jayanti Naila 3) Dudhali Naila 4) Jamdar Club Naila 5) Siddharth Nagar Naila 6) CPR hospital Naila 7) Rajhans	96.00	93.00	3.00	93.20	2.80	10.00		I) STP- Dudhali- 6 MLD- 50% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, 75% work completed Project is under Amrut Yojana, Centrl Govt.	Sep-22	MLD STP work	Work of belance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Temprory measures by means of bieeching powder dosing manually and traditional Phytoremidation.	Kolhapur	Kolhapur
77			1			Ichalkaranji	Municipal Council	1) Chandur Nalla 2) Kabnur	38.00	20.00	18.00	18.00	20.00	18.00	X	STP work stopped due to litigation	Timeline is not fixed, due to court matter		5 nailes are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.	Kolhapur	Kolhapur
78						39 Other villages	Panchaya	1) Lonel	23.00	0.00	23.00	0.00	23.00	0.00			Timeline not provided				Kolhapur	Kolhapur
79	Panzara	Varkhede to Dhule	7	v	v	Dhule	Municipal corporati on		36.00	0.00	36.00	0.00	36.00	57.00		80% Undergroung drainage, 85% construction work of 40 MLD STP is completed And 85 % construction work of 17 MLD STP is completed Technology-SBR Funding details- Amrut Mission.	Mar-23		The Sewer network is completed upto 125 Km and 22 Km network is remained due to stoppage of work in corona period & want of approval for revised estimate which is likely to be accorded if the 22. The scheme will be completed in july 22	GOM 32.88 Cr. &	Dhule	Nashik

												River	wise Gap A	nalysis in Se	wage Generation & Treatment							
Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generati on (MLD)	Sewage Treatmen t Capacity (MLD)	t	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
80	Rangav ali	Tintemba to Navapur	3.2	v	v	Navapur	Municipal Council	nallas	2.00	0,00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied			Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation	Dhule	Nashik
81	Savitri	Dadli to Muthavali	3.5	v	Less Polluted	Mahad	Municipal Council	Local Nallas from Chambhar khind to fish market Local Nallas from Narenagar to prabhat colony crematoriu m	3.20	0.00	3.20	0.00	3.20	3.70	DPR preparation is under progress.	Council is going to invite expert consultant panel for preaparation of DPR to treat sewage by nalla tapping process and mini	Mar-22	Jun-23	Planning to nalla tapping process on existing two major nalla including small minor nala to major nala and mini STP and ABR planted filter bed and chlorination process. Council resolution are sanction to proposed underground drainage system under state Nagarothan Plan and DPR sanctioning for preparation of CDP export consultant panel are inivited via tender publishing on state level news paper.	report is pending with Maharashtra Jiven Pradhikaran, Thane	Mahad	Raigad
82	Surya	Dhamni Dam to Palghar	49	v	v	09 Villages	Gram Panchaya t	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	NA	NA NA	NA NA	There are y small valages are subated on the bank of surya river. Those villages are located > 1 km away from surya river. The household of Villages are provided septic tank followed by soak pit for domestic sewage. In some places comm on toilet facility provided. No any drain discharge in river Surya & No any industry	Tarapur2	Thane
83 84 85 86 87 88 89	Tansa River	Along Thane	10	v	v	2) Uchat Village, 3) Kononaie 4/1/M/3swei 5) Bersheti 6) Jaale 7) Kuyalu 8) Nehal Pada	Gram Gram Gram Gram Gram Gram Gram Panchaya	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nii	Nii	Timeline not provided	NA NA	No Drainage as only small villages	The generated sewage is being soaked in to soakpits provided by indivisual residents of village due to which sewage is not leading to Tansa River	Kalyan3 Kalyan3 Kalyan3 Kalyan3 Kalyan3 Kalyan3 Kalyan3	Kalyan Kalyan Kalyan Kalyan Kalyan Kalyan Kalyan
91						Ulhasnagar	Municipal Corporati on	1) Local nallas	75,00	67.00	8.00	27.00	48.00	8.00		1) Vadol STP Capacity- 20.72 MLD Commission. 2) Shartl Nagar STP 1- capacity - 31.25 MLD- in operation. 3) Shartl Nagar STP 2 capacity - 15 MLD in operation. 4) Khadegolvali STP-8 MLD Construction work is in progress. 80 % work is completed.	Dec-22		1) 112 km old network. 2) Only 50% is in working & 228 km new nework proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD in Operation 2 STP - 15 MLD- in Operation 3 STP - 31.26 MLD-in Operation 4 STP-8 MLD proposed - Work in Progress	Kalyan2	Kalyan
92	Ulhas	Kalyan to		v	v	Ambernath	Municipal Council	1) Local nallas	28.00	54.00	-26.00	28.00	0.00	0.00		Vadolgaon STP having capacity - 45 MLD Chikhloli STP having capacity- 9 MLD	Complied	NA.		70% area of the city has been covered by underground sewerage network.	Kalyan-2	Kalyan

							-					River	wise Gap A	analysis in Se	wage Generation & Treatment							
Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Generati	Sewage Treatmen t Capacity (MLD)	Treatmen t	Treatme	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
93						Kulgaon Badatapur	Municipal Council	1.Hendrepa da nalla 2. Joveli nalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	20.00	6.00	22.00		1) Shirganon STP- 12 MLD 2) Soniwali STP- 10 MLD 60 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	Dec.22	NA	82.50 km underground sewerage network covered.	likely date of completion: As Per work Order March 2021 (Extended upto Dec-2021) technology: S8R. Note: As Per Government Order this Sewerage Project Handower to Maharashtra Jeevan Prathikaran (MJP) as an Implementing Agency. As Per MJP Officer discussion due to Covid-19 Lockdown no work should be started hence date of Completion likely extended upto be Dec-2022 Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP)	Kalyan-2	Kalyan
94						Sarsi Village	Gram Panchaya	1) Local nallas													Kalyan3	Kalyan
95	Vaitaran	Gandhre	5-10	v	v	Gandhre Village	Gram Panchaya Gram	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not	NA.		MPC Board will provide financial & technical assistance to villages in next	Kalyan3	Kalyan
96	a	to Sarashi	3-10	•	65	Pimproli Village	Panchaya		0.10	0.00	0.13	0.00	0.13	0.00	No STP proposed yet		provided			three years to comply with waste management.	Kalyan3	Kalyan
97						Koyna Village	Panchaya	1) Local nallas													Kalyan3	Kalyan
98						Kherdi Village	Panchaya	1) Local nallas										NA		MPC Board will provide financial & technical	Chiplun	Kolhapur
97		VZ-00Z-00			7.0	Dalvatne Village	Gram Par	1) Local nallas										NA		assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytorid	Chiplun	Kolhapur
100	Vashisht hi	Kherdi to Dalvatne	3	v	Less Polluted	Gane Village	Gram Par	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA NA	Timeline not provided	NA		project at Dalvatne village. This office had issued letter dtd. 05-01-	Chiplun	Kolhapur
101						Khadpoli	Gram Pan	1) Local nallas								_		NA		2022 to Grampanchayats to submit action plan for proposed STP. However, till date reply not received	Chiplun	Kolhapur

Annexute-II

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pl	s (in mg/Lit H)	t except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
1		Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	22.51	SBR	NIL	22.51	NIL	NIL	7.1	12	76	24	Comply		SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	374.78	Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine	0.8	374.78	NIL	NIL	6.9	112	220	95	Non- Comply		SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	106.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.		Discharge in to Vashi Creek	nil	nil		9	NO Resu	lts			SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWIF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	105.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine Preliminary		22/50 M3/D send to M/s. RCF for further treatment and	nil	nil			2		-		SRO Mumbai 3
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel: 28820860	280	Operational	170.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion	Treated sewage used for gardening on Gorai dumping ground		nil	nil	6.9	52	172	72	Non-Comply		SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai-400067 Tel: 28681357	6	Operational	5.0	RMBR			nil	nii	7.7	12	12	5	Comply	1	SRO Mumbai4
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel:	180	Operational	108	Aerobic & Facultative Lagoon	nil	Disposal into sea	65	Nil	6.9	27	88	26	Comply		SRO Mumbai 2

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliar	nce Status pH	(in mg/Lit o	except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016. Tel. No. 24464750	797	Operational	531	Preliminary treatment by screening & diffused aerated grit chambers.Dilution & dispersion through	nil	Disposal into sea	160	Nii	6.8	178	192	85	Comply		SRO Mumbai 2
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	70.0	SBR Technology	NIL	70	25	25	7.4	14	36	8.0	Comply		
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	12.0	SBR Technology	NIL	12	13	- 13	7.3	48	132	11.0	Comply		
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.5	Inlet Chamber, Equilization Tank, Aeration Tank, Settling Tank, Filter Tank, Sand Filter, Carbon Filter, UV and Final Tank	0.25	nil	0.75	0.75	6.9	20	32	7.5	Comply	P	Thane1
20	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	MBBR Technology	NIL	2.5	5	5	7.5	8	16	3.4	Comply		
22	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	5.0	MBBR Technology	NIL	5	16	16	7.6	8	20	5.0	Comply		
23	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	MBBR Technology	5	0	15	15	7.6	7	16	3.4	Comply		
26	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	MBBR	No Use-0	Creek-8	NIL	NIL	7.3	19	113.33	41.66	Comply		
27	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	12.0	MBBR	Gardening- 0.5	Creek-11.5	NIL	NIL	7.2	26	134.66	73.33	Comply	NA	
28	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	17.0	MBBR	Gardening- 0.5	Creek-16.5	NIL	NIL	7.73	14.66	54.66	21.66	comply	NA	

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH			Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
29	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	13.0	MBBR	Gardening- 0.3	Creek-12.7	NIL	NIL	7.5	12	40	15	Comply		
30	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	MBBR	Gardening- 0.1	Creek-10.9	NIL	NIL	7.6	51.6	61	7.33	Comply		
31	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near	11	Operational	11.0	MBBR	Gardening- 0.7	Creek-10.3	NIL	NIL	7	15	84	40	Comply		SRO Thane II
32	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashimira road, Reservation No 170	12	Opertaional	NA	NA	NA	NA	NA	NA	7.3	23	156	16.64	Comply		
33	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	MBBR	Gardening- 0.2	Creek-13.8	NIL	NIL	7.5	8	36	14	Comply		
34	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Conventional	Gardening- 0.1	Creek-1.9	NIL	NIL	7.1	62	156	60	comply		-
35	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Conventional	Gardening- 0.1	Creek-1.4	NIL	NIL	7.5	14	36	16	comply	NA	
38	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	19.0	MBBR	No Use-0	Creek-19	11	Remaining Pipeline connection	7.3	17	56	20	Comply	NA	

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
45	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	SBR	NA	21	4	Property connection Work in progress	7.9	12	20	4	Comply		
46	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	SBR	NA	11	4	Property connection Work in progress	7.5	12	20	5	Comply		
47	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Opertaionl	5.0	SBR	NA	0	40	Flow of old 14 MLD STP is diverted to 40 MLD STP & trial run is Started House- tohouse	****	***			NA	Not operational	Kalyan1
48	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	SBR	NA	15	25		7.5	12	28	7	Comply	-	
49	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Root Zone	NA .	1	1	Property connection Work in progress	7.4	12	20	4	Comply		
50	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Root Zone	NA	0.5	0.5	Property connection Work in progress will be Completed Dec2020.	7.3	12	16	4	Comply		
52	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Non Opeartional	13.0	ASP	Disposal into saline water zone	Disposal into saline water zone	Present 60 MLD		NA	NA	NA	NA	NA		Bhiwandi

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliar	nce Status pH		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
58	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	SBR	0	22	23	Sewage drainage work in	7.5	18	52	11	Comply		
59	Ambernath Municipal Council	Chikloli STP	9	Operational	6	SBR	0	6	3		7.1	48	88	45	Non Comply		
60	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	SBR	o	20	2	Domestic swage drainage pipe line work is in progress.	7	12	28	3	comply	# /	
63	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15	Operational	0	SBR	NA	NA			6.9	28	80	9	comply	operational	Kalyan2
64	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	15	SBR					7.1	18	24	6	comply	Operational	1
65	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	20.7	SBR	0	20.7	NA		7.6	18	32	6	comply	Operational	
67	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	SBR		12.00			7.2	10.00	24.0	8.00	Comply		
68	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	40.0	SBR	0.1	39.90			7.1	10.0	16.0	6.0	Comply		
69	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	40.0	SBR	0.1	39.90			7.3	10.0	16.0	6.0	Comply		Navi Mumba
70	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.0	SBR		18.00			7.4	10.0	16.0	6.0	Comply		I I I A SECRET SECTION
71	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	10.0	SBR		10.00			7.2	14	80	9.5	Comply		
72	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	45.0	SBR		45.00			7.1	12	76	20	Comply		
73	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	35.0	SBR		35.00			6.7	12	40	4	Comply		
74	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	MBBR	0	12	NA	NA	7.48	13.5	27	5.83	Comply		
75	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Operational	23.0	MBBR	0	23	NA	NA	7.46	14.83	28.67	5.67	Comply		10
76	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	63.0	MBBR	0	63	NA	NA	7.38	16.17	34.33	6.92	Comply		
77	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal Panvel, Dist. Raigad.	85	Operational	79.0	MBBR	0	79	NA	NA	6.93	30.31	51.08	11.92	Comply		-

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	of treated	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	193 10000	nce Status pł		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
78	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	47.0	MBBR	0	47	NA	NA NA	7.48	13.50	23.33	5.25	Comply		
79	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	26.0	MBBR	0	26	NA	NA	7.56	13.11	24.89	5.11	Comply		
80	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	1.7	MBBR	0	1.7	NA	NA	7.56	13.83	20.33	5.08	Comply		Raigad1

Sr. No	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complian	nce Status pH		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
81	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	15.0	MBBR	0	15	NA	NA	7.22	15.33	36.67	6.83	Comply		
82	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Operational	0	MBBR	-				7.33	13.09	22.18	5.73	Comply		
87	Nachil Municipal	Chehedi STP	22	Operational	22.0	UASB	No	To Dama River	No	Municipal Corporation	7.7	28	92	32	Non-Comply		
88	Nachile Municipal	Chehedi STP	21	Operational	21.0	ASP	No	11	No		7.6	26	88	30	Non-Comply		
89	Nachili Municipal	Panchak	7.5	Operational	7.5	ASP	No	Godavari	No		7.6	36	100	36	Non-Comply		
90	Nashik Municipal Corporation	Panchak	21	Operational	21.0	ASP	No	Godavari	No		7.7	24	92	34	Non-Comply		
91	Nashik Municipal	Panchak	32	Operational	32.0	UASB+MBBR	No	Godavari	No		7.6	20	92	32	Non-Comply		
92	Corporation National	Tapvan	78	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.6	27	96	32	Non-Comply		
93	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.6	38	100	36	Non-Comply		Nashik
94	Nashik Municipal	Agar Takali	70	Operational	70.0	ASP	No	Godavari	No		7.5	16	96	36	Non-Comply		
95	Nachil Municipal	Agar Takali	40	Operational	40.0	UASB+MBBR	No	Godavari	No		7.7	18	72	28	Non-Comply		
96	Nachile Municipal	Municipal STP Gangapu	r 18	Operational	15.0	SBR	No	Godavari	No		7.7	22	84	32	Non-Comply		
97	, Nashik Municipal Corporation	Municipal STP Pimpalgaon, Baswant	32	Operational	32	SBR	No	Waldevi		Commissioned d mmissioned in Aug 2022	7.9	32	92	28	Non-Comply		
98	Tryambakeshwar Municip	pal Municipal Council Tryambak	1	Operational	1	FAB	Nil	0.8 Treate +3.2 Untreated	3	DPR prepared	8	-	-	55	Non-Comply		
10		Municipal Council -	12.5	Operational	8.64	SBR	Nil	Disposal into non notified Arunavat River	NA	NA	7.5	38	28	8	Comply		Dhule

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
105	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	SBR	Nil	Disposed in to Patalganga non notified	NA	NA	7.7	23	28	10	Comply		Dhule
106	Shirdi Nagarpanchyat	Shirdi, Tal Rahata, Dist- Ahmednagar	16	Operational	9	UASB	9	0	0	0	7.4	10	15	6	Comply		Ahmednagar
108	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Activated Sludge Process	300-500 MLD as per requirement to Irrigation	Nallah	300-350	proposed to provide 396 MLD canacity 11	7.3	10.00	76	34.00	Non Comply		
109	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Extended Ariation Process		River		1.7	7.30	14.0	112	40	Non Comply	PMC has	-
110	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Biotower and exteded ariation process	-	River			7.6	10.0	136	55.00	Non Comply	proposed total 11 no. of STP's under JICA having capacity	
111	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Activated Sludge Process		Nallah			6.9	116.0	170.7	76.00	Non Comply	396 MLD and remining three STP of 10 MLD, 93.5 MLD and 12	
112	Purse Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Sequential Batch Process		River			7.7	10.00	124	50	Non Comply	MLD i.e. total capacity 115.50 MLD, Work order issued for JICA STP on	
113	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Modified Activated Sludge Process		River			7.4	10.0	72	32.0	Non Comply	03.03.2022, within next three years work of STP will completed, remaining work of two STP's of	
115	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Sequential Batch Process		River			7.8	10.0	92	35.00	Non Comply	Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2025. Work of STP (10 MLD) at Ramtekadi is in	SRO Pune1
116	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Sequential Batch Process		River			5.1	10	68.1	32.00	Non Comply	progress, will completed up to 2023.	

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
117	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Activated Sludge Process		River			7.3	22.0	68	32.00	Non Comply		
132	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are uner progress	8.5	10	60	31	Non Comply		
134	Daund Municipal Council	Daund Municipal Council STP	4.2	Non Opertaional	0	SBR	Nil	through nalla to river	0	NA.	NA	NA	NA	NA	NA		1

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complian	nce Status pH	(in mg/Lit I)	except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
135		Saswad Municipal council STP	2	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is completed,	7.6	333		95.8	Non Comply	30.06.2022	-
136	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	Opertaional	19.5		NA	NA	13.5	proposed 8 nos of STPs based on intigrated wetland technologies	Results awaited	Results awaited	Results awaited	Results awaited	Non Comply	NA	Pune2
137		Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	SBR technology	5	0	0	Nil	No	No	No	No	Non Comply		Pune2
138	Pune Cantonment Board	900 Boottee Street, Pune-	20	Operational	9	SBR	Gardening - 5 acers	Mutha River- 8 MLD	Nil	NA	8.2	26	128	42	Non Comply		Pune2
139		Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Convetional type treatment	Gardening	Mula River	0	NA	7.3	78	-	290	Non Comply	y a	
140	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	î	Convetional type treatment	Gardening	Mula River	0	NA	7.7	22	-	110	Non Comply	-	Pune2
141	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	14.3	Extended Aeration	3	11.28	1	1) DPR prepared for Augmenatio n of 30 MLD Bahtnagar STP to 45	7.60	19.3	85.0	32.5	Non-Comply	1) December- 2023 2) December- 2023 3) December- 2022	
142	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	14.3	ASP				-	7.8	13.5	69.0	28.3	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASBIASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complian	pH)	(in mg/Lit o	except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
143	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.3	ASP	0	29.3			7.7	16.3	87.0	34.0	Non-Comply		
144	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.5	SBR	0	29.5			7,7	15,5	95.0	35.8	Non-Comply		
145	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	ISBR	0	#VALUE!			7.50	24.80	116.00	46.50	Non-Comply		
146	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	28.4	ASP	15	13.44	_		7,50	24.00	106.00	44.50	Non-Comply		
147	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	28.4	ASP					7.7	29.8	149.0	60.8	Non-Comply		Pimpri Chinch
148	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	28.4	SBR					7.7	18.0	107.0	42.0	Non-Comply		6
149	Pimpri Chinchwad Municipa Corporation	Pimple Nilekh	20	Operational	20.0	Biotower	0	20			7.6	34.0	101.0	41.3	Non-Comply		
150	Pimpri Chinchwad Municipa Corporation	Ravet	20	Operational	14.6	SBR	0	14.55			7.7	14.8	84.0	33.5	Non-Comply		
151	Pimpri Chinchwad Municipa Corporation	Akurdi	30	Operational	28.5	ISBR	0	28.51			7.60	20.80	90.00	33.00	Non-Comply		
152	Pimpri Chinchwad Municipa Corporation	al Sangvi Phase II (Dapodi	20	Operational	15.8	SBR	0.65	15.12			7.6	13.0	70.0	27.5	Non-Comply		
153	Pimpri Chinchwad Municip Corporation	al Chahroli Phase I	21	Operational	10.1	SBR	0	10.11			7.7	21.3	79.0	33.5	Non-Comply	,	

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complian	nce Status pH	(in mg/Lit i)	except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
154	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	10.0	SBR	0	10.00	J	-11	7.6	24.3	73.3	30.7	Non-Comply	THE .	
158	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.0	SBR	2.60	49.40		Amrut Drainage -	7.6	7.1	36.1	4.1	Comply		
159	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.4	SBR	0.50	4.89		Drainage -	7.4	6.8	32.1	3.9	Comply) i	
160	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.2	SBR	0.50	4.72	-	-	7.6	6.5	35.4	4.2	Comply		Solapur
161	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At- Mahabaleshwar, Tal- Mahabaleshwar, Dist-	4	Operational	2	MBBR	2	2	0	NA	7.9	154	297.2	130	Non comply		Satara
162	Mahabaleshwar Municipal Council	Satara at Survey No.626, near Dhobi Ghat,At- Mahabaleshwar, Tal- Mahabaleshwar, Dist-	1	Operational	0.5	SBR	0.5	0.5	0	NA	8.2	30	84.4	36	Non comply		Satara
163	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At- Panchgani, Tal- Mahabaleshwar, Dist-	0.65	Operational	0.65	MBR	0.65		0	NA	8.3	26	69.2	32	Non comply		Satara
164	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar, At- Panchgani, Tal- Mahabaleshwar, Dist-	0.35	Operational	0.35	MBR	0.35		0	NA	8.4	16	76.4	32	Non comply		Satara
165	2904.5 Panchagani Municipal Council	Hindu Crematorium, At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	1.5	Operational	1.5	MBR	1.5		0	NA	8.3	16	81.2	34	Non comply		Satara
166	Karad Municipal Council	Bara Dabari, Karad, Tal- Karad, Dist-Satara	12.5	Operational	9.5	MBBR Technology	For Irrigation Perpose	9.5	0	NA	7.2	10	74.9	34	Non comply		Satara
167	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	MBR		4.65	0	Nill	8.3			32	Non comply		Satara

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH		t except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
168	Malkapur Municipal Council	,A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	MBR		2.025	0	Nill	8.5		-	36	Non comply		Satara
171	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	SBR	2.9	14	Expansio n area gaonthan proposed to provide STP	Proposed STP and underground drainage expansion area is under process	7.4	6	20	4.6	Comply		Solapur
172	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	SBT	0.2	1			7.5	6	20	5.2	Comply		
173	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	SBR	NIL	76	10 MLD	Proposed 6 MLD and 4 MLD	7.5	14.5	53	3.1	Comply	-14	Kolhapur
174	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	SBR	NIL	17	10 MLD	Proposed 6 MLD and 4 MLD	7.55	19	45.8	3.1	Comply		Kolhapur
177	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27,0	Oxidation Pond	NA	NA	NA	NA	7.2	4	16	13	Comply		Sangli
178	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Oxidation Pond	NA	NA.	NA	NA	7.3	11	42	45.2	Comply		Sangli
179	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date-23/7/2018)	23.5	Operational	13.0	SBR	NA	NA	NA	NA	8	8.5	45.2	14	Comply		Sangli
184	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	SBR	NIL	20	18	18 MLD STP is proposed	5.2	26.5	39.2	3.5	Comply		Kolhapur
187	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	60.0	SBR	70	70	0	NA	7.80	22.00	40.00	16	Comply		
188	Aurangabad Municipal Corporation	Padegaon	10	Operational	5.0	SBR	2.5	2.5	0	NA NA	7.50	24.00	36.00	15	Comply		Aurangabad

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complia	nce Status pH	(in mg/Lit e	except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
189	Aurangabad Municipal Corporation	Salim Ali Lake	5	Not in Opetraion	4.0	SBR	0	Presently	upgradatio	on of STP is in which		nd sewage cient capaci		o Kanch	anwadi STP		
190	Aurangabad Municipal Corporation	At Zalta,	35	Operational	15.0	SBR	7	7	0	NA	7.50	22.00	96.00	35	Non Comply		
196	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	ASP	7	5	0	0	7.5	14	92	36	Non Comply		
197	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	ASP	0	35	0		8	16	96	40	Non Comply		Nanded
198	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	ASP	0	10	0	-	7.7	12	104	42	Non Comply		1
201	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	SBR	0	200	1) Total sewage generatio n is 520 MLD. 2) Present Treatmen t capacity is 345.3 MLD & 3) Present gap in treatment	1) 5 no. of STPS of capacity of 58.2 MLD are under construction. 2) for balanced quantities NMC has proposed treatment facilities	8	6.9	54	59	Comply		
202	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	SBR	130	0			8.4	20	56	56	Comply		
203	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	MBBR	0	5			8.47	6	48	26	Comply		
204	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	MBBR	0	5			8.26		12	5	Comply		Nagpur1
205	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	SBT (Soil Bio Tech)	1	0			7.9	14	24	4.5	Comply		
206	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Phytorid bed Trickling Filter	0	0.3		M.	7.6	14	20	3.8	Comply		- 1
207	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	SBR	0	4			7.6	16	20	4	Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SB R/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbod y) (MLD)	Present Gaps in Sewage Manage ment (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Complian	nce Status pH)		except	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdictio
208	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	Operational	20.0		0	0			7.76	8.2	10	2.4	Comply	Samples collected & send to Lab MPCB for analysis.Results submitted by Operator are	
209		Somalwada-2 (Ongoing work by NIT)	20	Opertaional	NA	SBR	0	********			7.43	5.4	8	2.1	Comply		
211	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	0.0	SBR	0				7.43	5.4	8	2.1	Comply		
217	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Operational	6.25	ASP	NA	NA	NA	NA	NA	NA	NA	NA	No Results		Nagpur2
219	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	Operational	44.0	ASP	0	44	Gaps - 18.5	Zone wise 5 nos STP's	7.5	116	52.4	23	Non-Comply		Amravati1
220	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	ASP	0	30.5			7.6	76	40	22	Non-Comply		/ / / / / / / / / / / / / / / / / / /
225	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, DistBuldana	7	Operational	3.5	MBR			NA	NA	8.9	18	8.4	116	Non Complied		Akola
226	Washim Municipal Council	Opposite to Chamunda Devi Mandir Nimazaga	8	Operational	4	SBR	- V				7.06	121	20	7.2	Non Comply		
227	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	MBBR	0	24	C	0	7.2	27	29.2	13.5	Non-Comply		
228	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	MBBR			= 1		8	21	24	5	Non-comply		Chandrapur
229	Chandrapur Municipal	Azad Garden	0.5	Operational	0.5	MBBR					7.96	23.88	54.75	21.77	Non-Comply		- 11 = 1=