

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781
Visit us at : <http://mpcb.gov.in>
Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/ 240731- FTS - 0157

Date 31/07/2024

To,
The Secretary,
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month June – 2024)

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.


Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to May 2024. We are submitting herewith Monthly Progress Report for month of June 2024 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Dr. Avinash Dhakne , IAS)
Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (June -2024)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation (MLD): **10,547 MLD**

Details of Sewage Treatment Plant (entire State):

- Existing no. of STPs and Treatment Capacity (in MLD): **155** STPs with treatment capacity of **7490 MLD**
- **Capacity Utilization of existing STPs : 4361.35 MLD (previous – 4354.35 MLD)** MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

Gap in Treatment Capacity in MLD : (10547-7411) = 3136 MLD

- **No. of STPs installed- 155**
 - **No. of Operational STPs :149**
 - **No. of Complying STPs : 87**
 - **No. of Non-complying STPs : - 61**
 - **Non. Operational STP : 5 Nos .**
 - **STP Plant under Upgradation : 1 Nos.**
 - **Results Awaited : 1 No. of STP Plant**
 - **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR** received for Year 2020, 2021 and January-2022
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD
- (Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Compliance Status (Comply / Non-Comply / Partially Comply) |
|----------------|---|--|---|--|--|---|
| 1. | Municipal Corporation of Greater Mumbai | Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723 | 41 | Operational | 31 | Comply |
| 2. | Municipal Corporation of Greater Mumbai | LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697 | 757 | Operational | 309 | Non-Comply |
| 3. | Municipal Corporation of Greater Mumbai | Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860 | 280 | Operational | 204 | Comply |
| 4. | Municipal Corporation of Greater Mumbai | Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357 | 6 | Operational | 5.0 | Comply |
| 5. | Municipal Corporation of Greater Mumbai | Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994 | 280 | Operational | 102 | Comply |
| 6. | Municipal Corporation of Greater Mumbai | Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120 | 386 | Operational | 116 | Comply |
| 7. | Municipal Corporation of Greater Mumbai | Versova STP J.P. Road In.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881 | 180 | Operational | 113 | Comply |
| 8. | Municipal Corporation of Greater Mumbai | Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750 | 797 | Operational | 572 | Non - Comply |
| 9. | Thane Municipal Corporation | TMC STP Kopri, Thane | 120 | Operational | 60.0 | Comply |
| 10. | Thane Municipal Corporation | TMC STP Mumbra, Thane | 32 | Operational | 13.0 | Non - Comply |
| 11. | Thane Municipal Corporation | TMC STP Vartak Nagar | 0.9 | Operational | 0.3 | Comply |

| | | | | | | |
|-----|--|--|-------|-----------------|------|-----------------|
| 12. | Thane Municipal Corporation | Vitava | 8.45 | Operational | 5.0 | Comply |
| 13. | Thane Municipal Corporation | Everest World, Kolshet | 23.06 | Operational | 8.0 | Comply |
| 14. | Thane Municipal Corporation | Lodha | 22.02 | Operational | 16.0 | Comply |
| 15. | Thane Municipal Corporation | Nagla Bunder | 7 | Operational | 3.5 | Comply |
| 16. | Mira- Bhaindar Municipal Corporation | Bhayander (W) near Garden Court Tower | 8 | Operational | 8.0 | Non - Comply |
| 17. | Mira- Bhaindar Municipal Corporation | Golden Nest Road, Bhayander (E) Goddev | 12 | Operational | 7.0 | Non-Comply |
| 18. | Mira- Bhaindar Municipal Corporation | Kanakia, Mira Road (E) | 17 | Operational | 10.0 | Comply |
| 19. | Mira- Bhaindar Municipal Corporation | Shanti Park - Mira road - Sanghavinagar | 13 | Operational | 8.0 | Comply |
| 20. | Mira- Bhaindar Municipal Corporation | Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony) | 7 | Operational | 7.0 | Non - Comply |
| 21. | Mira- Bhaindar Municipal Corporation | Shanti nagar Mira road station, Near ayappamandir, | 11 | Operational | 6.0 | Non-Comply |
| 22. | Mira- Bhaindar Municipal Corporation | Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233 | 14 | Operational | 14.0 | Comply |
| 23. | Mira- Bhaindar Municipal Corporation | Jesal park | 2 | Operational | 2.0 | Non-Comply |
| 24. | Mira- Bhaindar Municipal Corporation | Near Corporation Garden, Kashmiri Road, Reservation 170 | 12 | Operational | 12.0 | Non-Comply |
| 25. | Mira- Bhaindar Municipal Corporation | Shrushti complex, Mira Road | 1.5 | Operational | 1.5 | Non - Comply |
| 26. | Vasai-Virar Municipal Corporation | Bolinge Village STP - 2, | 30 | Operational | 30.0 | Non - Comply |
| 27. | Kalyan Dombivali Municipal Corporation | Adharwadi | 25 | Operational | 22.0 | Comply |
| 28. | Kalyan Dombivali Municipal Corporation | Barave | 15 | Operational | 10.0 | Non - Comply |
| 29. | Kalyan Dombivali Municipal Corporation | Motagaon | 40 | Non Operational | 5.0 | Non Operational |
| 30. | Kalyan Dombivali Municipal Corporation | Chinchpada | 40 | Operational | 15.0 | Comply |
| 31. | Kalyan Dombivali Municipal Corporation | Manda Titwala 2.0 MLD.(E) | 2 | Operational | 1.0 | Comply |
| 32. | Kalyan Dombivali Municipal Corporation | Manda Titwala 1.0 MLD (W) | 1 | Operational | 0.5 | Comply |
| 33. | Bhiwandi Nizampur Municipal Corporation | Katai-1 | 13 | Operational | 13.0 | Non - Comply |
| 34. | Bhiwandi Nizampur Municipal Corporation | Katai-2 | 17 | Non-Operational | - | Non Operational |
| 35. | Bhiwandi Municipal Corporation Idgah Slaughter House STP | Idgah Slaughter House STP | 30 | Operational | 30 | Non-Comply |
| 36. | Ambernath Municipal Council | Vadalgaon STP | 45 | operational | 22 | Non-Comply |

| | | | | | | |
|-----|-------------------------------------|--|--------|-----------------|------|-----------------|
| 37. | Ambernath Municipal Council | Chikloli STP | 9 | Operational | 2.5 | Non-Comply |
| 38. | Kulgaon Badalapur Municipal Council | Badlapur STP | 22 | Operational | 20 | Non-Comply |
| 39. | Ulhasnagar Municipal Corporation | Shanti Nagar-1 | 15 | Operational | 15 | Comply |
| 40. | Ulhasnagar Municipal Corporation | Shanti Nagar-2 | 31.26 | Operational | 6.0 | Comply |
| 41. | Ulhasnagar Municipal Corporation | Vadholgaon | 20.7 | Operational | 15.0 | Non-Comply |
| 42. | Navi Mumbai Municipal Corporation | Sec-12 C.B.D. | 19.00 | Operational | 12.0 | Comply |
| 43. | Navi Mumbai Municipal Corporation | Sec-50, Nerul | 100.00 | Operational | 32.9 | Comply |
| 44. | Navi Mumbai Municipal Corporation | Sec-18, Vashi | 100.00 | Operational | 21.6 | Comply |
| 45. | Navi Mumbai Municipal Corporation | Sec-20, Sanpada | 37.50 | Operational | 18.9 | Comply |
| 46. | Navi Mumbai Municipal Corporation | Sec-15, Ghansoli | 30.00 | Operational | 11.9 | Comply |
| 47. | Navi Mumbai Municipal Corporation | Sec-14, Koparkhairane | 87.50 | Operational | 30.8 | Comply |
| 48. | Navi Mumbai Municipal Corporation | Sec-18, Airoli | 80.00 | Operational | 27.3 | Comply |
| 49. | Panvel Municipal Corporation | Bandar Road, Panvel, Dist. Raigad. | 14 | Operational | 12.0 | Comply |
| 50. | Panvel Municipal Corporation | Sector-16, Kharghar, Tal. Panvel, Dist. Raigad. | 25 | Non-operational | 8.0 | Non-operational |
| 51. | Panvel Municipal Corporation | Sector-16, Kharghar, Tal. Panvel, Dist. Raigad. | 70 | Operational | 32.0 | Comply |
| 52. | Panvel Municipal Corporation | Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad. | 85 | Operational | 42.4 | Non- Comply |
| 53. | Panvel Municipal Corporation | Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad. | 50 | Operational | 30.0 | Comply |
| 54. | Panvel Municipal Corporation | Sector-06, Ulwe, Tal. Panvel, Dist. Raigad. | 32 | Operational | 2.0 | Comply |
| 55. | Panvel Municipal Corporation | Kalundre, Kalundre Gaon, Panvel, Navi Mumbai | 2 | Operational | 2 | Comply |
| 56. | Panvel Municipal Corporation | CIDCO Karanjade | 28 | Operational | 2.0 | Comply |
| 57. | Nashik Municipal Corporation | Chehedi STP | 22 | Operational | 22.0 | Non-Comply |
| 58. | Nashik Municipal Corporation | Chehedi STP | 21 | Operational | 21.0 | Non-Comply |
| 59. | Nashik Municipal Corporation | Panchak | 7.5 | Operational | 7.5 | Non-Comply |
| 60. | Nashik Municipal Corporation | Panchak | 21 | Operational | 21.0 | Non-Comply |
| 61. | Nashik Municipal Corporation | Panchak | 32 | Operational | 32.0 | Non-Comply |
| 62. | Nashik Municipal Corporation | Tapvan | 78 | Operational | 78.0 | Non-Comply |
| 63. | Nashik Municipal Corporation | Tapvan | 52 | Operational | 52.0 | Non-Comply |
| 64. | Nashik Municipal Corporation | Agar Takali | 70 | Operational | 70.0 | Non-Comply |

| | | | | | | |
|-----|--|--|------|---|-------|-----------------|
| 65. | Nashik Municipal Corporation | Agar Takali | 40 | Operational | 40.0 | Non-Comply |
| 66. | Nashik Municipal Corporation | Municipal STP Gangapur | 18 | Operational | 18.0 | Non-Comply |
| 67. | Tryambakeshwar Municipal Council | Municipal Council Tryambak | 1 | Operational | 1.0 | Non-Comply |
| 68. | Nashik Municipal Corporation- | Municipal STP Pimpalgaon Baswant | 32 | Operational | 32.0 | Non-Comply |
| 69. | Shirpur Municipal Council | Municipal Council - Shirpur, Tq Shirpur Dist Dhule | 12.5 | Operational | 6 | Comply |
| 70. | Nandurbar Municipal Council | Municipal Council - Nandurbar, Tq and Dist Nandurbar | 17.5 | Operational | 9.3 | Non-Comply |
| 71. | Shirdi Nagarpanchyat | Shirdi, Tal-- Rahata, Dist- Ahmednagar | 16 | Operational | 4.2 | Comply |
| 72. | Pune Municipal corporation | Erandwane STP, S.No.3&4 Erandwane | 50 | Operational | 50.0 | Non-Comply |
| 73. | Pune Municipal corporation | Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi | 18 | Operational | 18.0 | Non-Comply |
| 74. | Pune Municipal corporation | Tanajiwadi S.No.24, Shivajinagar | 17 | Operational | 17.0 | Non-Comply |
| 75. | Pune Municipal corporation | Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park | 130 | Operational | 130.0 | Non-Comply |
| 76. | Pune Municipal corporation | Mundhawa STP, S.No.2,3A,4 Mundhawa | 45 | Operational | 45.0 | Non-Comply |
| 77. | Pune Municipal corporation | Vithalwadi STP, S.No.20(P) Hingane | 32 | Operational | 32.0 | Non-Comply |
| 78. | Pune Municipal corporation | Baner STP, S.No.221 To 227 Baner | 30 | Operational | 30.0 | Non-Comply |
| 79. | Pune Municipal corporation | Kharadi STP, S.No.74, 75 Kharadi | 40 | Operational | 40.0 | Non-Comply |
| 80. | Pune Municipal corporation | New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road | 115 | Operational | 115.0 | Non-Comply |
| 81. | Ulhasnagar Municipal Corporation (Khadegovili STP) | (Khadegovili STP) | 8.0 | Operational | 5.0 | Results awaited |
| 82. | Baramati Munucipal council | Gunawadi Road, Baramati | 11.5 | Operational | 11.5 | Non-Comply |
| 83. | Daund Municipal Council | Daund Municipal Council STP | 4.2 | Non-Operational (Maintanance work under progress) | 0 | Non-Operational |
| 84. | Saswad Municipal Council | Saswad Municipal council STP | 2 | Operational | 2 | Non-Comply |
| 85. | Lonavala Municipal Council | Dongar Gaon, Lonavala | 6.0 | Operational | 6.0 | Comply |
| 86. | Shirur Municipal Council | Sr. No. 269, Sonar Ali, Shirur | 6 | Proposed | 5.2 | Proposed |
| 87. | Pune Cantonment Board | 900 Boottee Street, Pune-! | 20 | Operational | 9 | Non-Comply |

| | | | | | | |
|------|--|--|-------|-------------|------|-------------|
| 88. | Khadaki Cantonment Board | Gaddi Adda, Ward No. Tamela Chawl, Khadaki. | 8 | Operational | 6 | Non-Comply |
| 89. | Khadaki Cantonment Board | East Khadali, Near Lokmanya Tilak Highschool | 1.2 | Operational | 1 | Non-Comply |
| 90. | Pimpri Chinchwad Municipal Corporation | Chikhali Phase I | 16 | Operational | 11.5 | Comply |
| 91. | Pimpri Chinchwad Municipal Corporation | Chikhali Phase II | 16 | Operational | 11.5 | Comply |
| 92. | Pimpri Chinchwad Municipal Corporation | Chinchwad Phase I (Bhatnagar) | 30 | Operational | 29.1 | Comply |
| 93. | Pimpri Chinchwad Municipal Corporation | Chinchwad Phase II | 30 | Operational | 29.1 | Comply |
| 94. | Pimpri Chinchwad Municipal Corporation | Sangvi Phase I | 10 | Operational | 8.0. | Comply |
| 95. | Pimpri Chinchwad Municipal Corporation | Kasarwadi I | 40 | Operational | 32.7 | Comply |
| 96. | Pimpri Chinchwad Municipal Corporation | Kasarwadi II | 40 | Operational | 32.7 | Comply |
| 97. | Pimpri Chinchwad Municipal Corporation | Kasarwadi III | 40 | Operational | 32.7 | Comply |
| 98. | Pimpri Chinchwad Municipal Corporation | Pimple Nilekh | 20 | Operational | 18.5 | Comply |
| 99. | Pimpri Chinchwad Municipal Corporation | Ravet | 20 | Operational | 12.4 | Comply |
| 100. | Pimpri Chinchwad Municipal Corporation | Akurdi | 30 | Operational | 17.8 | Comply |
| 101. | Pimpri Chinchwad Municipal Corporation | Sangvi Phase II (Dapodi) | 20 | Operational | 16.7 | Comply |
| 102. | Pimpri Chinchwad Municipal Corporation | Chahroli Phase I | 21 | Operational | 17.9 | Comply |
| 103. | Pimpri Chinchwad Municipal Corporation | Chahroli Phase II | 20 | Operational | 17.9 | Comply |
| 104. | Solapur Municipal Corporation | Degaon STP | 75.00 | Operational | 52.0 | Non- Comply |
| 105. | Solapur Municipal Corporation | Kumathe STP | 12.50 | Operational | 5.4 | Non- Comply |
| 106. | Solapur Municipal Corporation | Pratap Nagar STP | 15.00 | Operational | 5.2 | Non- Comply |
| 107. | Mahabaleshwar Municipal Council | Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara | 4 | Operational | | Comply |
| 108. | Mahabaleshwar Municipal Council | at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara | 1 | Operational | 0.5 | Comply |
| 109. | Panchagani Municipal Council | Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara | 0.65 | Operational | 0.65 | Comply |
| 110. | Panchagani Municipal Council | Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara | 0.35 | Operational | 0.35 | Comply |

| | | | | | | |
|------|--|---|------|--|------|------------------------|
| 111. | Panchgani Municipal Council | Hindu Crematorium, At-Panchgani, Tal-Mahabaleshwar, Dist-Satara | 1.5 | Operational | 1.5 | Comply |
| 112. | Karad Municipal Council | Bara Dabari, Karad, Tal-Karad, Dist-Satara | 12.5 | Operational | 9.5 | Comply |
| 113. | Malkapur Municipal Council | A/p-Malkapur Tal Karad Dist-Satara | 5 | Operational | 5 | Comply |
| 114. | Malkapur Municipal Council | A/p-Malkapur Tal Karad Dist-Satara | 3 | Operational | 3 | Comply |
| 115. | Pandharpur Municipal Council | STP Gopalpur, Pandharpur | 15.5 | Operational | 12 | Non-Comply |
| 116. | Pandharpur Municipal Council | STP, 65 Acre, Pandharpur | 2.5 | Operational | 0.5 | Non-Comply |
| 117. | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur | 76 | Operational | 75.0 | Non-Comply |
| 118. | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur | 17 | Operational | 16.0 | Comply |
| 119. | Sangli Municipal Corporation | Dhulgaon STP 27 MLD (Oxidation pond) | 27 | Operational | 27.0 | Comply |
| 120. | Sangli Municipal Corporation | STP at Miraj-9.2 MLD (Oxidation pond) | 9.2 | Operational | 9.2 | Non-Comply |
| 121. | Sangli Municipal Corporation | Hamumannagar STP 100 Footy road (Commencing date-23/7/2018) | 23.5 | Operational | 13.0 | Non-Comply |
| 122. | Ichalkaranji Municipal Council | Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji | 20 | Operational | 16 | Non-Comply |
| 123. | Chhatrapati Sambhajnagar Municipal Corporation | Chhatrapati Sambhajnagar | 161 | Operational | 70.0 | Comply |
| 124. | Chhatrapati Sambhajnagar Municipal Corporation | Padegaon | 10 | Operational | 2.5 | Non-Comply |
| 125. | Chhatrapati Sambhajnagar Municipal Corporation | Salim Ali Lake | 5 | Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity. | 0 | Under Upgradation work |
| 126. | Chhatrapati Sambhajnagar Municipal Corporation | At Zalta, | 35 | Operational | 7.5 | Non-Comply |
| 127. | Nanded Waghala Municipal Corporation | Elichpur | 30 | Operational | 12.0 | Comply |
| 128. | Nanded Waghala Municipal Corporation | Bondar | 87 | Operational | 35.0 | Comply |

| | | | | | | |
|------|---|---|------|-----------------|-------|-----------------|
| 129. | Nanded Waghala Municipal Corporation | Sangvi | 15 | Operational | 10.0 | Comply |
| 130. | Nagpur Municipal corporation | Bhandewadi | 200 | Operational | 200.0 | Non-Comply |
| 131. | Nagpur Municipal corporation | Bhandewadi | 130 | Operational | 130.0 | Non-Comply |
| 132. | Nagpur Municipal corporation | Mankapur | 5 | Operational | 5.0 | Non-Comply |
| 133. | Nagpur Municipal corporation | Mokshadham | 5 | Operational | 5.0 | Comply |
| 134. | Nagpur Municipal corporation | Kachimet (NIT) | 1 | Operational | 1.0 | Comply |
| 135. | Nagpur Municipal corporation | Sonegaon (NIT) | 0.3 | Operational | 0.3 | Comply |
| 136. | Nagpur Municipal corporation | Hazari Pahad (NIT) | 4 | Operational | 4.0 | Comply |
| 137. | Nagpur Municipal corporation | Somalwada-1 (Ongoing work by NIT) | 20 | Operational | 20.0 | Comply |
| 138. | Nagpur Municipal corporation | Dabha(NIT) | 5 | Operational | 5.0 | Comply |
| 139. | Hinganghat Municipal Council | Pili Mazid Bhimnagar Ward, Hinganghat. | 10 | Non operational | 6.25 | Non operational |
| 140. | Amravati Municipal Corporation | STP-1 –Lalkhadi, | 44 | Operational | 44.0 | Comply |
| 141. | Amravati Municipal Corporation | STP-2-Lalkhadi | 30.5 | Operational | 30.5 | Comply |
| 142. | Shegaon Municipal Council | S.No. 752/1, Charmori, Shegaon, Dist.-Buldana | 7 | Operational | 3.5 | Comply |
| 143. | Washim Municipal Council | Opposite to Chamunda Devi Mandir, Nimazaga Washim | 8 | Operational | 4 | Comply |
| 144. | Chandrapur Municipal Corporation | Pathanpura | 45 | Operational | 24.0 | Comply |
| 145. | Chandrapur Municipal Corporation | Rehmat Nagar | 25 | Operational | 22.0 | Comply |
| 146. | Chandrapur Municipal Corporation | Azad Garden | 0.5 | Operational | 0.5 | Non-Comply |
| 147. | Akola Municipal Corporation | Shiloda | 30 | Operational | 30 | Comply |
| 148. | Akola Municipal Corporation | PDKV | 7 | Operational | 7 | Comply |
| 149. | Panvel Municipal Corporation | CDCO Taloja phase-I | 32 | Operational | 7 | Comply |
| 150 | Kalyan Dombivali Municipal Corporation (Vadavali STP) | Vadavali STP) | 21 | Operational | 10 | Comply |
| 151 | Kalyan Dombivali Municipal Corporation(Vadeghar STP) | (Vadeghar STP) | 26 | Operational | 10 | Comply |
| 152 | Shegaon Municipal Council | S.No. 752/1, Charmori, Shegaon, Dist.-Buldana | 7.0 | Operational | 3.5 | Comply |
| 153 | Barshi Municipal Council | Aatri krushi mandir, kasarwadi road barshi | 18.5 | Operational | 8.5 | Comply |
| 154 | Pimpri Chinchwad Municipal Corporation | Survey no 217, Bhosari | 7 | Operational | 5 | Comply |

| | | | | | | |
|-----|--|--|-----|-------------|---------|--------|
| 155 | Pimpri Chinchwad Municipal Corporation | Kudalwadi Nalla- (Ramdara Nalla), Chikhli. | 3.0 | Operational | 2 | Comply |
| | | | | | 4361.95 | |

Details of under construction STPs along the Polluted River Stretches

| Sr. No. | Name of the City/Town | Location | Capacity of the plant in MLD | Physical Progress in % | Status of I&D or House sewer connections | Completion Timeline |
|---------|---|-------------------------------|------------------------------|--|---|---------------------|
| 1 | Municipal Corporation of Greater Mumbai | WSP Compound | 8 | 70% work completed | | Jul-2024 |
| 2 | Pimpri Chinchwad Municipal Corporation | Proposed STP | 12 | Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli. | Construction work is Under Progress. | Oct-2024. |
| 3. | Sangli Miraj Kupwad Municipal Corporation | SMKC Bedag road Miraj | 22.5 | 100% work is completed | Out of 3 intermediate Pumping stations, 1 SPS completed of capacity 10 MLD and STP is in running condition. Balance SPS work will be completed. | Jul-2024 |
| 4 | Hinganghat Municipal Council | Hinganghat Municipal Council | 3 | Civil work under progress | | June-25 |
| 5 | Jalgaon Municipal Corporation | Gat No.413,390 Jalgaon Shiwar | 48 | Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed. STP will be commissioning in December 2022 | Sewage line completed | Aug-2024 |

| | | | | | | |
|----|--|---|------|---|---|---------------------|
| 6. | Pachora Municipal Council | Pachora Municipal Council STP | 9 | Civil work is completed, machinery yet not installed. | Drainage network work is under progress. | Sep-2024 |
| 7. | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur | 6 | Work is under Progress | Work is under Progress | Dec-2024 |
| 8 | | Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur | 4 | 65% work completed | | |
| 9 | Ichalkaranji Municipal Council | Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade | 18 | Work retenders. Work is under Progress. | | Sep-2024 |
| 10 | Roha Municipal Council | Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River. | 1 | Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue. | | Time line not given |
| 11 | Nanded Waghala Municipal Corporation | Chunal Nalla | 10 | Sewage Pumping station-RCC construction work of 1 lift out of 10 Lift completed. Excavation work of approach nalla 100 meters completed & construction work of 60 meters completed. MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed. Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed. | | <u>Sep 2024</u> |
| 12 | Gadchiroli Municipal Council | Bormala Road, Gadchiroli | 11.5 | Work order for STP is just awarded to contractor. Foundation work is just started. | 40% work of main drainage line has been completed. The work of internal drainage is yet to start. | <u>Aug-2024</u> |

| | | | | | | |
|----|-------------------------------------|--|------|--|---|-------------------|
| 13 | Khalapur Nagar Panchayat | Khalapur Nagar Panchayat STP | 3 | Work completed up to PCC level. | | <u>Aug 2024</u> |
| 14 | Amalner Municipal Council | Amalner Municipal Council STP | 12.6 | 15% work completed | Total Sewage network length is 80km, till date work completed is 21km. | <u>Sept -2024</u> |
| 15 | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 17 | 88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed | The Sewer network is completed upto 130 Km and 16 Km network is under progress.. | <u>Sept- 2024</u> |
| 16 | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 40 | Technology- SBR Funding details- Amrut Mission. | | |
| 17 | Ballarpur Municipal Council | Near Solid Waste Management Plant, Survey No. 22 | 7.5 | Work Order for STP awarded and excavation work in under progress | Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized. | <u>Dec-2024</u> |
| 18 | Ballarpur Municipal Council | Visapur Road, Survey No. 86/2 | 8.5 | | | |
| 19 | Kulgaon Badalapur Municipal Council | Kulgaon Badalapur Municipal Council Proposed STP | 12 | Preliminary works in progress - Cleaning, survey, design, trial bore etc | 1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km | <u>March 2024</u> |
| 20 | Kulgaon Badalapur Municipal Council | Kulgaon Badalapur Municipal Council Proposed STP | 10 | | | |
| 21 | Solapur Municipal Corporation | Desai Nagar STP | 20 | 45 % work SBR PCC and compound wall is completed | | <u>March 2024</u> |
| 22 | Pune Municipal corporation | Ramtekadi | 10 | 10 % work civil work is completed. | Existing sewage network | <u>March 2024</u> |
| 23 | Saswad unicipal Council | Saswad | 3 | 90% work is completed | | <u>March 2024</u> |

| | | | | | | |
|----|--|---|------------|---|--|-------------------|
| 24 | Saswad unicipal Council | Saswad | 3 | 75% work is completed | | <u>March 2024</u> |
| 25 | Degloor unicipal Council, Tal-Degloor, Dist-Nanded | Gat No-70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded | 8 | Civil & Mechanical work completed. Electrical work remaining. | House connection to drainage line/chamber remaining. | March 2024 |
| | | Total | 307 | | | |

Details of Proposed STPs in the State

| Sr. No. | Name of the Town with no. of STP | Location | Capacity of the STP proposed in MLD | Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded) | Likely Date of Completion |
|----------------|---|-----------------------------|--|--|----------------------------------|
| 1. | Municipal Corporation of Greater Mumbai | Worli STP, MCGm, Mumbai | 500 | Proposed | Mar-26 |
| 2. | Municipal Corporation of Greater Mumbai | Bandra STP, MCGM, Mumbai | 360 | Proposed | Mar-26 |
| 3. | Municipal Corporation of Greater Mumbai | Dharavi STP, MCGM, Mumbai | 418 | Proposed | Mar-26 |
| 4. | Municipal Corporation of Greater Mumbai | Ghatkopar STP, MCGM, Mumbai | 337 | Proposed | Mar-25 |
| 5. | Municipal Corporation of Greater Mumbai | Versova | 180 | Proposed | Mar-25 |
| 6. | Municipal Corporation of Greater Mumbai | Bhandup | 215 | Proposed | Mar-25 |
| 7. | Municipal Corporation of Greater Mumbai | Malad STP, MCGM, Mumbai | 454 | Proposed | Mar-27 |
| 8. | Mira- Bhaindar Municipal Corporation | Bhayander West | 8 | Proposed | Sep-2025 |
| 9. | Mira- Bhaindar Municipal Corporation | Kharigaon | 13 | Proposed | April 2024 |
| 10. | Vasai-Virar Municipal Corporation | Chikhal dongri | 13 | Proposed | Dec-2025 |
| 11. | Vasai-Virar Municipal Corporation | Nalla sopara (East) | 30.5 | Proposed | |
| 12. | Vasai-Virar Municipal Corporation | Nalla sopara (West) | 49 | Proposed | |
| 13. | Vasai-Virar Municipal Corporation | Navghar Manikpur | 7.1 | Proposed | |
| 14. | Vasai-Virar Municipal Corporation | Navghar Manikpur | 33.85 | Proposed | |
| 15. | Vasai-Virar Municipal Corporation | Vasai | 11.57 | Proposed | |
| 16. | Bhiwandi Nizampur Municipal Corporation | Bhadwad | 9 | Proposed | Time line not provided |

| | | | | | |
|-----|---|---|-----|------------------------------|------------------------|
| 17. | Bhiwandi Nizampur Municipal Corporation | Stepping Garden | 31 | Proposed | Time line not provided |
| 18. | Kulgaon Badalapur Municipal Council | Kulgaon Badalapur Municipal Council Proposed STP | 10 | Proposed | March 2024 |
| 19. | Panvel Municipal Corporation | CIDCO Taloja Phase-I | 32 | Proposed | Time line not provided |
| 20. | Panvel Municipal Corporation | CIDCO Pushpak Nagar | 45 | Proposed | Time line not provided |
| 21. | Roha Municipal Council | Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha. | 4 | Proposed | Time line not provided |
| 22. | Ahmednagar Municipal Corporation | Ahmednagar, Tal & Dist- Ahmednagar | 57 | Proposed | Time line not provided |
| 23. | Pune Municipal corporation | Pune Municipal Corporation, Botanical Garden, Pune | 10 | Proposed - Work order issued | 2025 |
| 24. | Pune Municipal corporation | Pune Municipal Corporation, Baner, | 25 | Proposed - Work order issued | 2025 |
| 25. | Pune Municipal corporation | Pune Municipal Corporation, Warje, Pune | 28 | Proposed - Work order issued | 2025 |
| 26. | Pune Municipal corporation | Pune Municipal Corporation, Vadgaon, Pune | 26 | Proposed - Work order issued | 2025 |
| 27. | Pune Municipal corporation | Pune Municipal Corporation, Tanaji Wadi, | 15 | Proposed - Work order issued | 2025 |
| 28. | Pune Municipal corporation | Pune Municipal Corporation, Naidu, | 127 | Proposed - Work order issued | 2025 |
| 29. | Pune Municipal corporation | Pune Municipal Corporation, Dhanori, Pune | 33 | Proposed - Work order issued | 2025 |
| 30. | Pune Municipal corporation | Pune Municipal Corporation, Bhairaba, Pune | 75 | Proposed - Work order issued | 2025 |
| 31. | Pune Municipal corporation | Pune Municipal Corporation, Mundhva, Pune | 20 | Proposed - Work order issued | 2025 |
| 32. | Pune Municipal corporation | Pune Municipal Corporation, Kharadi, Pune | 30 | Proposed - Work order issued | 2025 |
| 33. | Pune Municipal corporation | Pune Municipal Corporation, Matsyabij Kendra, Pune | 7 | Proposed - Work order issued | 2025 |
| 34. | Pimpri Chinchwad Municipal Corporation | Bhatnagar | 15 | Proposed - Work order issued | May -2025 |

| | | | | | |
|-----|--|---|------|--|------------------------|
| | | | | Drawing design approval in progress. Excavation started | |
| 35. | Alandi Municipal Council | Alandi Municipal Council STP | 4 | Proposed | Time line not provided |
| 36. | Satara Municipal Council | | 17.5 | Proposed | Time line not provided |
| 37. | Wai Municipal Council | Wai Municipal Council STP | 6 | Proposed | Time line not provided |
| 38. | Ashta Municipal Council | Ashta Municipal Council STP | 5.5 | Proposed | Time line not provided |
| 39. | Islampur Municipal Council | Islampur Municipal Council STP | 7 | Proposed | March 2024 |
| 40. | Islampur Municipal Council | Islampur Municipal Council STP | 5 | Proposed | March 2024 |
| 41. | Malvan Municipal Council | Malvan Council | 4 | Proposed | Time line not provided |
| 42. | Chhatrapati Sambhajnagar Municipal Corporation | Banewadi | 10 | Proposed | |
| 43. | Paithan Municipal Council | Paithan Municipal Council STP | 8.8 | Proposed | |
| 44. | Beed Municipal Council | Beed Municipal Council, STP | 35 | Proposed | |
| 45. | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 40 | Proposed | |
| 46. | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 32 | Proposed | |
| 47. | Kamptee Municipal Council | Kamptee Municipal Council STP | 12.5 | Proposed | Time line not provided |
| 48. | Bhandara Municipal Council | Bhandara Municipal Council STP | 15 | Proposed | |
| 49. | Pauni Municipal Council | Pauni Municipal Council STP | 7 | Proposed | |
| 50. | Amravati Municipal Corporation | Amravati Municipal Corporation Proposed STP | 16 | Proposed | |
| 51. | Amravati Municipal Corporation | Amravati Municipal Corporation Proposed STP | 12 | Proposed | |
| 52. | Bramhapuri Municipal Council | Bramhapuri Municipal Council STP | 7 | Proposed | |
| 53. | Rajura Municipal Council Municipal Corporation of Greater Mumbai | Rajura Municipal Council STP | 5.5 | Proposed | |

| | | | | | |
|-----|--|--|-------|---|------------------------|
| 54. | Solapur Municipal Corporation | Desai Nagar STP | 15.5 | Proposed | |
| 55. | Thane Municipal Corporation (Kharegoan) | (Kharegoan) STP | 46.76 | Work is Under Progress | March 2024 |
| 56. | Thane Municipal Corporation (Nagla Bunder) | Nagla Bunder) STP | 7 | Completed | March 2024 |
| 57. | Thane Municipal Corporation (Hiranandani) | Hiranandani STP | 59 | Completed | March 2024 |
| 58. | Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi) | Bakra Bazar- Bhiwandi | 29 | Proposed | Sep 24 |
| 59. | Bhiwandi Nizampur Municipal Corporation (Slaughter House- Idgah) | Slaughter House- Idgah | 30 | Proposed | September 24 |
| 60. | Khalapur Nagar Panchayat | Khalapur Nagar Panchayat STP | 3 | Proposed | May 24 |
| 61. | Jalgaon Municipal Corporation | Gat No.413,390 Jalgaon Shiwar | 48 | Work is Under Progress | March 2024 |
| 62. | Amalner Municipal Council | Amalner Municipal Council STP | 12.6 | Proposed | March 2024 |
| 63. | Pachora Municipal Council | Pachora Municipal Council STP | 9 | Proposed | March 2024 |
| 64. | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 17 | Work is Under Progress | June-2024 |
| 65. | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 40 | Work is Under Progress | June-2024 |
| 66 | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 40 | Work is under Progress | March 2024 |
| 67 | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 32 | 32 (About 85 % Civil Construction work is completed and Mechanical work is in progress at vill. Borwati Tal. Dist.Latur & all work is propose to be Completed by March-2023 as per LCMC | March 2024 |
| 68 | Kulgaon Badalapur Municipal Council | Kulgaon Badalapur Municipal Council Proposed STP | 12 | Proposed | March 2024 |
| 69 | Kalyan Dombivali Municipal Corporation | Vadavali STP | 21 | Proposed | March 2024 |
| 70 | Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded | Bhokar M.Council STP | 6.0 | Proposed (DPR Prepared & send to MJP for Technical Sanction) | Time line not provided |
| 71 | Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded | Mudkhed M.Council STP | 4.5 | Proposed (DPR Prepared & send to MJP for Technical Sanction) | Time line not provided |

| | | | | | |
|----|---|--|-------------|---|------------------------------|
| 72 | Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal- Ardhapur, Dist-Nanded. | Ardhapur M.Council STP | 5.5 | Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E- tendering is in process) | Time line not provided |
| 73 | Pune Municipal corporation | Keshavagar | 12 | Proposed - Work order issued | Sep-25 |
| 74 | Pune Municipal corporation | Manjari bk | 93.5 | Proposed - Work order issued | Sep-25 |
| 75 | Parbhani Municipal Corporation | Karegaon Road | 2.5 | Proposed | -- |
| 76 | Parbhani Municipal Corporation | Vangi Road | 18 | Proposed | -- |
| 77 | Parbhani Municipal Corporation | Agri. Univerisity | 32 | Proposed | -- |
| 78 | Parli Vajinath Municipal Council | Parli Vajinath STP | 17 | Proposed | -- |
| 79 | Pimpri Chinchwad Municipal Corporation | Pimple nilakh | 15 | Proposed STP, work order issued.Board has granted Consent to Establish. Construction Work is under Progress. | May -2024 |
| 80 | Pimpri Chinchwad Municipal Corporation | Bopkhel | 5.0 | Proposed.Work order issued. | May -2024 |
| 81 | Pimpri Chinchwad Municipal Corporation | Tathwade | 10.0 | DPR preparation in progress | May -2025 |
| 82 | Pimpri Chinchwad Municipal Corporation | Chikhali STP Chikhali, Sur. No. 92/93 | 12 | Part of revised AMRUT- 1, sewerage project. Work order issued. Work in Progress | May -2024 |
| 83 | Pimpri Chinchwad Municipal Corporation | Bhosari STP, Sr. no. 1- Beside Bhosari Natyagraha, Sur. No. 01 | 5 | Part of AMRUT2 sewerage project. Work order issued. Work in Progress | May -2024 |
| 84 | Pimpri Chinchwad Municipal Corporation | Walhekarwadi, Chinchwad STP- Chinchwad, Walhekarwadi, Sur.no. 94 | 4 | Part of AMRUT2 sewerage project. Work order issued. Work in Progress | May -2024 |

| | | | | | |
|----|--|--|-------------|-----------------------------|-----------|
| 85 | Pimpri Chinchwad Municipal Corporation | Chikhali STP (Augmentation Sambhaji nagar, existing STP) | 4 | DPR preparation in progress | May -2025 |
| 86 | Pimpri Chinchwad Municipal Corporation | CME STP | 45 | DPR preparation in progress | May -2025 |
| 87 | Pimpri Chinchwad Municipal Corporation | Kiwale STPKiwale, Sur. No. 96 | 10 | DPR preparation in progress | May -2025 |
| | | Total | 4201.68 MLD | | |

Information of FSTPs-along polluted river stretches in Maharashtra State

| Sr. No. | River Stretch | Name of city | Capacity of FSTP (KLD) | Technology used |
|---------|---------------|--------------|------------------------|----------------------------|
| 1 | Kanhan | Mouda | 20 | Sludge Drying Bed |
| 2 | Krishna | Wai | 70 | MBBR |
| 3 | Bori | Amalner | 20 | Sludge Drying Bed |
| 4 | Girna | Jalgaon | 20 | Sludge Drying Bed |
| 5 | Krishna | Islampur | 15 | Sludge Drying Bed |
| 6 | Darna | Igatpuri | 10 | Sludge Drying Bed |
| 7 | Panzara | Dhule | 20 | Sludge Drying Bed |
| 8 | Patalganga | Khopoli | 15 | Sludge Drying Bed |
| 9 | Kundalika | Roha | 5 | Sludge Drying Bed |
| 10 | Savitri | Mahad | 10 | Anaerobic Buffered Reactor |
| 11 | Wardha | Ballarpur | 45 | Sludge Drying Bed, MBR |
| 12 | Bindusar | Beed | 20 | Sludge Drying Bed |
| 13 | Godavari | Gangakhed | 10 | Sludge Drying Bed |
| 14 | Gomai | Shahada | 10 | Sludge Drying Bed |
| 15 | Rangavali | Navapur | 10 | Sludge Drying Bed |

II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856

- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, 1 non-complied one is not in operation and one is under stabilization and one CETP is closed for upgradation Purpose.

CETP Details

| Sr. No. | Town | No. of industries | Industrial Discharge (MLD) | Status of CETPs (existing, under construction & proposed) |
|---------|--|-------------------|----------------------------|---|
| 1. | Additional Ambernath CETP, Dist. Thane | 53 | 7.5 | Existing |
| 2. | Butibori CETP Pvt. Ltd., Dist. Nagpur | 450 | 5 | Existing |
| 3. | SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajinagar | 224 | 10 | Existing |
| 4. | Greenfield CET Plant P. Ltd, Dist. Solapur | 27 | 1.5 | Existing |
| 5. | Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur | 11 | 1 | Existing |
| 6. | Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur | 191 | 12 | Existing |
| 7. | Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur | 5 | 10 | Existing |
| 8. | L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur | 15 | 0.8 | Existing |
| 9. | Hydro Air Tectonics (PCD), Dist. Pune | 1 | 4 | Existing |
| 10. | Kurkumbh Environment Protection Co op Society, Dist. Pune | 65 | 1 | Existing |
| 11. | Ranjangaon CETP, Dist. Pune | 117 | 3 | Existing |
| 12. | Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri | 190 | 10 | Existing |
| 13. | MMA-CETP Co Operative Society Ltd., Dist. Raigad | 73 | 7.5 | Existing |
| 14. | RIA CETP Co-op. Society Ltd., Dist. Raigad | 41 | 22.5 | Existing |
| 15. | PRIA CETP (I) Ltd., Dist. Raigad | 18 | 15 | Existing |
| 16. | Taloja CETP Co Operative Society, Dist. Thane | 941 | 22.5 | Existing |
| 17. | Thane-Belapur Association, Dist. Thane | 3309 | 27 | Existing |

| | | | | |
|-----|--|------|------|--------------------|
| 18. | Badlapur CETP Association, Dist. Thane | 263 | 8 | Existing |
| 19. | Chikhholi-Morivali Effluent Treatment, Dist. Thane | 130 | 0.8 | Existing |
| 20. | ACMA - CETP-Co-operative Society Ltd, Dist. Thane | 61 | 0.25 | Existing |
| 21. | Dombivli CETP (Chemical) (Phase-II), Dist. Thane | 120 | 1.5 | Existing |
| 22. | Dombivli Better Environment System Association, Dist. Thane | 148 | 16 | Existing |
| 23. | Tarapur Environment Protection Society CETP, Dist. Thane | 1176 | 25 | Existing |
| 24. | Akkalkot Cetp, Dist. | 222 | 3 | Existing |
| 25. | Additional Amravati Industrial Area, Dist. Amravati | 5 | 5 | Existing |
| 26. | Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II | 1176 | 25 | Existing |
| 27. | Satpur in District Nashik | -- | 1 | Proposed |
| 28. | Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali | -- | 0.64 | Under Construction |
| 29. | Ichalkaranji in Kolhapur District | -- | 1.2 | Proposed |
| 30. | Butibori CETP Pvt. Ltd., Dist. Nagpur | -- | 5 | Under Construction |

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-418
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

| Sr. No. | Name of Municipal Corporation | Plant capacity (TPD) | Present Status |
|---------|--|----------------------|------------------------------------|
| 1 | Thane Municipal Corporation | 300 | In operation. |
| 2 | Pimpri-Chinchwad Municipal Corporation | 200 | Work order issued. Proposed plant. |
| 3 | Navi Mumbai Municipal Corporation | 150 | Proposed plant. |

| | | | |
|---|---|------|-----------------------------|
| 4 | Municipal Corporation of Greater Mumbai | 1200 | E-Tendered. Proposed Plant. |
| 5 | Pune Municipal Corporation | 200 | Proposed Plant. |

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

V. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

- IX. Details of Nodal Officer appointed by Chief Secretary in the State/UT:** Member Secretary, Maharashtra Pollution Control Board
- X. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:** Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.**

| Status of Polluted River Stretches | | | |
|------------------------------------|--|--|--|
| Priority | No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017) | No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021) | No. of stretches by MPCB in April 2023 to March 2024 |
| Priority I | 9 | 4 | 3 |
| Priority II | 6 | 5 | 3 |
| Priority III | 14 | 18 | 7 |
| Priority IV | 10 | 17 | 10 |
| Priority V | 14 | 11 | 27 |
| Non Polluted | - | 1 | 1 |
| Dry | - | - | 5 |
| Total | 53 | 56 | 56 |

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(April 2023 to March 2024)

| Sr. No. | NAME OF RIVER | POLLUTED STRETCH | BOD (mg/l) | | Current Priority |
|------------|---------------|----------------------------------|------------|-----|------------------|
| | | | Min | Max | |
| Priority I | | | | | |
| 1 | GODAVARI | SOMESHWAR TEMPLE TO RAHED | 3.2 | 12 | III |
| 2 | KALU | Along ATALE VILLAGE | 18 | 18 | III |
| 3 | KUNDALIKA | SALAV TO ROHA | 4 | 18 | III |
| 4 | MITHI | POWAI TO DHARAVI | 210 | 210 | I |
| 5 | MORNA | AKOLA TO TAKALIJALAM | 5.8 | 5.8 | V |
| 6 | MULA | BOPODI TO AUNDH GAON | 17.5 | 24 | II |
| 7 | MUTHA | SHIVAJI NAGAR TO KHADAKWASLA DAM | 3.2 | 40 | I |
| 8 | NIRA | SANGAVI TO SHINDEWADI | 4.5 | 14 | III |
| 9 | VEL | NHAVARE TO SHIKARPUR | 8.4 | 8.4 | IV |

| Priority II | | | | | |
|--------------|--------------|----------------------------------|------|------|--------------|
| 1 | BHIMA | VITHALWADI TO TAKLI | 5 | 28 | II |
| 2 | INDRAYANI | MOSHIGAON TO ALANDIGAON | 9 | 10 | IV |
| 3 | MULA-MUTHA | THEUR TO MUNDHWA BRIDGE | 13.5 | 21 | II |
| 4 | PAWANA | DAPODI TO RAVET | 4.8 | 36 | I |
| 5 | WAINGANGA | TUMSA TO ASHTI | 3.2 | 8.4 | IV |
| 6 | WARDHA | GHUGHUS TO RAJURA | 3.3 | 4.6 | V |
| Priority III | | | | | |
| 1 | GHOD | ANNAPUR TO SHISHUR | 10.5 | 10.5 | III |
| 2 | KANHAN | BHANDARA TO NAGPUR | 3.5 | 4.6 | V |
| 3 | KOLAR (MAH) | Along Koradi | 4 | 4 | V |
| 4 | KRISHNA | SHINDI TO KURUNDWAD | 3 | 8.4 | IV |
| 5 | MOR | JALGAON TO AMODA | 3.8 | 3.8 | V |
| 6 | PATALGANGA | KHADEPADA TO KOPOLI | 5 | 8 | IV |
| 7 | PEDHI | NARAYANPUR TO BHATKULI | 3.6 | 3.6 | V |
| 8 | PENGANGA | MEHKAR TO UMARKHED | 3.6 | 4 | V |
| 9 | PURNA | DHUPESHWAR TO ASEGAON | 3.5 | 4.4 | V |
| 10 | TAPI | RAVER TO SHAHADA | 3.8 | 4.6 | V |
| 11 | URMODI | DHANGARWADI TO NAGTHANE | 5.2 | 5.2 | V |
| 12 | VENNA | MAHABALESHWAR TO MAHULI | 3.6 | 6.4 | IV |
| 13 | WAGHUR | SUNASGAON TO SAKEGAON | 3 | 3 | Non-polluted |
| 14 | WENA | KAWADGHAT TO HINDANGHAT | 3.6 | 3.8 | V |
| Priority IV | | | | | |
| 1 | BINDUSAR | SWARAJ NAGAR TO SNEHNAGAR | 13 | 13 | III |
| 2 | BORI | Along AMALNER | Dry | Dry | Dry |
| 3 | CHANDRABHAGA | PANDHARPUR TO SHEGAON DHUMALA | 6.6 | 9.5 | IV |
| 4 | DARNA | IGATPURI TO SANSARI | 3.6 | 4 | V |
| 5 | GIRNA | MALEGAON TO JALGAON | 3.4 | 3.4 | V |
| 6 | HIWARA | PACHORA TO NIMBORA | Dry | Dry | Dry |
| 7 | KOYNA | KARAD TO PAPDARDE | 5 | 5 | V |
| 8 | PELHAR | PELHAR DAM TO GOLANI NAKA | 4 | 4 | V |
| 9 | SINA | SOLAPUR TO BANKALAGI | 9 | 9 | IV |
| 10 | TITUR | Along CHALISGAON, JALGAON | Dry | Dry | Dry |
| Priority V | | | | | |
| 1 | AMBA | BENSE TO ROHA | 4 | 4 | V |
| 2 | BHATSA | SHAHAPUR TO BHADANE | 3.5 | 4 | V |
| 3 | GOMAI | LONKHEDA TO SHAHDA | 4 | 4 | V |
| 4 | KAN | KAVATHE TO SAKARI | 3.8 | 3.8 | V |
| 5 | MANJARA | LATUR TO NANDED BRIDGE | Dry | Dry | Dry |
| 6 | PANCHGANGA | SHIROL TO KOLHAPUR | 3.1 | 7.5 | IV |
| 7 | PANZARA | VARKHEDE TO DHULE | 3.2 | 3.2 | V |
| 8 | RANGAVALI | TINTEMBA TO NAVAPUR | 4 | 4 | V |
| 9 | SAVITRI | DADLI TO MUTHAVALI | 3 | 15 | III |

| | | | | | |
|----|------------|-----------------------|-----|---|----|
| 10 | SURYA | DHAMNI DAM TO PALGHAR | 4 | 5 | V |
| 11 | TANSA | Along Thane | 6 | 6 | V |
| 12 | ULHAS | KALYAN TO BADLAPUR | 5 | 7 | IV |
| 13 | VAITARNA | GANDHRE TO SARASHI | 4 | 4 | V |
| 14 | VASHISHTHI | KHERDI TO DALVATNE | 2.8 | 5 | V |

| Non-polluted Rivers | BOD (mg/l) Min | BOD (mg/l) Max | Current Priority |
|---------------------|----------------------|----------------------|---------------------|
| 1. BURAI | 3.2 | 3.2 | V |
| 2. MUCHKUNDI | 3.8 | 3.8 | V |
| 3. AMRAVATI | | | DRY |

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.

- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested

Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details as on 24/05/2023

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

| Sr. No. | Name of WwTF | Plant capacity in MLD | Tertiary Treat-ment in MLD | Design, Build Period in years | Date of Issue of LOA | Expected Date of completion w.r.t. Commencement Date |
|---------|--------------|-----------------------|----------------------------|-------------------------------|----------------------|--|
| 1 | Worli | 500 | 250 | 5 | 30.05.2022 | 04.07.2027 |
| 2 | Bandra | 360 | 180 | 5 | 31.05.2022 | 04.07.2027 |

| | | | | | | |
|---|-----------|------|------|---|------------|------------|
| 3 | Dharavi | 418 | 209 | 5 | 27.05.2022 | 04.07.2027 |
| 4 | Versova | 180 | 90 | 4 | 31.05.2022 | 04.07.2026 |
| 5 | Malad | 454 | 227 | 6 | 30.05.2022 | 04.07.2028 |
| 6 | Ghatkopar | 337 | 169 | 4 | 31.05.2022 | 04.07.2026 |
| 7 | Bhandup | 215 | 108 | 4 | 13.07.2022 | 22.08.2026 |
| | Total | 2464 | 1233 | | | |

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) **Bandra WwTF:**

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) **Ghatkopar WwTF:**

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) **Versova WwTF:**

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under

review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) **Malad WwTF:**

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) **Bhandup WwTF:**

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. The contractor has applied for consent to operate and consent to establish from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

| Annexure-I for Month of June - 2024 | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---------------------------|--------------|---------------------------|-------------------------------------|----------------------------------|---|--|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|---|---|---|--|---|---|---|----------------------------|---------------------------|--------|
| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | | |
| Sr. no. | Name of the River | River Stretches | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO | |
| 1 | Godavari | Someshwar Temple to Rahed | 504 | I | IV | Tryambakeshwar Municipal Council | Municipal Council | 1) Local Nallas | 1.00 | 1.00 | 0.00 | 1.00 | 0.00 | 5.0 MLD | Proposed STP of 5.0 MLD is under construction and will be commissioned in Dec-2023 | Started construction work and under progress. | Dec-23 | NA | | Temporory treatment on Nalla | Nashik | Nashik | |
| 2 | | | II | | Nashik Municipal Corporation | Municipal Corporation | 1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla | 290.00 | 360.00 | 0.00 | 346.00 | -56.00 | 0.00 | 32.00 MLD STP Commissioned in March-2022 | | Complied | Complied | 1600 km sewer network completed 210km sewer network work under progress is 80% completed and expected to complet Dec 2022 | | Nashik | Nashik | | |
| 3 | | | II | | Paithan Municipal Council | Municipal Council | 1) Local Nallas | 5.00 | 0.00 | 5.00 | 0.00 | 5.00 | 8.80 | Permission for flashing of tender is to obtained considering finance allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied works will be done | Sewer line construction is under process | 23-05-2023 (Already Expired) | 23-05-2023 (Already Expired) | In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2 ,which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by M. C. Paithan on 9-6-2020. | Budget 46 Cr Sanctioned. | Chhatrapati Sambhujinagar | Chhatrapati Sambhujinagar | | |
| 3 | | | II | | Gangakhed Municipal Council | Municipal Council | 1) Local Nallas | 4 | 0 | 4 | 0 | 4 | 10 | Funds of Rs. 20 Cr received under swachh Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted | Construction not started | -- | -- | | | Parbhani | Chhatrapati Sambhujinagar | | |
| | | | II | | Nanded Waghla Municipal Corporation | Municipal Corporation | North side Nalla - 1.Chunal Nalla 2.Bhinghat Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan Wasti 9. Gadipura Nalla Badi dargha 10. Gadipura Habib Talkiz 11. Sidhi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BurudGalli Nalla 15. NawGhat Nalla 16. Karbala Nalla 17. Chouphala Nalla 18 Biala nagar Nalla 19 Kudbhenagar Nalla | 70.00 | 132.00 | 0.00 | 57.00 | 13.00 | 10.00 | | 1. Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed & Bottom slap completed. 2.Excavation work of approach nalla 400 meters completed & construction work of 100 meters completed. 3. Primary Treatment Unit construction work completed & mechanical work remaining. 4.MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed & Mechanical work remaining. 5.Construction work of Clarifier completed & mechanical work remaining. 6. Construction work of chlorination unit completed. 7. G.I.Pipeline work from sewage pumping station to inlet of STP completed. 8. Construction work of administrator building 20 % completed. | | Dec-23 | Dec-23 | DPR for renovation of existing Nalls, construction of newly developed Nalls as well as pollution free treatment stagnant water in 4 km of river bank development and plantation etcas well as augmentation of sewer line in Nanded city is proposed under Nagrothan yojna and the proposal of amount 226 Cr submitted to government of Maharashtra.The technical sanction of said proposal from MIP is at Final Stage | There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla, STP based on MBBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coming from north side of city. Balance 03 MLD sewage coming from south side will be diverted to existing STP at Bondar. Pumping station is proposed for the diversion. | Sub Regional Office Nanded | Chhatrapati Sambhujinagar | |
| 4 | Kalu | Along Atale village | 2.5 | | IV | Kalyan-Dombivali | Municipal Corporation | 1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla | 7.60 | 5.00 | 2.60 | 0.00 | 2.60 | 21.00 | NA | Construction work of Ambivali (Vadavali) STP is completed. Sequential Batch Reactor technology (SBR). | STP is brought into operation. | NA | As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallahs are completed. At present 10 MLD sewage is being treated. | At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallahs 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP. | Kalyan-1 | Kalyan | |
| 5 | Kundalika | Roha to Salav | 35.5 | I | III | Roha Municipal Council | Municipal Council | 1) Local nallas | 2.80 | 0.00 | 2.80 | 0.00 | 2.80 | 5.00 | Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ, MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval form concern department for installation of STP. | Work is not commissioned yet. | Timeline not provided | | Drainage network 60% completed. | Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika. 1MLD and 4 MLD capacity of STP proposed. | Raigad2 | Raigad | |
| 6 | Mithi | Powai to Dharavi | 17.8 | I | I | Mumbai Municipal Corporation | Municipal Corporation | 1) Local Nallas | 286.00 | 0.00 | 286.00 | 0.00 | 286.00 | 8.00 | | 70% work Completed | Mar-24 | | | Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2024. Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to | | Mumbai2 | Mumbai |
| 7 | Morna | Akola to Takaljalam | 6 | I | IV | Akola Municipal Corporation | Municipal Corporation | 1) Khadki Nalla at Vidrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kalash tekdi 5) Ninwadai Nalla 6) J. vijaywadekar Nalla | 37.00 | 37.00 | 0.00 | 37.00 | 0.00 | 30+7=37 | Operational | The STP of capacity 7 MLD & The STP of capacity 30 MLD are commissioned and operational. | Complied | | The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Waterfall of 0.4 m in River Bed (WSP) | Provided 02 STPs of total Capacity 37 MLD. At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs. | Akola | Amravati | |

| Sr. no. | Name of the River | River Stretchs | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO |
|---------|-------------------|----------------------------------|--------------|---------------------------|-------------------------------|--|-----------------------|--|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|--|---|--|--|--|--|--------|------|
| 8 | Mula | Bopodi to Aundh Gaon | 2.7 | I | III | Pune Municipal Corporation | Municipal Corporation | 1) Botanical Garden Nallah in Pune City | 97.00 | 73.00 | 24.00 | 73.00 | 24.00 | 50.00 | Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024. | Construction work is not yet started | 2025 | 2025 | PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will completed within next three years. | 01 STPs with capacity 10 MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD | Pune1 | Pune |
| 9 | Mutha | Shivaji Nagar to Khadakwasla Dam | 16 | I | II | Pune Municipal Corporation | Municipal Corporation | 1)Warje nalla 2)wadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagzari nalla 6)Ambli odha nalla | 151.00 | 94.00 | 57.00 | 94.00 | 57.00 | 54.00 | Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024. | Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024. | 2025 | 2025 | PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will completed within next three years. | 02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. existing 2 STPs having Erandwane- 50 MLD and Vinthalwadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD. | Pune1 | Pune |
| 10 | Mula-Mutha | Theur to Mundhwa Bridge | 15 | II | III | Pune Municipal Corporation | Municipal Corporation | 1) Keshavnagar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha Odha at Bhapkar Mala | 496.00 | 400.00 | 96.00 | 400.00 | 96.00 | 259.00 | Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % coompleted will completed up to July 2023 | Work of STP (10 MLD) at Ramtekadi is in progress 50 % coompleted will completed up to July 2023 | 2025 | 2025 | PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will completed within next three years. | 02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD. | Pune1 | Pune |
| 11 | | | | | | | | | | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Nira | Sangavi to Shindewadi | 43 | I | III | Akluj Gram Panchayat | Gram Panchayat | 1) local nallas | 1.30 | 0.00 | 1.30 | 0.00 | 1.30 | 0.00 | NEERI prepared Camus Soil Bio Technology Treatment base STP. The Proposal is submitted to Jeevan Pradhikaran which is under progress. | Nil | Timeline not provided | | Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years. | Solapur | Pune | |
| 14 | | | | I | III | Phaltan Municipal Council | Municipal Council | 1) Khadakshira nala from Phaltan 2) Dagadi khan nalla near dinti naka | 7.00 | 0.00 | 7.00 | 0.00 | 7.00 | 8.00 | Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala | 2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed. | Timeline not provided | | Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed. | 8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra savarna jayanti nagarothan Mahaabhiyan yojana of 72.76 Cr. | Satara | Pune |
| 15 | Vel | Nhiavare to Shikarpur | 10 | I | III | Shikrapur Gram Panchayat | Gram Panchayat | 1) local nallas | 2.00 | 0.00 | 2.00 | 0.00 | 2.00 | 0.00 | NA | NA | Timeline not provided | | Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs | Pune | Pune | |
| 16 | Pawana | Dapodi to Ravet | 20 | II | II | Pimpri-Chinchwad Municipal Corporation | Municipal Corporation | 1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Station Nalla Nearby Bombay Selection) | 205.80 | 260.00 | 0.00 | 205.80 | 0.00 | 15.00 | 1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now Excavation is started | Excavation is started | May-25 | May-25 | Intercepted Sewer along the PCMC side bank of river is in progress. | Intercepted Sewer along the PCMC side bank of river is in progress.DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now excavation is started | PCMC | Pune |
| 17 | | MoshiGaon to AlandiGaon | 4.62 | II | III | Pimpri-Chinchwad Municipal Corporation | Municipal Corporation | 1) Ramdara Nalla 2) Moshi Nalla | 88.20 | 73.00 | 15.20 | 73.00 | 15.20 | 12 MLD | Foundation work of STP at Chikhali is in progress | | May-24 | May-24 | Work is in progress | Previous STP work was stoped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed . Revised DPR sanctioned Tender flotted and foundation work is in progress | PCMC | Pune |
| | | | | | | | | | | | | | | 5 MLD | PCMC has started foundation work of 5 MLD Capacity at Bhosari | PCMC has started foundation work of 5 MLD Capacity at Bhosari | May-24 | May-24 | Drainage work is in progress | PCMC has started foundation work of 5 MLD Capacity at Bhosari | PCMC | Pune |

| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|-------------------|--------------|---------------------------|-------------------------------|------------------------------|-----------------------|---|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|--|---|--|--|---|--|------------|------------|
| Sr. no. | Name of the River | River Stretchs | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO |
| 18 | Indrayani | | | | | | | | | | | | | 7 MLD (Alandi STP) | 3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office. | 3)PCMC has recently started civil work for -7MLD STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office. | Aug-23 | Aug-23 | 3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office. | 3)PCMC has recently started civil work for -7MLD-STP at bhoori Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office. | Pune-II | Pune |
| | | | | II | IV | Alandi Municipal Council | Municipal Council | local nallas | 2.50 | 0.00 | 2.50 | 0.00 | 2.50 | 4.00 | Work not yet started | Funds sanctioned under Pilgrims Development Scheme. Work order issued, 80 percent work of underground drainage network has been completed. STP plant construction is remaining. | Timeline not provided | Timeline not provided | Alandi Municipal Council completed 80% work of underground sewage network lines. | DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council. | SRO-Pune-2 | Pune |
| 19 | Wainganga | Tumsar to Ashti | 98 | II | III | Desaijanj Municipal Council | Municipal Council | 1) local nallas | 3.50 | 0.00 | 3.50 | 0.00 | 3.50 | 0.00 | STP yet not proposed | ----- | Timeline not provided | -- | | DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval. | Chandrapur | Chandrapur |
| 20 | | | | | III | Gadchiroli Municipal Council | Municipal Council | 1) local nallas | 5.00 | 0.00 | 5.00 | 0.00 | 5.00 | 11.50 | | 95% work completed. Order placed for machinery. Yet to be received. | Jul-23 | -- | 99% work of main drainage line has been completed. The work of internal drainage line is in progress. | Received technical sanction from MJP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gujarat. MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work. | Chandrapur | Chandrapur |
| 21 | | | | | III | Bramhapuri Municipal Council | Municipal Council | 1) local nallas | 3.50 | 0.00 | 3.50 | 0.00 | 3.50 | 7.00 | 7.0 MLD STP is proposed. DPR is under consideration of MJP. | | Timeline not provided | | STP Project cost of approx. 70 Cr including the drainage network cost. | STP Project cost of approx. 70 Cr including the drainage network cost. | Chandrapur | Chandrapur |
| 22 | | | | | III | Bhandara Municipal Council | Municipal Council | 1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist- Bhandara. | 5.50 | 0.00 | 5.50 | 0.00 | 5.50 | 15.00 | Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction. | | May-24 | May-24 | | DPR has been submitted to MJP for technical approval. | Bhandara | Nagpur |
| 23 | | | | | III | Pauni Municipal Council | Municipal Council | 1) Pauni town drain | 1.00 | 0.00 | 1.00 | 0.00 | 1.00 | 7.00 | Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction. | | Mar-24 | Mar-24 | | DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided | Bhandara | Nagpur |
| 24 | Wardha | Ghuggus to Rajura | 42 | II | III | Chandrapur | Municipal Corporation | 1) Confluence of Erai & Wardha River near Hadasi Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines | 35.00 | 70.50 | 0.00 | 35.00 | 0.00 | 0.00 | NA | NA | Complied | | Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept., | Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river. | Chandrapur | Chandrapur |
| 25 | | | | | IV | Ballarpur | Municipal Council | 1) Discharge of BILT Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting to Wardha River at Ballarpur | 5.00 | 0.00 | 5.00 | 0.00 | 5.00 | 16.00 | | Construction of STP 10% work completed. | Dec-23 | | Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized. | Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 kms. in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized. | Chandrapur | Chandrapur |
| 26 | | | | | IV | Rajura | Municipal Council | 1) Kapangaon Nalla meeting to Wardha River at Rajura | 3.20 | 0.00 | 3.20 | 0.00 | 3.20 | 5.50 | DPR Prepared | | Timeline not provided | NA | | DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant + drainage system is 38 Cr. | Chandrapur | Chandrapur |
| 27 | Ghod | Annapur to Shirur | 10 | III | IV | Shirur | Municipal Council | 1) Nallati near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Grampanchayat | 6.00 | 6.00 | 0.00 | 5.20 | 0.00 | 0.00 | Shirur Municipal Council is having STP from 2014 and is in working condition | | Complied | | | There is discharge from villages Annapaur, Kathapur & Phakate MPC Board will provide financial & technical assistance to villages in next three years. | Pune | Pune |
| 28 | | Bhandara to | 100 | III | IV | Kamptee | Municipal Council | 1) JN Road Nalla 2) Akshok nagar Nalla 3) lohiya layout Nalla. 4) Bagdor Nalla 5) Other 2 local nallas | 10.80 | 0.00 | 10.80 | 0.00 | 10.80 | 12.50 | 1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through provate agency. MC had said proposal to MJP for Technical approval but now MC has proposed to construct private agency . Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration. | NA | Timeline not provided | Timeline not provided | Lenth of Nalla is 7.5 km (3 mtr. Avg.) | As a Short term measure MC has provided. Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr. | Nagpur1 | Nagpur |

| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---------------------|--------------|---------------------------|-------------------------------|---------------------|-----------------------|---|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|--|---|--|--|--|---|----------|----------|
| Sr. no. | Name of the River | River Stretches | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO |
| 29 | Kamhar | Nagpur | | III | II | Kanhan Pimpri | Municipal Council | 1) Local Nallas | 8.00 | 0.00 | 8.00 | 0.00 | 8.00 | 8.00 | submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development. | | Timeline not provided | Timeline not provided | Open Drain | Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur to resolve issue of STP of the Kanhan & Kamptee. Chief Officer, M.C. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan. | Nagpur1 | Nagpur |
| 30 | | | | | II | Mouda | Municipal Council | 1) Local Nallas | 1.50 | 0.00 | 1.50 | 0.00 | 1.50 | 1.00 | Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD. | | Mar-23 | | Lenth of Nalla is 7.5 km (3 mtr). Avg. | 2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD. | Nagpur1 | Nagpur |
| 31 | Kolar | Along Koradi | 3.4 | III | IV | Chandkapur | Gram Panchayat | 1) Chandkapur village sub drain | 0.25 | 0.00 | 0.25 | 0.00 | 0.25 | 0.00 | ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chankapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/-. MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide t.o.1 No.675 dated 19/10/2020. For further needful. | | Timeline not provided | | | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached. | Nagpur-1 | Nagpur |
| 32 | | | | | | Chicholi | Gram Panchayat | 1) Chicholi Village Major Drain | 0.25 | 0.00 | 0.25 | 0.00 | 0.25 | 0.00 | | Timeline not provided | | | Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached. | Nagpur-1 | Nagpur | |
| 33 | | | | | | Mahadula | Nagar Panchayat | 1) Drain coming from side pond No. 3 Koradi TPS. | 1.40 | 0.00 | 1.40 | 0.00 | 1.40 | 0.00 | | No construction & installation activity. | Timeline not provided | Timeline not provided | Open Drain | KO Nagpur, issued letter to Mahanagar Nagar Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies where | Nagpur-1 | Nagpur |
| 34 | Krishna | Shindi to Kurundwad | 106 | III | IV | Sangli Miraj Kupwad | Municipal Corporation | 1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain | 58.70 | 46.00 | 12.70 | 49.20 | 9.50 | 22.50 | All Civil & mechanical work completed, however electric supply & connection of drainage line under progress. | electric supply & connection of drainage line under progress. | Jun-24 | Jun-24 | Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed | 03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 22.5 MLD STP at Bedag Road is at final stage of commissioning., | Sangli | Kothapur |
| 35 | | | | | IV | Islampur | Municipal Council | 8 km distance from city 1) Islampur Municipal Council Local Nalla. | 9.00 | 0.00 | 9.00 | 0.00 | 9.00 | 12.00 | Land acquisition under progress. | NA | -- | NA | Pumping station land acquisition under process. | 30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022. No water is being discharged to river every drop of treated sewage is utilised for agricultural use. | Sangli | Kothapur |
| 36 | | | | | IV | Ashta | Municipal Council | Krishna River 6 Km away from city 1) Local Nallas | 2.50 | 0.00 | 2.50 | 0.00 | 2.50 | 5.50 | Proposal sent for Administrative approval. | NA | Timeline not provided | NA | Connected all drains to RCC constructed Cannel. The canal were block because of farmas had diverted that water and the canal is very narrow. | DPR sent for approval | Sangli | Kothapur |
| 37 | | | | | IV | Wai | Municipal Council | 1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla | 4.00 | 0.00 | 4.00 | 0.00 | 4.00 | 6.00 | DPR forwarded to MJP Pune for technical sanctioning. | Timeline not provided | Timeline not provided | | Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Suvaranjyanti Vojana. FSTP of 70 KLD Capacity has been installed and is in operation. | Satara | Pune | |
| 38 | Mor | Jalgaon to Amoda | 20 | III | V | Marul | Gram Panchayat | 1) Local Nallas | 0.45 | 0.00 | 0.45 | 0.00 | 0.45 | 0.00 | No | No | Timeline not provided | --- | NA | Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each. | Jalgaon | Nashik |
| 39 | | | | | IV | Nhavi | Gram Panchayat | 1) Local Nallas | 0.50 | 0.00 | 0.50 | 0.00 | 0.50 | 0.00 | No | No | Timeline not provided | --- | NA | | Jalgaon | Nashik |
| 40 | | | | | IV | Padalse | Gram Panchayat | 1) Local Nallas | 0.26 | 0.00 | 0.26 | 0.00 | 0.26 | 0.00 | No | No | Timeline not provided | --- | NA | | Jalgaon | Nashik |
| 41 | Patalganga | Khadepada to Kopoli | 20 | III | III | Khopoli | Municipal Council | 1) Bazarpeth Nalla | 11 | 0 | 11 | 0 | 11 | 13 | Tender of 13 MLD STP was allotted to M/s. Aquatech Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress. | - | 24-Mar | -- | | DPR sanctioned tendering process is under progress. | Raigad 1 | Raigad |
| 42 | | | | | III | Khalapur | Nagar Panchayat | 1) Lendi Nalla 2) Bazarpeth Nalla | 1.6 | 0 | 1.6 | 0 | 1.6 | 3 | Tender work of allotment of STP is in progress | - | Timeline not provided | -- | | DPR Prepration work is inprogress | Raigad1 | Raigad |

| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|-------------------------------|--------------|---------------------------|-------------------------------|--------------------------------|-----------------------|--|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|--|--|--|--|---|---|------------|----------------------------|
| Sr. no. | Name of the River | River Stretchs | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO |
| 43 | Pedhi | Narayanpur to Bhalkuli | 3.2 | III | V | Amravati Municipal Corporation | Municipal Corporation | 1) Drain from Village Narayanpur 2) Drain from Village Bhalkuli 3) Amba Nalla from Amravati City 4) Frizapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Retigaon nalla 9) Nawethe nalla 10) Bhorika Mahavidyalaya | | | | | | | DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals | | Timeline not provided | | DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals | Amravati | Amravati | |
| 44 | Purna | Asegaon to Dhupeshwar | 223.2 | III | IV | Amravati Municipal Corporation | Municipal Corporation | 1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda Shukleshwar 6. Drain From Village Darapur 7. Drain From Village Kholapur | 93.00 | 74.50 | 18.50 | 74.50 | 18.50 | 28.00 | DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals | | Timeline not provided | | DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals | Amravati | Amravati | |
| 45 | Penganga | Mehkar to Umarched | 7.65 | III | V | Mehkar Municipal Council | Municipal Council | 1) Mehekar to umarkhed Lendhi nalla | 3.77 | 0.00 | 3.77 | 0.00 | 3.77 | 0.00 | DPR Preparation under progress | | Mar-23 | | | MC appointed PMC to prepared DPR for under ground drainage and STPs. | Amravati | Amravati |
| 46 | Penganga | Mehkar to Umarched | | III | IV | Umarched | Municipal Council | 1) Mehekar to umarkhed Lendhi nalla | 4.10 | 0.00 | 4.10 | 0.00 | 4.10 | 9.60 | Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology. | | Timeline not provided | | | STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton. | Chandrapur | Chandrapur |
| 47 | Tapi | Raver to Shahada | 58 | III | IV | Bhusawal | Municipal Council | 1) Local Nallas | 11.00 | 0.00 | 11.00 | 0.00 | 11.00 | 12.50 | Proposal for closed drain system and STP is submitted to Government for approval. | No | Timeline not provided | --- | NA | Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval. | Jalgaon | Nashik |
| 48 | | | | | | Shirpur | Municipal Council | 1) Local Nallas | 5.00 | 12.50 | -7.50 | 5.00 | 0.00 | 0.00 | Shirpur Municipal Council is having STP and is in working condition | --- | Complied | --- | Total existing sewage network length 74km | O&M technology of STP is SBR - level of treatment aeration and clarification. | Dhule | Nashik |
| 49 | Urmodi | Dhangarwadi to Nagthane | 18 | III | V | Valse | Gram Panchayat | 1) Valse nalla | 0.40 | 0.00 | 0.40 | 0.00 | 0.40 | 0.00 | NA | NA | Timeline not provided | | SRO Satara office has issued letter to Gram Panchayat for installation of STP | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP. | Satara | Pune |
| 50 | | | | | | Nagthane | Gram Panchayat | 1) Nagthane nalla | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | NA | NA | Timeline not provided | | SRO Satara office has issued letter to Gram Panchayat for installation of STP | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP. | Satara | Pune |
| 51 | Venna | Mahabaleshwar to Mahuli | 47 | III | IV | Medha | Nagar Panchayat | Local nalla | 0.6 | 0 | 0.6 | 0 | 0.6 | 0 | No treatment provided | No treatment provided | No treatment provided | | No treatment provided | No treatment provided | Satara | Pune |
| | | | | | | Satara | Municipal Council | 1) Ramnala Nala, Karanje | 12.80 | 0.00 | 12.80 | 0.00 | 12.80 | 17.50 | Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Akashwani, Karanje, Satara | 5.5 MLD STP - 20 % of work of STP completed. | 24-May | 24-May | Under ground drainage system work is under process (96.27 % work completed). | DPR approved vide letter no.Amrrut-20222/P.K.24/Nav-33 dtd.28/04/2022. | Satara | Pune |
| 52 | Waghur | Sunasgaon to Sakegaon | 98 | III | V | Pahur, Dist. Jalgaon | Gram Panchayat | 1) Local Nallas | 0.45 | 0.00 | 0.45 | 0.00 | 0.45 | 0.00 | DPR not Prepared | NA | Timeline not provided | NA | NA | Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padase villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayts. | Jalgaon | Nashik |
| 53 | | | | | | Neri, Dist. Jalgaon | Gram Panchayat | 1) Local Nallas | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | NA | NA | Timeline not provided | --- | | | Nashik | Nashik |
| 54 | | | | | | Sakegaon, Dist. Jalgaon | Gram Panchayat | 1) Local Nallas | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | NA | NA | Timeline not provided | --- | | | Nashik | Nashik |
| 55 | Wena | Kawadghat to Hinganghat | 1 | III | V | Hinganghat | Municipal Council | 1) Hingnaghat town drain coming to Wena River near Railway Bridge 2) Hingnaghat town drain coming to Wena River from Ghat | 6.25 | 10.00 | 0.00 | 6.25 | 0.00 | 3.00 | 10 mid STP in operation since, March-2022. | 3.5 MLD STP civil work is under progress | Dec-23 | Dec-23 | | 01 STPs of 10 MLD is in operational since March -22. 2nd STP Of Capacity 3.5 MLD under construction. | Nagpur2 | Nagpur |
| 56 | Bindisar | Swarajnagar to Seehanagar | 0.7 | IV | IV | Beed Municipal Council | Municipal Council | 1) Subhash Road nalla at Sathe Chowk, Sndha Nagar, Beed. | 22.00 | 0.00 | 22.00 | 0.00 | 22.00 | 35.00 | Proposed. As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site. | Land issue | 8/22/2023 (Already expired) | | Work of drainage work is under progress | No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already released, but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist. Beed by mentioning that the site for proposed STP has been not yet finalized due to dispute of Grampanchayat Jirewadi for this land and the proposal for new site is submitted to the District Collector, Beed and at present work is under progress. Capacity of STP is 35 MLD, capacity 25 KLPD is provided. | Jalna | Chhatrapati Sambhaji Nagar |
| 57 | Bori | Along Amalner | 20 | IV | V | Amalner | Municipal Council | 1) Local nalla coming from Amalner city. | 10.00 | 0.00 | 10.00 | 0.00 | 10.00 | 12.60 | STP Under Construction | 95% Civil work completed, Machinery installation pending | Timeline not provided | NA | Total Sewage network length is 80km, till date work completed is 21km. | | Jalgaon | Nashik |
| 58 | Chandrabhaga | Pandharpur to Shegaon Dhumala | 3.5 | IV | III | Pandharpur | Municipal Council | 1) Gopalpur Nalla coming from Pandharpur. | 25.00 | 18.00 | 7.00 | 15.50 | 9.50 | 13.00 | DPR submitted for technical sanction | Nil | Timeline not provided | Timeline not provided | 1) Drainage network of 85% completed. Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S. | --- | Solapur | Pune |
| 59 | | | | | | air | Gram Panchayat | 1) Ghoti Village Nalla | 0.87 | 0.00 | 0.87 | 0.00 | 0.87 | 0.00 | No | No | Timeline not provided | NA | | | Nashik | Nashik |

| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---|--------------|---------------------------|-------------------------------|-----------------------------|-----------------------|---|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|---|---|--|--|---|---|----------|--------------------------|
| Sr. no. | Name of the River | River Stretches | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO |
| 60 | Darna | Igatpuri to Sansari | 35 | IV | IV | Bhagur | Municipal Council | 1) Bhagur Village Nalla, | 0.74 | 0.00 | 0.74 | 0.00 | 0.74 | 0.00 | No | No | Timeline not provided | NA | | MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management. | Nashik | Nashik |
| 61 | | | | | | Sansari Village | Gram Panchayat | 1) Sansari Nalla. | 0.42 | 0.00 | 0.42 | 0.00 | 0.42 | 0.00 | No | No | Timeline not provided | NA | | | Nashik | Nashik |
| 62 | Girna | Malegaon to Jalgaon | 110 | IV | V | Jalgaon | Municipal Corporation | 1) Local nalla coming from the Jalgaon city | 48.00 | 0.00 | 48.00 | 0.00 | 48.00 | 48.00 | STP will be operational by the June 2024 | 100% Civil Construction, 100% Mechanical Work & 95% under sewageline completed. STP will be operational by June 2024 | Jun-24 | Dec-27 | 95 % Under sewage network completed | STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided. | Jalgaon | Nashik |
| 63 | | | | | | Bhadgaon | Municipal Council | 1) Kolha nalla coming from the Bhadgaon City | 2.00 | 0.00 | 2.00 | 0.00 | 2.00 | 0.00 | No | No | Timeline not provided | NA | NA | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. | Jalgaon | Nashik |
| 64 | Hiwara | Pachora to Nimbora | 57 | IV | V | Pachora | Municipal Council | 1) Local nalla coming from Pachora city. | 3.00 | 0.00 | 3.00 | 0.00 | 3.00 | 9.00 | STP Under Construction | Civil work is completed and Machinery yet not installed. | Timeline not provided | NA | Drainage network work is under progress. | Civil work is completed | Jalgaon | Nashik |
| 65 | Koyana | Karad to Papaarde | 29.6 | IV | IV | Mailkapur | Municipal Council | 1) Local nalla | 6.14 | 8.00 | 0.00 | 6.14 | 0.00 | 0.00 | - | - | Complied | | Total Network 59 km and constrution work of Network 51km done | Mailkapur STP completed and rest of nalla will divert to STP by March 2020. | Satara | Pune |
| 66 | | | | | | Karad | Municipal Council | 1) Local nalla | 8.50 | 8.50 | 0.00 | 8.50 | 0.00 | 0.00 | | - | Complied | NA | | Instructions given to MC for upgradation of existing STP. | Satara | Pune |
| 68 | Sina | Solapur to Bankalagi | 6 | IV | III | Solapur | Municipal Corporation | 1) Degaon Nalla. | 90.00 | 102.00 | 0.00 | 66.95 | 23.05 | 20.00 | Desai Nagar 20 MLD CapacitySTP under construction | - | Aug-24 | Dec-24 | 3 STPs provided with treatment capacity of 75 MLD and 15 MLD &12.50 MLD respectively. 01 STP of 20 MLD At Desai nagar under construction | -- | Solapur | Pune |
| 69 | Titur | Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon | 35 | IV | V | Chalisgaon | Municipal Council | 1) Local nallas | 13.63 | 0.00 | 13.63 | 0.00 | 13.63 | 19.00 | STP Under Construction | 65 % Work Completed of 6 MLD STP | Timeline not provided | NA | Drainage network work is under progress. | Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending | Jalgaon | Nashik |
| 71 | Bhatsa | Shahapur to Bhadane | 23.4 | V | V | Shahapur | Nagar Panchayat | 1) Local nallas | 2.50 | 0.00 | 2.50 | 0.00 | 2.50 | 0.00 | Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared | Not Started | Timeline not provided | | No drainage system | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. | Kalyan3 | Kalyan |
| 72 | | | | | | Vashind Village | Gram Panchayat | 1) Local nallas | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | Nil | Nil | Timeline not provided | | No drainage system | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. | Kalyan3 | Kalyan |
| 73 | Gomai | Lonkheda to Shubda | 7 | V | V | Shahada | Municipal Council | 1) Local nallas | 2.00 | 0.00 | 2.00 | 0.00 | 2.00 | 0.00 | NA | FSTP of 10 KLD Installed | Complied | | 1) Inlet water supply for Shahda. City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Sludge Drying Bed | Dhule | Nashik | |
| 74 | Kan | Kavathe to Sakari | 10 | V | V | Sakri | Nagar Panchayat | 1) Local nallas | 1.20 | 0.00 | 1.20 | 0.00 | 1.20 | 0.00 | ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government. | NA | Process for purchase of land not yet completed. | | Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government. | Dhule | Nashik | |
| 75 | Manjara | Latur to Nanded Bridge | 8 | V | IV | Latur Municipal Corporation | Municipal Corporation | 1) Siddheshwar Nalla | 32.00 | 32.00 | 0.00 | 0.00 | 32.00 | 32.00 | Work in Progress | Work Order Issued for 32 MLD STP dated 16.02.2021. 85% work completion. (Part 1) Civil Work 95% 2) Mechanical work 85%) Excavation Completed, Trunk main 12 Km layed. 3) Trunk Main 80% . MC Latur informed that work will be completed by March 24 | 31/03/2024 | | | 1 Nos of STPs with Capacity (32 MLD) have been proposed. The Latur Corporation provided water twice in a Week. River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers. | Latur | Chhatrapati Sambhajnagar |
| 76 | Panchganga | Shirdi to Kolhapur | 67 | V | Less Polluted | Dadli | Municipal Corporation | 1) Lakshirthi Nall 2) Jayanti Nalla 3) Dudhali Nalla 4) Jamdar Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nalla 8) Rammmala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bavada Nalla 12) Bapat Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valiwade Nalla 16) Tilawani/Rui Nalla | 149.10 | 106.70 | 42.40 | 106.70 | 42.40 | 4.05 | | 1) STP- Dudhali- 6 MLD- 50% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, commissioned on 16.12.2023 | Dec-23 | 4 MLD STP work will be complete till March- 2023 & 6 MLD STP work will be complete till Dec 2023 | Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021. | Temprory measures by means of bleaching powder dosing manually and traditional Phytoremediation. | Kolhapur | Kolhapur |
| 77 | | | | | | Ichalkaranji | Municipal Council | 1) Chandur Nalla 2) Kabnur Nalla (Including Chandur nalla) | 40.00 | 20.00 | 20.00 | 20.00 | 20.00 | 18.00 | 1. 19.5 MLD – Shingnapur, Uttareshwar | 18 MLD STP under construction will be commissioning up to Jun 24 | Timeline is not fixed, due to court matter | | 5 nallas are connected to river without treatment. | Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD. | Kolhapur | Kolhapur |
| 78 | | | | | | 39 Other villages | Gram Panchayat | 1) Local nallas | 23.00 | 0.00 | 23.00 | 0.00 | 23.00 | 0.00 | 2. 15 MLD – Kasba Bawda | | Timeline not provided | | | | Kolhapur | Kolhapur |

| Sr. no. | Name of the River | River Stretches | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO | |
|---------|-------------------|---------------------|--------------|---------------------------|-------------------------------|----------------------|-----------------------|--|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|--|--|--|--|--|--|--|---------|--------|
| 79 | Panzara | Varkhede to Dhule | 7 | V | V | Dhule | Municipal corporation | 1. Moti Nalla 2. Hagara Nalla 3. Susha Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hamal Nalla | 36.00 | 0.00 | 36.00 | 0.00 | 36.00 | 57.00 | | Total 147 km Swage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details-Amrut Mission. | | Mar-23 | | Sewer network is completed upto 132 Km out of 147 Km Sewer network is completed upto 132 Km out of 147 Km | Sewer network is completed upto 132 Km out of 147 Km and remaining will be completed by 31-03-2024. Approved fund allocated Funding details- GOI-65.77 Cr, GoM-32.89 Cr. & ULB/MC-57.32 Cr. Total 155.98 Cr. Amrut Mission implimentation Agency maharashtra Jeevan pradhikaran Dhule. | Dhule | Nashik |
| 80 | Rangavali | Tintimba to Navapur | 3.2 | V | V | Navapur | Municipal Council | 1) Local nallas | 2.00 | 0.00 | 2.00 | 0.00 | 2.00 | 0.00 | | FSTP of 10 KLD Installed | Complied | | Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation | Dhule | Nashik | | |
| 81 | Savitri | Dadli to Shedav | 3.5 | V | Less Polluted | Mahad | Municipal Council | 1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Narenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahai | 3.20 | 0.00 | 3.20 | 0.00 | 3.20 | 5.00 | As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR preparation is under progress. | As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress | Mar-24 | NA | 1. Local Nallas from Chamdhar khind to fish market 2. Local Nallas from Navenagar to prabhait colony crematorium 3.Local Nallas from Koteshwari lend vahai | Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Maharashtra Urban Development Mission Directorate Swachh Bharat Mission (Urban) empanelled the firms for the DPR Preparation. From this firms Geo Special Studios LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress. | Mahad | Raigad | |
| 83 | Tansa River | Along Thane | 10 | V | V | 1) Met Village | Gram Panchayat | No major drain as only small villiages are located along the river bank | 0.23 | 0 | 0.23 | 0 | 0.23 | 0 | Nil | | | S | NA | No Drainage as only small villages | The generated sewage is being soaked in to soakpits provided by individual residents of village due to which | Kalyan3 | Kalyan |
| 84 | | | | | | 2) Uchat Village, | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |
| 85 | | | | | | 3) Kondhale Village, | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |
| 86 | | | | | | 4) Mhaswal Village, | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |

The generated sewage is being soaked in to soakpits

| River wise Gap Analysis in Sewage Generation & Treatment | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|--------------------|--------------|---------------------------|-------------------------------|-------------------|-----------------------|--|-------------------------|---------------------------------|---------------------------------|------------------------|------------------------|--------------------------------|---|--|--|--|---|--|--|----------|--------|
| Sr. no. | Name of the River | River Stretchs | Length in Km | Priority CPCB Report 2018 | Priority CPCB Jan to Dec 2020 | Cities/Towns | Type of Local Body | Major Drains | Sewage Generation (MLD) | Sewage Treatment Capacity (MLD) | Gap in Treatment Capacity (MLD) | Actual Treatment (MLD) | Gap in Treatment (MLD) | Capacity of Proposed STP (MLD) | Stage of Proposed STP | Stage of Under construction STP | Timeline for completion of STPs for current requirement. | Timeline for completion of STPs for future need. | ULB wise information of drainage network | Remarks | SRO | RO | |
| 87 | | | | | | 5) Bersheti | Gram Panchayat | Major drains located along the river stretch. | | | | | | | | | | | | | provided by the rain sewers in village due to which sewage is not leading to Tansa River | Kalyan3 | Kalyan |
| 88 | | | | | | 6) Jaale | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |
| 89 | | | | | | 7) Kuyalu | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |
| 90 | | | | | | 8) Nehal Pada | Gram Panchayat | | | | | | | | | | | | | | | Kalyan3 | Kalyan |
| 91 | Ulhas | Kalyan to Badlapur | 22.5 | V | V | Ulhasnagar | Municipal Corporation | 1) Local nallas | 75.00 | 74.96 | - | 36.00 | 39.00 | - | NA | 1) Vadod STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity -31.26 MLD- in operation . 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD in operation | All STP's are in operation. | All STP's are in operation. | 1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Amrut 2.0 | Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD-In Operation 4 STP-8 MLD-In Operation | Kalyan2 | Kalyan | |
| 92 | | | | | | Ambernath | Municipal Council | 1) Local nallas | 28.00 | 54.00 | - | 28.00 | 0.00 | 0.00 | NA | 1) Vadolgaon STP having capacity - 45 MLD 2) Chikhloli STP having capacity- 9 MLD | Completed | All STP's are in operation. | 70% area of the city has been covered by underground sewerage network. | --- | Kalyan-2 | Kalyan | |
| 93 | | | | | | Kulgaon Badalapur | Municipal Council | 1.Hendrepada nalla 2. Joweli nalla 3. Eranjad nalla 4. Badlapur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla | 26.00 | 22.00 | 4.00 | 21.50 | 4.50 | 22.00 | 70 % constuction work of both the STP is completed. Electrical & Mechanical work is in progress. As per submission complete work will be completed up to March 2024 | 1) Shirgaon STP- 12 MLD 2) Sonivali STP- 10 MLD 70 % construction work is completed as on date of both 12 MLD and 10 MLD STPs | March -24 | NA | 82.50 km underground sewerage network covered. | likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) <div>Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prathikaran (MJP) as an Implementing Agency.As Per MJP Officer discussion due to Covid-19 Lockdown no work should be started hence date of Completion likely extended upto be March-2024</div> Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP) | Kalyan-2 | Kalyan | |
| 94 | Vaitarana | Gandhre to Sarashi | 5-10 | V | V | Sarsi Village | Gram Panchayat | 1) Local nallas | 0.19 | 0.00 | 0.19 | 0.00 | 0.19 | 0.00 | No STP proposed yet | | Timeline not provided | NA | No Drainage as only small villages | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. | Kalyan3 | Kalyan | |
| 95 | | | | | | Gandhre Village | Gram Panchayat | 1) Local nallas | | | | | | | | | | | No Drainage as only small villages | | Kalyan3 | Kalyan | |
| 96 | | | | | | Pimproli Village | Gram Panchayat | 1) Local nallas | | | | | | | | | | | No Drainage as only small villages | | Kalyan3 | Kalyan | |
| 97 | | | | | | Koyna Village | Gram Panchayat | 1) Local nallas | | | | | | | | | | | No Drainage as only small villages | | Kalyan3 | Kalyan | |
| 98 | Vashishthi | Kherdi to Dalvatne | 3 | V | Less Polluted | Kherdi Village | Gram Panchayat | 1) Local nallas | 0.19 | 0.00 | 0.19 | 0.00 | 0.19 | 0.00 | No proposed STP | NA | Timeline not provided | NA | | MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytotrid project at Dalvatne village. This office had issued letter dtd. 05-01-2022 to Grampanchayats to submit action plan for proposed STP. However, till date reply not recieved. | Chiplun | Kothapur | |
| 99 | | | | | | Dalvatne Village | Gram Panchayat | 1) Local nallas | | | | | | | | | | | NA | | Chiplun | Kothapur | |
| 100 | | | | | | Gane Village | Gram Panchayat | 1) Local nallas | | | | | | | | | | | NA | | Chiplun | Kothapur | |
| 101 | | | | | | Khadpoli | Gram Panchayat | 1) Local nallas | | | | | | | | | | | NA | | Chiplun | Kothapur | |
| | | | | | | | | | 2728.65 | | 704.49 | 1676.07 | 1052.58 | 1279.70 | | | | | | | | | |

[illegible][illegible]

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|---|--|--|---|--|----------------------------|---|-------------------------------------|--|--|--|---|---|---|-----|-----|-------|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| | | | | | | | | | | | | | | pH | TSS | BOD | COD | | | | |
| 1 | Municipal Corporation of Greater Mumbai | Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723 | 41 | LAT:19.24 Long:72.9608 | In Process. Yet to recd | 2020 | Operational | 31 | 37 | NIL | 31 | NIL | NIL | 7.1 | 8 | 2.4 | 8.4 | Comply | | SRO Mumbai 1 | |
| 2 | Municipal Corporation of Greater Mumbai | LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697 | 757 | latitude- 18.99, longitude- 72.81 | consent renewal upto 31.12.2020 | 1991 | Operational | 309 | Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall. | 0.8 | 374.78 | NIL | NIL | 6.9 | 94 | 92 | 222.8 | Non-Comply | | SRO Mumbai 1 | |
| 3 | Municipal Corporation of Greater Mumbai | Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994 | 280 | | | | Operational | 102.0 | Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall. | ---- | Discharge in to Vashi Creek | nil | nil | 7.1 | 14 | 4 | 49.1 | Non- Comply | | SRO Mumbai 3 | |
| 4 | Municipal Corporation of Greater Mumbai | Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120 | 386 | | | | Operational | 116.0 | Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall. | ---- | 22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi Creek. | nil | nil | 7 | 10 | 3 | 27.9 | Non-Comply | | SRO Mumbai 3 | |
| 5 | Municipal Corporation of Greater Mumbai | Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 | 280 | | | | Operational | 204.0 | Preliminary treatment by screening & diffused aerated | Treated sewage used for gardening on Gorai dumping | | nil | nil | | | | | Comply | | SRO Mumbai4 | |
| 6 | Municipal Corporation of Greater Mumbai | Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357 | 6 | | | | Operational | 5.0 | RMBR | ---- | | nil | nil | | | | | Comply | | SRO Mumbai4 | |
| 7 | Municipal Corporation of Greater Mumbai | Worli STP, MCGM, Mumbai | 500 | | | | Proposed | NA | | | | | | | | | | NA | Mar-26 | RO Mumbai | |
| 8 | Municipal Corporation of Greater Mumbai | Bandra STP, MCGM, Mumbai | 360 | Latitude 19.05° N Longitudes 72.83° E | | NA | Proposed | NA | | | | | | | | | | NA | Mar-26 | RO Mumbai | |
| 9 | Municipal Corporation of Greater Mumbai | Dharavi STP, MCGM, Mumbai | 418 | | | | Proposed | NA | | | | | | | | | | NA | Mar-26 | RO Mumbai | |
| 10 | Municipal Corporation of Greater Mumbai | Versova STP J.P. Road Jn.,Link Road, Near Appana Bazar, Andheri (W), Mumbai-53 Tel : 26366881 | 180 | Latitude 19.14° N Longitudes 72.81° E | MPCB Consent no BO/JD(WPC)/CC/1805001473 dtd 28.05.2018 Valid up to 31.12.2020 | 1998 | Operational | 113 | Aerobic & Facultative Lagoon | nil | Disposal into sea | 65 | Nil | 6.9 | 16 | 4 | 19.4 | Comply | | SRO Mumbai 2 | |
| 11 | Municipal Corporation of Greater Mumbai | Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim | 797 | Latitude 19.05° N Longitudes 72.83° E | MPCB Consent no BO/JD(WPC)/CC/1805001473 dtd 28.05.2013 Valid up to 31.12.2020 | 2003 | Operational | 572 | Preliminary treatment by screening & diffused aerated grit chambers Dilution | nil | Disposal into sea | 160 | Nil | 6.8 | 70 | 48 | 131.3 | Comply | | SRO Mumbai 2 | |
| 12 | Municipal Corporation of Greater Mumbai | Ghatkopar STP, MCGM, Mumbai | 337 | | | NA | Proposed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-25 | Mumbai 3 | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | | |
|--|---|--|--|---|----------------------|----------------------------|--|-------------------------------------|---|---|---|---|---|---|----|----|-----|--|--|------------------|--|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for proposed STPs | SRO Jurisdiction | | |
| 13 | Municipal Corporation of Greater Mumbai | Versova | 180 | | | | Proposed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-25 | | | |
| 14 | Municipal Corporation of Greater Mumbai | Bhandup | 215 | | | | Proposed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-25 | | | |
| 15 | Municipal Corporation of Greater Mumbai | Malad STP, MCGM, Mumbai | 454 | Latitude 19.18° 30 Lonitud 07.8° 49 | NA | Proposed | Proposed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-27 | Mumbai 4 | | |
| 16 | Municipal Corporation of Greater Mumbai | WSP Compound | 8 | | | NA | Proposed | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-25 | | | |
| 17 | Thane Municipal Corporation | TMC STP Kopri, Thane | 120 | 19.177/72.973 | 31.12.2021 | 2012 | Operational | 60.0 | SBR Technology | NIL | 70 | 25 | 25 | 7.9 | 10 | 12 | 5 | Comply | | Thane1 | | |
| 18 | Thane Municipal Corporation | TMC STP Mumbra, Thane | 32 | 19.173/73.028 | 31.12.2021 | 2015 | Operational | 13.0 | SBR Technology | NIL | 12 | 13 | 13 | 7.6 | 10 | 32 | 12 | comply | | | | |
| 19 | Thane Municipal Corporation | TMC STP Vartak Nagar | 0.9 | 19.208/72.958 | 31.12.2021 | 2017 | Operational | 0.3 | Inlet Chamber, Equilization Tank, Aeration Tank, Settling Tank, Filter Tank, Sand Filter, Carbon Filter, UV | 0.25 | nil | 0.75 | 0.75 | 7.1 | 10 | 16 | 6.0 | Comply | | | | |
| 20 | Thane Municipal Corporation | Vitava | 8.45 | 19.183/72.991 | 31.12.2021 | 2019 | Operational | 5.0 | MBBR Technology | NIL | 2.5 | 5 | 5 | 7.9 | 10 | 20 | 7 | comply | | | | |
| 21 | Thane Municipal Corporation | Kharegoan | 46.76 | 19.209/73.011 | 31.12.2021 | 2019 | Proposed | NA | MBBR Technology | NIL | 0 | NA | NA | NA | NA | NA | NA | NA | Dec-23 | | | |
| 22 | Thane Municipal Corporation | Everest World, Kolshet | 23.06 | 19.232/72.985 | 31.12.2021 | 2019 | Operational | 8.0 | MBBR Technology | NIL | 5 | 16 | 16 | 7.5 | 10 | 16 | 6 | Comply | | | | |
| 23 | Thane Municipal Corporation | Lodha | 22.02 | 19.12/72.59 | 31.12.2021 | 2019 | Operational | 16.0 | MBBR Technology | 5 | 0 | 15 | 15 | 7.8 | 10 | 12 | 5 | Comply | | | | |
| 24 | Thane Municipal Corporation | Nagla Bunder | 7 | 19.170/72.564 | Consent to Establish | NA | Operational | 3.5 | SBR Technology | NA | NA | NA | NA | 7.6 | 10 | 12 | 5 | Comply | | | | |
| 25 | Thane Municipal Corporation | Hiranandani | 59 | 19.15/72.59 | Consent to Establish | 2021 | Proposed 95 % Construction work of STP is completed. (Work of | NA | Pumping Station, Inlet, Screen Channels, Grid Chamber, C-Tech basin, Sludge pump, Sludge | NA | NA | NA | NA | NA | NA | NA | NA | NA | rial & run by Oct 2022 end and fully commssioing by March 2023 | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--------------------------------------|---|--|--|---|----------------------------|---|-------------------------------------|--------------|---|---|---|---|---|-----|-----|-----|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 26 | Mira- Bhaindar Municipal Corporation | Bhayander (W) near Garden Court Tower | 8 | Latitude - 19.295233 & Longitude - 72.854393 | Applied for Consent to Operate | Jun-17 | Operational | 8.0 | MBBR | No Use-0 | Creek-8 | NIL | NIL | 7.2 | 14 | 60 | 100 | Comply | | SRO Thane II | |
| 27 | Mira- Bhaindar Municipal Corporation | Golden Nest Road, Bhayander (E) Goddev | 12 | Latitude-19.300933 & Longitude-72.861209 | Applied for Consent to Operate | Jan-17 | Operational | 7.0 | MBBR | Gardening-0.5 | Creek-11.5 | NIL | NIL | 7.5 | 23 | 70 | 124 | Non-Comply | | | |
| 28 | Mira- Bhaindar Municipal Corporation | Kanakia, Mira Road (E) | 17 | Latitude-19.29667 & Longitude-72.876755 | Applied for Consent to Operate | Mar-14 | Operational | 10.0 | MBBR | Gardening-0.5 | Creek-16.5 | NIL | NIL | 7.2 | 10 | 18 | 52 | comply | | | |
| 29 | Mira- Bhaindar Municipal Corporation | Shanti Park - Mira road - Sanghavinagar | 13 | Latitude-19.277066 & Longitude-72.866181 | Applied for Consent to Operate | Mar-14 | Operational | 8.0 | MBBR | Gardening-0.3 | Creek-12.7 | NIL | NIL | 7.2 | 12 | 13 | 44 | Comply | | | |
| 30 | Mira- Bhaindar Municipal Corporation | Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony) | 7 | Latitude-19.274139 & Longitude-72.87139 | Applied for Consent to Operate | Jan-18 | Operational | 7.0 | MBBR | Gardening-0.1 | Creek-10.9 | NIL | NIL | 7.3 | 14 | 60 | 120 | Comply | | | |
| 31 | Mira- Bhaindar Municipal Corporation | Shanti nagar Mira road station, Near ayappamandir, | 11 | Latitude-19.275489 & Longitude-72.859627 | Applied for Consent to Operate | Mar-14 | Operational | 6.0 | MBBR | Gardening-0.7 | Creek-10.3 | NIL | NIL | 7.2 | 57 | 130 | 264 | Non-Comply | | | |
| 32 | Mira- Bhaindar Municipal Corporation | Near Corporation garden, Kashimira road, Reservation No 170 | 12 | Latitude-19.290598 & Longitude-72.859672 | Applied for Consent to Operate | NA | Opertaional | 12 | NA | NA | NA | NA | NA | 7.4 | 11 | 42 | 33 | Non-Comply | | | |
| 33 | Mira- Bhaindar Municipal Corporation | Ghodbunder- Kashigaon, Mashachhapada Bhavander, Survej | 14 | Latitude-19.288713 & Longitude-72.879549 | Applied for Consent to Operate | Aug-17 | Operational | 14.0 | MBBR | Gardening-0.2 | Creek-13.8 | NIL | NIL | 7.3 | 23 | 28 | 76 | Comply | | | |
| 34 | Mira- Bhaindar Municipal Corporation | Jesal park | 2 | Latitude-19.290488 & Longitude-72.859634 | Valid upto 31/12/2018 & applied for renewal | 1990 | Operational | 2.0 | Conventional | Gardening-0.1 | Creek-1.9 | NIL | NIL | 7.4 | 21 | 50 | 96 | Non-comply | | | |
| 35 | Mira- Bhaindar Municipal Corporation | Shrushti complex, Mira Road | 1.5 | Latitude-19.271064 & Longitude-72.867567 | Valid upto 31/12/2018 & applied for renewal | 2000 | Operational | 1.5 | Conventional | Gardening-0.1 | Creek-1.4 | NIL | NIL | 7.6 | 14 | 36 | 16 | comply | | | |
| 36 | Mira- Bhaindar Municipal Corporation | Bhayander West(STP-1) | 8 | Latitude-19.30453 & Longitude-72.847201 | NA | NA | Proposed | NA | NA | NA | NA | NA | NA | 0 | 0 | 0 | 0 | 60% CONSTRUCTION COMPLETE D | June-25 | | |
| 37 | Mira- Bhaindar Municipal Corporation | Kharigaon,Tendulka r Park | 13 | Latitude-19.310788 & Longitude-72.862679 | NA | NA | Proposed | NA | NA | NA | NA | NA | NA | NIL | NIL | NIL | NIL | NA | May-24 | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|----------------------------|---|-------------------------------------|------------|---|---|---|--|---|-----|-----|------|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 38 | Vasai-Virar Municipal Corporation | Bolinge Village STP - 2, | 30 | Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E | Applied for Consent to Operate. Approved in CC meeting dtd 06.02.2020, valid upto 31.01.2021, but consent copy not obtained. | 8/1/2017 | Operational | 22.0 | MBBR | No Use-0 | Creek-19 | 11 | 11- Remaining Pipeline connection work is in progress and will be completed within 3-4 months. | 7.4 | 13 | 64 | 30 | Partially complied | | | |
| 39 | Vasai-Virar Municipal Corporation | Chikhali dongri | 13 | Latitude- 19°28'44.66"N & Longitude- 72°48'51.23"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | Revised DPR of proposed 06 nos of STP having investment of Rs. 1232 Cr was sent to State Govt and State Govt. submitted for further approval to Central Govt. Yet approval not received. | NA | NA | NA | NA | NA | March 2025 | | |
| 40 | Vasai-Virar Municipal Corporation | Nalla sopara (East) | 30.5 | Latitude- 19°24'11.25"N & Longitude- 72°49'40.99"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | | NA | NA | NA | NA | NA | March 2025 | | |
| 41 | Vasai-Virar Municipal Corporation | Nalla sopara (West) | 49 | Latitude- 19°24'33.07"N & Longitude- 72°48'42.85"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | | NA | NA | NA | NA | NA | March 2025 | | |
| 42 | Vasai-Virar Municipal Corporation | Navghar Manikpur | 7.1 | Latitude- 19°22'48.67"N & Longitude- 72°50'9.06"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | | NA | NA | NA | NA | NA | March 2025 | | |
| 43 | Vasai-Virar Municipal Corporation | Navghar Manikpur | 33.85 | Latitude- 19°21'40.00"N & Longitude- 72°49'36.94"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | | NA | NA | NA | NA | NA | March 2025 | | |
| 44 | Vasai-Virar Municipal Corporation | Vasai | 11.57 | Latitude- 19°19'50.07"N & Longitude- 72°48'10.07"E | NA | NA | Proposed | NA | MBBR | NA | NA | NA | | NA | NA | NA | NA | NA | March 2025 | thane | |
| 45 | Kalyan Dombivali Municipal Corporation | Adharwadi | 25 | 1926437.78"N 731487314"E | | 2013 | Operational | 25 | SBR | NA | 25 | 0 | | 7.3 | 8 | 8 | 3.5 | Comply | | | |
| 46 | Kalyan Dombivali Municipal Corporation | Barave | 15 | 1924950.17"N 7312128.17"E | | 2013 | Operational | 15 | SBR | NA | 15 | 0 | | 7 | 11 | 36 | 14 | Comply | | | |
| 47 | Kalyan Dombivali Municipal Corporation | Motagaon | 40 | 19013°28.38'N 7304°14.35'E | | Old STP | Non Operational | 0 | SBR | NA | 0 | 40 | Litigation matter and will be commissioned on DEC 2024 | | ... | ... | | Not operational | Not operational | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | | |
|--|---|--|--|---|----------------|----------------------------|---|-------------------------------------|------------|---|---|---|--|---|------------------------|------------------------|-----------------------|--|----------------------------|------------------|------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | | |
| 48 | Kalyan Dombivali Municipal Corporation | Chinchpada | 40 | 19013'9.818" N 7308'59.899"E | 31.12.2025 | 2016 | Operational | 25 | SBR | NA | 25 | 15 | Pipeline networkt is in progress completed till March 2024 | 7.3 | 11 | 28 | 5 | Partially complied | | mira | | |
| 49 | Kalyan Dombivali Municipal Corporation | Manda Titwala 2.0 MLD.(E) | 2 | 19017'48"N 73011'56"E | | 2014 | Operational | 2 | Root Zone | NA | 2 | 0 | | 8.1 | 8 | 16 | 4 | Comply | | | | |
| 50 | Kalyan Dombivali Municipal Corporation | Manda Titwala 1.0 MLD (W) | 1 | 19017'48"N 73011'56"E | | 2014 | Operational | 1 | Root Zone | NA | 1 | 0 | | 7.8 | 9 | 28 | 5 | Comply | | | | |
| 51 | Kalyan Dombivali Municipal Corporation | Vadavali STP | 21 | | | 2023 | Operational | 10 | SBR | NA | 10 | 11 | Presently 10 MLD is being treated and rest will be treated by Dec 2024 | | | | | | | | mira | |
| 52 | Kalyan Dombivali Municipal Corporation | Vadeghar STP | 26 | | | 2023 | Operational | 10 | SBR | NA | 10 | 16 | Presently 10 MLD is being treated and rest will be treated by Dec 2024 | | | | | | | | | |
| 52 | Bhiwandi Nizampur Municipal Corporation | Katai-1 | 13 | Lat - 19.30935 & Long - 73.07349 | Not Obtained | 2015 | Opeartional | 13.0 | SBR | 0 | Disposal into saline water zone | 7 MLD | | STP under maintenance | STP under maintena nce | STP under maintenanc e | STP under maintenance | Non complied | - | Bhiwandi | | |
| 53 | Bhiwandi Nizampur Municipal Corporation | Katai-2 | 17 | Lat - 19.30908 & Long - 73.04857 | Not Obtained | 1978 | Non Opeartional | - | SBR | - | - | 17 MLD | | - | - | - | - | NA | - | | | |
| 54 | Bhiwandi Nizampur Municipal Corporation | Bakra Bazar-Bhiwandi | 29 | Lat - 19.30935 & Long - 73.07349 | Not Applied | NA | Proposed | NA | SBR | - | | 29 MLD | | - | - | - | - | NA | Jan-24 | Bhiwandi | | |
| 55 | Bhiwandi Nizampur Municipal Corporation | Idgah STP, near Slaughter House, Karivali Road | 30 | Lat - 19.30232 & Long - 73.04342 | Not Applied | NA | Opertaional | 30 | SBR | | Disposal into saline water zone | 5 MLD | | STP under maintenance | STP under maintena nce | STP under maintenanc e | STP under maintenance | Non complied | - | | | |
| 56 | Bhiwandi Nizampur Municipal Corporation | Bhadwad | 9 | Lat - 19.2836 & Long - 73.0826 | Not Applied | Erection to be Started | Proposed | NA | SBR | - | - | 9 MLD | | - | - | - | - | NA | Dec-25 | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|---|---|--|---|------------------------------|----------------------------|---|-------------------------------------|------------|---|---|---|--|---|----|-----|----|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 57 | Bhiwandi Nizampur Municipal Corporation | Stepping Garden | 31 | Lat - 19.2833103 & Long - 73.0651592 | C to E granted on 04.06.2022 | Erection to be Started | Proposed | NA | SBR | - | - | 31 MLD | | - | - | - | - | NA | Dec-25 | | |
| 58 | Ambernath Municipal Council | At Vadalgao,, Ambernath Tal- Ambernath, Dist- Thane | 45 | 19.2160896 , 73.1714823 | Obtained | 2016 | operational | 22 | SBR | 0 | 22 | Nil | Nil | 7.5 | 14 | 68 | 13 | Non-Comply | | SRO Jurisdiction | |
| 59 | Ambernath Municipal Council | At Chikloli,, Ambernath Tal- Ambernath Dist- Thane | 9 | 19.1841473 ,73.2208672 | Obtained | 2016 | Operational | 6 | SBR | 0 | 6 | Nil | Nil | 7.2 | 21 | 136 | 55 | Non Comply | | | |
| 60 | Kulgaon Badalapur Municipal Council | Rameshwadi , Samarth Nagar, Badlapur Tal- Ambernath Dist- Thane | 26 | 19.160773. , 73.251346 | Obtained | 2016 | Operational | 21.5 | SBR | 0 | 21.5 | 4.5 | Domestic swage drainage pipe line work is in progress. | 7 | 13 | 104 | 60 | Non-comply | | | |
| 61 | Kulgaon Badalapur Municipal Council | At Shirganon Badlapur, Tal- Ambernath Dist- Thane | 12 | | | | Proposed | | SBR | | | | Preliminary works in progress. Hhydraulic design for Sewerage Treatment Plant is Submitted Superintendent Engineer,MJP for Sanction, After Sanctioning Design, actual work started on site | | | | | comply | Mar-24 | | |
| 62 | Kulgaon Badalapur Municipal Council | At Sonivali, Badlapur, Tal- Ambernath Dist- Thane | 10 | | | | Proposed | | | | | | | | | | | Proposed | Mar-24 | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|-----------------------------------|---|--|---|----------------|----------------------------|---|-------------------------------------|------------|---|---|---|---|---|----|------|------|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 63 | Ulhasnagar Municipal Corporation | At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane | 31.26 | | Not Obtained | 2021 | Operational | 15 | SBR | NA | NA | 39 | 228 km new nework proposed under Amrut 2.0 | 7.3 | 4 | 20 | 5 | comply | | | |
| 64 | Ulhasnagar Municipal Corporation | At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane | 15 | LAT: 19.23405 Long: 73.14794 | Not Obtained | 2021 | Operational | 6 | SBR | 0 | - | | | 7.5 | 3 | 12 | 4 | comply | | | |
| 65 | Ulhasnagar Municipal Corporation | At Vadolgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane | 20.7 | 19.2143549 ,73.1109476 | Not Obtained | March 2020 | Operational | 15.0 | SBR | 0 | 20.7 | | | 7.8 | 24 | 100 | 65 | Non comply | | | |
| 66 | Ulhasnagar Municipal Corporation | At Khadegovili STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane | 8 | | | Feb-22 | Operational | 5 | | NA | NA | | | | | | | NA | | | |
| 67 | Navi Mumbai Municipal Corporation | Sec-12 C.B.D. | 19.00 | 19°01'11.2"N 73°02'52.1"E | 5/31/2027 | 10/7/2011 | Operational | 12.0 | SBR | | 11.00 | | | 7.3 | 8 | 22 | 76.9 | Comply | | Navi Mumbai1 | |
| 68 | Navi Mumbai Municipal Corporation | Sec-50, Nerul | 100.00 | 19°00'32.6"N 73°01'09.3"E | 5/31/2027 | 15/04/2008 | Operational | 32.8 | SBR | 0.1 | 56.00 | | | 7.9 | 6 | 2.8 | 7.9 | Comply | | | |
| 69 | Navi Mumbai Municipal Corporation | Sec-18, Vashi | 100.00 | 19°04'21.5"N 73°00'15.2"E | 5/31/2027 | 30/09/2008 | Operational | 21.5 | SBR | 0.1 | 55.00 | | | 7.8 | 8 | 2.26 | 7.9 | Comply | | | |
| 70 | Navi Mumbai Municipal Corporation | Sec-20, Sanpada | 37.50 | 19°03'05.0"N 73°00'34.5"E | 5/31/2027 | 15/04/2012 | Operational | 18.9 | SBR | | 24.00 | | | 7.5 | 6 | 3 | 10.6 | Comply | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|-----------------------------------|--|--|--|--|---------------------------------|---|-------------------------------------|-------------------------------|---|---|---|---|---|----|-------|------|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 71 | Navi Mumbai Municipal Corporation | Sec-15, Ghansoli | 30.00 | 19°07'25.9"N 72°59'28.0"E | 5/31/2027 | Dec-2016 transferred from CIDCO | Operational | # # # # # # # | SBR | | 11.90 | | | - | - | - | - | Comply | | | |
| 72 | Navi Mumbai Municipal Corporation | Sec-14, Koparkhairane | 87.50 | 19°05'45.1"N 72°59'55.5"E | 5/31/2027 | 27/01/2012 | Operational | 30.8 | SBR | | 30.80 | | | - | - | - | - | Comply | | | |
| 73 | Navi Mumbai Municipal Corporation | Sec-18, Airoli | 80.00 | 19°00'32.2"N 73°01'06.7"E | 5/31/2027 | 30/04/2008 | Operational | 27.3 | SBR | | 27.30 | | | - | - | - | - | Comply | | | |
| 74 | Panvel Municipal Corporation | Bandar Road, Panvel, Dist. Raigad. | 14 | 19.036193 & 73.098223 | Not applied for Consent Operate | 2009 | Operational | 14 | MBBR | 0 | 14 | NA | NA | 7.4 | 6 | 20 | NA | Comply | | | |
| 75 | Panvel Municipal Corporation | Sector-16, Kharghar, Tal. Panvel, Dist. Raigad. | 25 | 19.043169 & 73.081276 | Not applied for Consent Operate | 2008 | Non - Operational | 10 | MBBR | 0 | 10 | NA | NA | | | | | - | | | |
| 76 | Panvel Municipal Corporation | Sector-16, Kharghar, Tal. Panvel, Dist. Raigad. | 70 | 19.043169 & 73.081276 | Not applied for Consent Operate | 2012 | Operational | 41 | MBBR | 2 | 39 | NA | NA | 7.3 | 6 | 24 | NA | Comply | | | |
| 77 | Panvel Municipal Corporation | Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad. | 85 | 19.019307 & 73.088024 | Consent to operated is in process | 2012 | Operational | 28 | MBBR | 0 | 28 | NA | NA | 7 | 14 | 92 | NA | Comply | | | |
| 78 | Panvel Municipal Corporation | Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad. | 50 | 19.032912 & 73.096607 | Consent to operated is in process | 2011 | Operational | 32 | MBBR | 0 | 32 | NA | NA | 7.2 | 8 | 28 | NA | Comply | | | |
| 79 | Panvel Municipal Corporation | Sector-06, Ulwe, Tal. Panvel, Dist. Raigad. | 32 | 19.020429 & 73.047936 | Not applied for Consent Operate | 2018 | Operational | 23 | MBBR | 0 | 23 | NA | NA | 7.2 | 6 | 24 | NA | Comply | | | |
| 80 | Panvel Municipal Corporation | Kalundre, Kalundre Gaon, Panvel, Navi Mumbai | 2 | 18.978131 & 73.125605 | Consent to operated is in process | 2019 | Operational | 2 | MBBR | 0 | 2 | NA | NA | 7.4 | 8 | 16 | NA | Comply | | | |
| 81 | Panvel Municipal Corporation | CIDCO Karanjade | 28 | 18.978832 & 73.104224 | | 2019 | Operational | 6 | MBBR | 0 | 6 | NA | NA | 7.2 | 6 | 20 | NA | Comply | | | |
| 82 | Panvel Municipal Corporation | CIDCO Taloja Phase-I | 32 | - | | - | Operational | 4 | MBBR | 0 | 4 | NA | NA | 8 | 12 | 12 | 3.6 | Comply | | | |
| 83 | Panvel Municipal Corporation | CIDCO Pushpak Nagar | 45 | - | | - | Proposed | NA | MBBR | - | - | - | - | | | | | NA | Mar-23 | | |
| 84 | Roha Municipal Council | Kundalika River Right Bank at Survy No. 428/3A at 1/1/11 | 1 | Latitude- 18.439472 and Longitude- 73.118263 | C to E Obtained vide dtd. 04/05/2019. | NA | Proposed | NA | MMBR, Multi Media Bio Reactor | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-22 | Raigad1 | |
| 85 | Roha Municipal Council | Kundalika River Left Bank, at Survy | 4 | Latitude- 18.439472 and Longitude- | C to E Obtained vide dtd. 04/05/2019. | NA | Proposed | NA | | NA | NA | NA | NA | NA | NA | NA | NA | NA | Mar-22 | | |
| 86 | Khalapur Nagar Panchayat | Khalapur Nagar Panchayat STP | 3 | | | | Proposed | | | | | | | | | | | | Mar-22 | | |
| 87 | Nashik Municipal Corporation | Chehedi STP | 22 | 19° 56' 09" N 51° 59.7" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2006 | Operational | 22.0 | UASB | No | To Darna River | No | Nashik Municipal Corporation has started laying of drainage pipeline of | 7.9 | 21 | 94 | 28 | Non-Comply | | | |
| 88 | Nashik Municipal Corporation | Chehedi STP | 20 | 19° 59' 05" N 51° 29" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2012 | Operational | 21.0 | ASP | No | To Darna River | No | | 7.9 | 17 | 74 | 17 | Non-Comply | | | |
| 89 | Nashik Municipal Corporation | Panchak | 7.5 | 19° 59' 08" N 51° 25.2" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2004 | Operational | 7.5 | ASP | No | Godavari | No | | 7.7 | 14 | 96 | 28.5 | Non Comply | | | |
| 90 | Nashik Municipal Corporation | Panchak | 21 | 19° 56' 09" N 51° 59.7" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2012 | Operational | 21.0 | ASP | No | Godavari | No | | 7.6 | 18 | 95.6 | 24 | Non Comply | | | |
| 91 | Nashik Municipal Corporation | Panchak | 32 | 19° 59' 10.5" N 73° 51' 26.4" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2016 | Operational | 32.0 | UASB+MBBR | No | Godavari | No | | 7.5 | 21 | 134.8 | 28 | Non Comply | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|---|--|----------------------------|---|-------------------------------------|-------------------------|---|---|---|--|---|----|-------|----|--|---|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 92 | Nashik Municipal Corporation | Tapvan | 78 | 19 ⁰ 59' 54" N 59' 3.4" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2003 | Operational | 78.0 | UASB +Extended Aeration | No | Godavari | No | | 7.4 | 22 | 78 | 19 | Non Comply | | Nashik | |
| 93 | Nashik Municipal Corporation | Tapvan | 52 | 19 ⁰ 59' 55" N 59' 05" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2010 | Operational | 52.0 | UASB +Extended Aeration | No | Godavari | No | | 7.4 | 14 | 97.6 | 18 | Non Comply | | | |
| 94 | Nashik Municipal Corporation | Agar Takali | 70 | 19 ⁰ 59' 07" N 59' 43" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2015 | Operational | 70.0 | ASP | No | Godavari | No | | 7.6 | 17 | 84 | 19 | Non Comply | | | |
| 95 | Nashik Municipal Corporation | Agar Takali | 40 | 19 ⁰ 59' 11.8" N 73 ⁰ 59' 44" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2016 | Operational | 40.0 | UASB+MBBR | No | Godavari | No | | 7.8 | 18 | 115.2 | 12 | Non Comply | | | |
| 96 | Nashik Municipal Corporation | Municipal STP Gangapur | 18 | 20 ⁰ 01' 58" N 43' 10.1" E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2020 | Operational | 18.0 | SBR | No | Godavari | No | | 7.4 | 19 | 64 | 18 | Non Comply | | | |
| 97 | Nashik Municipal Corporation | Municipal STP Pimpalgaon, Khamh | 32 | 19°93'06"N 73°79'18"E | Issued on - 09.02.2023. Validity - 31.12.2025. | 2023 | Operational | 32.0 | SBR | No | Waldevi | | Commissioned mmissioned in Aug 2022 | 7.6 | 14 | 67.6 | 23 | Non Comply | | | |
| 98 | Tryambakeshwar Municipal Council | Municipal Council Tryambak | 1 | 19.55°59'N | 31-12-2017 and Applied for renewal | 2000 | Operational | 1 | FAB | Nil | 0.8 Treated +3.2 Untreated | 3 | DPR prepared | 7.3 | 40 | 223.2 | 75 | Non Comply | | | |
| 99 | Jalgaon Municipal Corporation | Gat No.413,390 Jalgaon Shiwar | 48 | 21.032352262417344 , 75.564898149307 | In Process | Jun-24 | Final Stage - Testing on going | 48 | SBR Technology | Partly for Gardening | 0 | 42 | 48 MLD plant completed and commissioned and will be in operation by June 2024 & Remaining gaps in treatment of 52 MLD for which 75 MLD STP DPR preparation in progress | | | | | NA | 48 MLD - June 2024 & 75 MLD DPR work January 2027 | Jalgaon | |
| 100 | Amalner Municipal Council | Amalner Municipal Council STP | 12.6 | 21.05887, 75.07283 | By December 2024 | NA | Under Constrution | 12.6 | SBR Technology | NA | NA | 0 | NA | NA | NA | NA | NA | NA | Dec-24 | JALGAON | |
| 101 | Pachora Municipal Council | Pachora Municipal Council STP | 77 | | | | Proposed | | | | | | | | | | | NA | | | |
| 102 | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 17 | | | | Proposed | NA | | | | | | | | | | NA | Mar-24 | | |
| 103 | Dhule Municipal Corporation | Dhule Municipal Corporation STP | 40 | | | | Proposed | NA | | | | | | | | | | NA | Mar-24 | | |
| 104 | Shirpur Municipal Council | Municipal Council - Shirpur, Tq Shirpur Dist Dhule | 12.5 | 21°21',097 N 74°54'.1566 E | Valid up to 28/02/2027 | 2017 | Operational | 6 | SBR | Nil | Disposal into non notified Arunavati River | NA | NA | 8 | 13 | 3 | 64 | Partially Comply | | Dhule | |
| 105 | Nandurbar Municipal Council | Municipal Council - Nandurbar, Tq and Dist Nandurbar | 17.5 | 21.39N 74.21E | Not applied | Nov-2018 | Operational | 9.3 | SBR | Nil | Disposed in to Patalganga non notified river (local name Patalganga Nalla) | NA | NA | -- | -- | -- | -- | Non-comply | | Dhule | |
| 106 | Shirdi Nagarpanchayat | Shirdi, Tal-- Rahata, Dist- Ahmednagar | 16 | 19.773415 N, 74.499672 E | 31.12.2017, Applied for renewal | 2015 | Operational | 4.2 | UASB | 9 | 0 | 0 | 0 | 7.4 | 10 | 15 | 6 | Comply | | Ahmednagar | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|---|---------------------------|----------------------------|---|-------------------------------------|--|---|---|---|---|---|-------|------|--------|--|--|------------------|----------------------------------|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for proposed STPs | SRO Jurisdiction | |
| 107 | Ahmednagar Municipal Corporation | Ahmednagar, Tal & Dist- Ahmednagar | 57 | 19.330 N, 74.4331E | Proposed | NA | Proposed | NA | Proposed | Proposed | Proposed | Proposed | Proposed | | | | | NA | Jul-23 | Ahmednagar | |
| 108 | Pune Municipal corporation | Erandwane STP, S.No.3&4 Erandwane | 50 | 18.487378,73.828207 | 31.12.2018 | 2004 | Operational | 50.0 | Activated Sludge Process | 300-300 MLD as per requirement to Irrigation department from Mundhawa | Nallah | 300-350 | proposed to provide 396 MLD capacity 11 no. of STP's up to 2022 | 7.8 | 22.00 | 68 | 28.00 | Non Comply | PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remaining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD, Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2025. Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2023. | | Before Dec21 was Non-Operational |
| 109 | Pune Municipal corporation | Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi | 18 | 18.572866,73.834808 | 31.12.2018 | Jun-03 | Operational | 18.0 | Extended Arianation Process | | River | | | 8.10 | 33.0 | 96 | 40 | Non Comply | | | |
| 110 | Pune Municipal corporation | Tanajiwadi S.No.24, Shivajinagar | 17 | 18.538226,73.853294 | 31.12.2018 | Apr-14 | Operational | 17.0 | Biotower and extended arianation process | | River | | | 7.9 | 19.0 | 76 | 31.00 | Non Comply | | | |
| 111 | Pune Municipal corporation | Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park | 130 | 18.538394,73.902304 | 31.12.2018 | Jul-03 | Operational | 130.0 | Activated Sludge Process | | Nallah | | | 7.6 | 104.0 | 324 | 120.00 | Non Comply | | | |
| 112 | Pune Municipal corporation | Mundhawa STP, S.No.2,3A,4 Mundhawa | 45 | 18.547650,73.950455 | 31.12.2018 | Feb-09 | Operational | 45.0 | Sequential Batch Process | | River | | | 8.3 | 22.00 | 87 | 36 | Non Comply | | | |
| 113 | Pune Municipal corporation | Vithalwadi STP, S.No.20(P) Hingane | 32 | 18.48378,73.828207 | 31.12.2018 | Mar-09 | Operational | 32.0 | Modified Activated Sludge Process | | River | | | 7.9 | 10.0 | 76 | 34.0 | Non Comply | | | |
| 114 | Pune Municipal corporation | Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road | 90 | 12.961056,77.646274 | 31.12.2018 | Nov-88 | Proposed | 0.0 | Activated Sludge Process | | River | | | 5.1 | 10 | 68.1 | 32.00 | Non Comply | | | |
| 115 | Pune Municipal corporation | Baner STP, S.No.221 To 227 Baner | 30 | 18.564744,73.776571 | 31.12.2018 | Jan-11 | Operational | 30.0 | Sequential Batch Process | | River | | | 8 | 58.0 | 88 | 35.00 | Non Comply | | | |
| 116 | Pune Municipal corporation | Kharadi STP, S.No.74, 75 Kharadi | 40 | 18.547684,73.950533 | 31.12.2018 | Feb-12 | Operational | 40.0 | Sequential Batch Process | | River | | | 7.8 | 32 | 55.8 | 21.80 | Non Comply | | | |
| 117 | Pune Municipal corporation | New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road | 115 | 18.5329,73.8686 | 31.12.2018 | 2010 | Operational | 115.0 | Activated Sludge Process | | River | | | 7.6 | 18.0 | 76 | 32.00 | Non Comply | | | |
| 118 | Pune Municipal corporation | Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257 | 10 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Extended Aeration Process | Proposed STP | Nil | | Tendering in Progress | 8.5 | 10 | 60 | 31 | Non Comply | 2025 | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|---|---------------------------|----------------------------|---|-------------------------------------|---------------------------------|---|---|---|---|---|--|--|--|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 119 | Pune Municipal corporation | Pune Municipal Corporation, Baner, 18.564744 / 73.776571 | 25 | | C2E is granted 18.05.2015 | NA | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | SRO Pune1 | |
| 120 | Pune Municipal corporation | Pune Municipal Corporation, Warje, Pune 18.4865 / 73.7968 | 28 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Extended Aeration Process | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 121 | Pune Municipal corporation | Pune Municipal Corporation, Vadgaon, Pune 18.4616 / 73.8169 | 26 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Extended Aeration Process | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 122 | Pune Municipal corporation | Pune Municipal Corporation, Tanaji Wadi, 18.338226 / 73.853294 | 15 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Extended Aeration Process | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 123 | Pune Municipal corporation | Pune Municipal Corporation,Naidu, 18.5329 / 73.8686 | 127 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Anoxic-Oxic Process (A2O)+Power | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 124 | Pune Municipal corporation | Pune Municipal Corporation, Dhanori, Pune 18.5968 / 73.8969 | 33 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Extended Aeration Process | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 125 | Pune Municipal corporation | Pune Municipal Corporation, Bhairoba, Pune 18.538394 / 73.902304 | 75 | | C2E is granted 18.05.2015 | NA | Proposed | NA | Anoxic-Oxic Process (A2O)+Power | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 126 | Pune Municipal corporation | Pune Municipal Corporation, Mundhva, Pune 18.547650 / 73.950455 | 20 | | C2E is granted 18.05.2015 | NA | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 127 | Pune Municipal corporation | Pune Municipal Corporation, Kharadi, Pune 18.547684 / 73.950533 | 30 | | C2E is granted 18.05.2015 | NA | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|---|--|----------------------------|---|-------------------------------------|----------------------------|---|---|---|---|---|-----|------|------|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 128 | Pune Municipal corporation | Keshavagar | 12 | | | | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 129 | Pune Municipal corporation | Manjari bk | 93.5 | | | | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 130 | Pune Municipal corporation | Ramtekadi | 10 | | | | Proposed | NA | SBR | | | | Under construction | | | | | NA | 2023 | | |
| 131 | Pune Municipal corporation | Pune Municipal Corporation, Matsyabij Kendra, Pune 18.5235 / 73.9854 | 7 | | C2E is granted 18.05.2015 | NA | Proposed | NA | SBR | | | | Tendering in Progress | | | | | NA | 2025 | | |
| 132 | Baramati Munucipal council | Gunawadi Road, Baramati | 11.5 | Lat- 18.134813 Long- 74.578484 | NA | 2019 | Operational | 11.5 | SBR | 11.5 | 11.5 | NA | 2 STP plants are uner progress | 8.5 | 10 | 60 | 31 | Non Comply | | | |
| 133 | Daund Municipal Council | Daund Municipal Council STP | 4.2 | 18°28'03" N 74°35'39" E | Not renewed | 2016 | Non Opeartaional | 0 | SBR | Nil | through nalla to river | 0 | NA | | | | | Non Opeartaionl | Non Opeartional | | |
| 134 | Saswad Municipal Council | Saswad Municipal council STP | 2 | Latitude-18.3338993 Longitude-74.032845 | Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018 | 2015 | Operational | 2 | MBBR | 1 | through nalla to Karha river | 1.4 | proposed to provide 6 MLD STP, 10% civil work of STP is completed, and 50 % net work completed. | 7.6 | ... | ... | 95.8 | Non Comply | Dec 2023 | | |
| 135 | Lonavala Municipal Council | Dongar Gaon, Lonavala | 6 | 18.746393 73.431416 | Not Obtained | 1998 | Opertaional | 6 | MBBR | NA | 6 | 13.5 | proposed 8 nos of STPs based on intigrated wetland technologies with proposed capacity of 13.5 MLD (Combined) | 7.3 | 18 | 8.8 | 32 | Non Comply | NA | Pune2 | |
| 136 | Shirur Municipal Council | Sr. No. 269, Sonar Ali, Shirur | 6 | 18.826431 74.375059 | Not Obtained | 2013 | Proposed | 5.2 | SBR technology | 5 | 0 | 0 | Nil | No | No | No | No | Proposed | | Pune2 | |
| 137 | Pune Cantonment Board | 900 Boottee Street, Pune-! | 20 | Latitude 18.52 N, Longitude 73.87 E | Consent to operate - BO/JD(WPC)/UAN NO. 83623/2010001016 Dtd. 27.10.2020 | 2018 | Operational | 9 | SBR | Gardening - 5 acers | Mutha River- 8 MLD | Nil | NA | 7.8 | 20 | 9.4 | 24 | Non Comply | | Pune2 | |
| 138 | Khadaki Cantonment Board | Gaddi Adda, Ward No. Tamela Chawl, Khadaki. | 8 | Latitude 18.571045 N, Longitude 73.84 E | Valid up to 31.05.2021 | 1991 | Operational | 6 | Convetional type treatment | Gardening | Mula River | 0 | NA | 7.8 | 17 | 22.4 | --- | Non Comply | | Pune2 | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|---|----------------------------|---|-------------------------------------|----------------------------|---|---|---|---|---|----|------|-----|--|--|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for proposed STPs | SRO Jurisdiction | |
| 139 | Khadaki Cantonment Board | East Khadali, Near Lokmanya Tilak Highschool | 1.2 | Latitude 18.554558 N, Longitude 73.86730 E | | 2003 | Operational | 1 | Convotional type treatment | Gardening | Mula River | 0 | NA | 7.6 | 59 | 36.1 | --- | Non Comply | | | |
| 140 | Pimpri Chinchwad Municipal Corporation | Chikhali Phase I | 16 | 18.664711 73.803569 | Consent granted for 14 STP dtd.21.09.2022 upto 31.10.2025 | 1987 | Operational | 11.5 | Extended Aeration | 3 | 8.5 | 31.109 | 1) DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval. 2) Proposes to provide STP at Sr. no.91, 92 & 93 Chikhli,having STP capacity 12 MLD. 3) PCMC has recently started installation work of 3 MLD capacity STP at Ramdara Nalla the work is in progress & will be completed upto Dec-2023. 4) PCMC has recently started installation work of 7 MLD capacity STP at Bhosari the work is in progress & will be completed upto Dec-2023. 5) PCMC has proposed STP at Pimple Nilakh having capacity 15 MLD & proposed 5.0 MLD at Bopkhel under Amrut Yojana & PCMC funds respectively. 6) PCMC has proposes to provide STP having capacity 4 MLD at Sr. No.292, Keshvnagar, Chinchwad. 7) PCMC has proposes to provide STP having capacity 5 MLD at Sr. No.94, Bhosari. 8) PCMC has proposes to provide STP having capacity 4 MLD at Sr. No.94, Walhekarwadi,Thergaon. | 7.7 | 16 | 5.4 | 20 | Comply | 1) December-2023 2) December-2023 3) December-2023 | Pimpri Chinchwad | |
| 141 | Pimpri Chinchwad Municipal Corporation | Chikhali Phase II | 16 | 18.664711 73.803569 | | 2000 | Operational | 11.5 | ASP | | | | | 7.5 | 12 | 5.9 | 20 | Non-Comply | | | |
| 142 | Pimpri Chinchwad Municipal Corporation | Chinchwad Phase I (Bhatnagar) | 30 | 18.6285751 73.795442 | | 2000 | Operational | 29.1 | ASP | 0 | 29.1 | | | 8.2 | 10 | 9.7 | 32 | Comply | | | |
| 143 | Pimpri Chinchwad Municipal Corporation | Chinchwad Phase II | 30 | 18.6302577 73.7939078 | | 2008 | Operational | 29.1 | SBR | 0 | 29.1 | | | 7.6 | 14 | 8.7 | 28 | Non-Comply | | | |
| 144 | Pimpri Chinchwad Municipal Corporation | Sangvi Phase I | 10 | 18.5760751 73.824546 | | 2011 | Operational | 8.0 | ISBR | 0 | #VALUE! | | | 7.2 | 15 | 9.2 | 32 | Non-Comply | | | |
| 145 | Pimpri Chinchwad Municipal Corporation | Kasarwadi I | 40 | 18.6068105 73.8197588 | | 1999 | Operational | 32.7 | ASP | 15 | 17.7 | | | 7.3 | 16 | 8.7 | 28 | Non-Comply | | | |
| 146 | Pimpri Chinchwad Municipal Corporation | Kasarwadi II | 40 | 18.6068105 73.8197588 | | 2003 | Operational | 32.7 | ASP | | | | | 7.6 | 12 | 10 | 50 | Non-Comply | | | |
| 147 | Pimpri Chinchwad Municipal Corporation | Kasarwadi III | 40 | 18.6068105 73.8197588 | | July.2010 | Operational | 32.7 | SBR | | | | | 7.4 | 14 | 8.7 | 32 | Comply | | | |
| 148 | Pimpri Chinchwad Municipal Corporation | Pimple Nilekh | 20 | 18.56604 73.790782 | | 2007 | Operational | 18.5 | Biotower | 0 | 18.5 | | | 7.8 | 14 | 9.7 | 28 | Non-Comply | | | |
| 149 | Pimpri Chinchwad Municipal Corporation | Ravet | 20 | 18.641957 73.748192 | | 2009 | Operational | 12.4 | SBR | 0 | 12.4 | | | 7.6 | 10 | 13 | 40 | Non-Comply | | | |
| 150 | Pimpri Chinchwad Municipal Corporation | Akurdi | 30 | 18.65089 73.778496 | | Jan. 2011 | Operational | 17.8 | ISBR | 0 | 17.8 | | | 7.6 | 10 | 9.2 | 32 | Non-Comply | | | |
| 151 | Pimpri Chinchwad Municipal Corporation | Sangvi Phase II (Dapodi) | 20 | 18.578343 73.8247606 | | 2012 | Operational | 16.7 | SBR | 0.65 | 16.05 | | | 7.7 | 13 | 14.5 | 48 | Non-Comply | | | |
| 152 | Pimpri Chinchwad Municipal Corporation | Chahroli Phase I | 21 | 18.6506303 73.9258596 | | 2013 | Operational | 17.9 | SBR | 0 | 17.9 | | | 7.9 | 12 | 7.8 | 32 | Non-Comply | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--|---|--|---|--|----------------------------|---|-------------------------------------|------------|---|---|---|---|---|----|-----|-----|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 153 | Pimpri Chinchwad Municipal Corporation | Chahroli Phase II | 20 | 18.6506303 73.9258596 | | 2019 | Operational | 17.9 | SBR | 0 | 17.90 | | | 6.8 | 18 | 8.8 | 32 | Non-Comply | | | |
| | Pimpri Chinchwad Municipal Corporation | Bhosari | 7 | | Consent granted for dtd.23.03.2024 upto 28.02.2025 | 2024 | Operational | 5 | | 0 | 5.00 | 0 | | 8.2 | 12 | 2.9 | 12 | Non-Comply | NA | Pimpri Chinchwad | |
| | Pimpri Chinchwad Municipal Corporation | Kudalwadi | 3 | | Consent granted for dtd.26.03.2024 upto 28.02.2025 | 2024 | Operational | 2 | | 0 | 2.00 | 0 | | 7.8 | 15 | 9.8 | 36 | Non-Comply | NA | Pimpri Chinchwad | |
| 154 | Pimpri Chinchwad Municipal Corporation | Proposed STP | 12 | | | | Proposed | | | | | | | | | | | NA | Mar-25 | | |
| 155 | Pimpri Chinchwad Municipal Corporation | Bbhatnagar | 15 | | | | Proposed | | | | | | | | | | | NA | Mar-25 | | |
| 156 | Alandi Municipal Council | Alandi Municipal Council STP | 4 | | | | Proposed | | | | | | Funds sanctioned under Pilgrimis Development Scheme | | | | | NA | Mar-23 | | |
| 157 | Solapur Municipal Corporation | Degaon STP | 75.00 | 17.663260 & 75.857317 | 31/12/2026 | 8/24/2017 | Operational | 65 | SBR | 2.60 | 62.40 | 0 | 1) Under Construction - Desai Nagar STP - 20.00 MLD under Amrut Drainage scheme 2) New 50 MLD STP is proposed at Degaon in Amrut-2.0 Scheme . | 7.9 | 10 | 36 | 8 | Comply | Dec-25 | Solapur | |
| 158 | Solapur Municipal Corporation | Kumathe STP | 12.50 | 17.598227 & 75921544 | 31/12/2026 | 3/29/2018 | Operational | 11 | SBR | 0.50 | 10.50 | | | 7.9 | 9 | 32 | 7.5 | Comply | Dec-25 | | |
| 159 | Solapur Municipal Corporation | Pratap Nagar STP | 15.00 | 17.608417 & 75.866364 | 31/12/2026 | 3/26/2018 | Operational | 12 | SBR | 0.50 | 11.50 | | | 7.5 | 10 | 40 | 9 | Comply | Dec-25 | | |
| 160 | Mahabaleshwar Municipal Council | Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, | 4 | 17.921177, 73.658819 | 31/03/2021 | 2011 | Operational | 2 | MBBR | 2 | 2 | 0 | NA | 7.3 | 11 | 12 | 48 | Non comply | | Satara | |
| 161 | Mahabaleshwar Municipal Council | at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist- | 1 | 17.925583, 73.648926 | 31/03/2021 | 2013 | Operational | 0.5 | SBR | 0.5 | 0.5 | 0 | NA | 7.2 | 17 | 14 | 56 | Non comply | | Satara | |
| 162 | Panchagani Municipal Council | Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist- | 0.65 | 17.914151, 73.802782 | 12/31/2021 | 2011 | Operational | 0.65 | MBR | 0.65 | - | 0 | NA | 6.7 | 15 | 12 | 44 | Not comply | | Satara | |
| 163 | Panchagani Municipal Council | Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara | 0.35 | 17.918896, 73.795987 | 12/31/2021 | 2011 | Operational | 0.35 | MBR | 0.35 | - | 0 | NA | 7.7 | 13 | 12 | 44 | Not comply | | Satara | |
| 164 | Panchagani Municipal Council | Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara | 1.5 | 17.927506, 73.800127 | 12/31/2021 | 2015 | Operational | 1.5 | MBR | 1.5 | - | 0 | NA | 7.2 | 13 | 14 | 48 | Not comply | | Satara | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|---|--|----------------------------|---|-------------------------------------|-----------------|---|---|---|---|---|--------|-------|------|--|-----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for proposed STPs | SRO Jurisdiction | |
| 165 | Karad Municipal Council | Bara Dabari, Karad, Tal-Karad, Dist-Satara | 12.5 | Lat- 17.27702200 Long- 74.19371500 | 31/03/2021 Applied for renewal of consent | 2017 | Operational | 9.5 | MBBR Technology | For Irrigation Perpose | 9.5 | 0 | NA | 7.7 | 21 | 11.9 | 48 | Comply | | Satara | |
| 166 | Malkapur Municipal Council | A/p-Malkapur Tal Karad Dist-Satara | 5 | LAT -17.274381 LONG-74.178125 | Dec-21 | 2017 | Operational | 5 | MBR | | 4.65 | 0 | Nil | 8.4 | 12 | 9.9 | 32 | comply | | Satara | |
| 167 | Malkapur Municipal Council | ,A/p-Malkapur Tal Karad Dist-Satara | 3 | LAT-17.24215 LONG- 74.178859 | Dec-21 | 2018 | Operational | 3 | MBR | | 2.025 | 0 | Nil | 7.8 | 11 | 11.9 | 44 | comply | | Satara | |
| 168 | Satara Municipal Council | Municipal Council STP | 17.5 | | | | Proposed | | | | | | DPR prepared. Budget sanctioned of 50cr. | Proposed | | | | | | Satara | |
| 169 | Wai Municipal Council | Wai Municipal Council STP | 6 | | | | Proposed | | | | | | | Proposed | | | | | | Satara | |
| 170 | Pandharpur Municipal Council | STP Gopalpur,Pandharpur | 15.5 | Lattitude- 17.654721 Longitude- 75.342168 | Applied | 2013 | Operational | 15.5 | SBR | 2.9 | 12.6 | 2 | 1) Proposed STP and underground drainage expansion area is under process 2) DPR proposal for 13 MLD future work under preparation. | 7.5 | 6 | 30 | 62 | Non Comply (Legal Action proposal sent to RO Pune office vide no. MPCB-LEGAL_ACTI ONS- 020223005 | time line not provided | Solapur | |
| 171 | Pandharpur Municipal Council | STP, 65 Acre,Pandharpur | 2.5 | Lattitude- 17.689674 Longitude- 75.343068 | Not Applied | 2019 | Operational | 0.5 | SBT | 0.2 | 0.3 | | | 7.5 | 4 | 20 | 48 | | | | |
| 172 | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur | 76 | 16.736989 74.245694 | 31.07.2021 Applied for Renewal vide MPCB-CONSENT- 0000129229 | 2014 | Operational | 83.6 | SBR | NIL | 83.6 | 42.4 MLD | Proposed (under construction) 6 MLD and 4 MLD STP commisionned on 16.12.2023 | 7.8 | 14 | 36 | 15 | Comply | | Kolhapur | |
| 173 | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur | 17 | 16.697336 74.226921 | 31.07.2021 Applied for Renewal vide MPCB-CONSENT- 0000129229 | 2018 | Operational | 18.7 | SBR | NIL | 18.7 | 42.4 MLD | Proposed (under construction) | 7.96 | 13.167 | 27.33 | 7.16 | Comply | | Kolhapur | |
| 174 | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur | 6 | 16.736989 74.245694 | NA | Proposed | Proposed | NA | SBR | NA | NA | NA | NA | NA | NA | NA | NA | NA | | Kolhapur | |
| 175 | Kolhapur Municipal Corporation, Kolhapur | Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur | 4 | 16.697336 74.226921 | NA | Dec-23 | Proposed | NA | SBR | NA | NA | NA | NA | NA | NA | NA | NA | NA | Commissioned on 16.12.2023 | Kolhapur | |
| 176 | Sangli Municipal Corporation | Dhulgaon STP 27 MLD (Oxidation pond) | 27 | 16.9370978 74.6702849 | Application under Process | 2015 | Operational | 27.0 | Oxidation Pond | NA | NA | NA | NA | 7.2 | 4 | 16 | 13 | Comply | | Sangli | |
| 177 | Sangli Municipal Corporation | STP at Miraj-9.2 MLD (Oxidation pond) | 9.2 | 16.9528618 74.6870644 | Application under Process | 1970 | Operational | 9.2 | Oxidation Pond | NA | NA | NA | NA | 7.3 | 11 | 42 | 45.2 | Comply | | Sangli | |
| 178 | Sangli Municipal Corporation | Hamumannagar STP 100 Footy road(| 23.5 | 16.8436206 74.5820353 | C to E granted vide dtd. 04.06.2015 which was valid for | 2018 | Operational | 13.0 | SBR | NA | NA | NA | NA | 8 | 8.5 | 45.2 | 14 | Comply | | Sangli | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--|---|--|---|-------------------------------|----------------------------|---|-------------------------------------|------------|---|--|---|---|--|---------|-------|------|--|-------------------------------|----------------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 179 | Sangli Municipal Corporation | SMKC Bedag road Miraj | 22.5 | 16.9528618 74.6870644 | NA | NA | Proposed | NA | SBR | NA | NA | NA | NA | | | | | NA | Mar-23 | Sangli | |
| 180 | Ashta Municipal Council | Ashta Municipal Council STP | 5.5 | | | | Proposed | | | | | | DPR sent for approval | | | | | NA | | Sangli | |
| 181 | Islampur Municipal Council | Islampur Municipal Council STP | 7 | | | | Proposed | | | | | | Land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr | | | | | NA | | Sangli | |
| 182 | Islampur Municipal Council | Islampur Municipal Council STP | 5 | | | | Proposed | | | | | | | | | | | NA | | Sangli | |
| 183 | Ichalkaranji Municipal Council | Ichalkaranji Municipal Council (STP 20 MLD) Old Sangli Naka, Ichalkaranji | 20 | 16.709583 74.478379 | Obtained Consent to Establish | 1995 | Operational | 20 | SBR | NIL | 20 | 20 | 18 MLD STP is proposed | 7.8 | 45 | 169.6 | 54.4 | Non Complied | | Kolhapur | |
| 184 | Ichalkaranji Municipal Council | Ichalkaranji Municipal Council (| 18 | 16.684993 74.512667 | NA | NA | Proposed | NA | SBR | NIL | NA | NA | NA | NA | NA | NA | NA | NA | Jun-24 | Kolhapur | |
| 185 | Malvan Municipal Council | Malvan Council | 4 | NA | | | Proposed | NA | | | | C to E granted by the Board to Malvan Nagarpalika dated 06.10.2016. | | | | | | NA | | Ratnagiri | |
| 186 | Chattrapati Sambhaji Nagar Municipal Corporation | Kanchanwadi, Chattrapati Sambhaji Nagar | 161 | (19-50-14.3N) (75-17-18.2 E) | 28.02.2026 | 23.12.2017 | Operational | 70 | SBR | 70 | 70 | 0 | NA | 7.80 | 1184.00 | 13.00 | 56 | Non-complied | | Chattrapati Sambhaji Nagar | |
| 187 | Chattrapati Sambhaji Nagar Municipal Corporation | Padegaon | 10 | (19-53-09.8N) (75-17-34.8E) | 28.02.2026 | 24.04.2018 | Operational | 2.5 | SBR | 2.5 | 2.5 | 0 | NA | 7.80 | 1134.00 | 36.00 | 104 | Non-complied | | | |
| 188 | Chattrapati Sambhaji Nagar Municipal Corporation | Salim Ali Lake | 5 | (19-53-57.26N)(75.20.32.23E) | | 28.02.2013 | Upgradation | 0 | SBR | 0 | Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity. | | | | | | | | | | |
| 189 | Chattrapati Sambhaji Nagar Municipal Corporation | At Zalta, | 35 | (19-51-10.9N) (75-25-06.20E) | 28.02.2026 | 16.05.2018 | Operational | 7.5 | SBR | 7 | 7 | 0 | NA | 7.70 | 1512.00 | 34.00 | 88 | Non-complied | | | |
| 190 | Chattrapati Sambhaji Nagar Municipal Corporation | Banewadi | 10 | NA | | | Proposed | NA | | | | | | 7.7 | 20 | 96 | 35 | Non-Comply | | | |
| 191 | Paithan Municipal Council | Paithan Municipal Council STP | 8.8 | 19028°31.79" N 75025°11.67" E | | ... | Proposed | ... | ... | ... | ... | ... | Budget 46 Cr Sanctioned. | | | | | NA | | | |
| 192 | Beed Municipal Council | Beed Municipal Council, STP | 35 | | | | Proposed | | | | | | Budget 165 Cr Sanctioned. | Proposed .As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical | | | | (Aleready Expired) | | SRO Jalna | |
| 193 | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 40 | | | | Proposed | NA | SBR | NIL | 0 | 40 | Budget 139 Cr Sanctioned. | -- | -- | -- | -- | Propsoed | Not Specified Earlier March23 | Nanded | |
| 194 | Latur Municipal Corporation | Latur Municipal Corporation Proposed STP | 32 | | | | Proposed | NA | SBR | NIL | 0 | 32 | Work in Progress | -- | -- | -- | -- | Propsoed | Mar-24 | SRO Latur | |
| 195 | Nanded Waghala Municipal Corporation | Elichpur | 30 | 190.08°.45``N 770.21°.28``E | Consent valid upto 31.12.2021 | Nov. 2014 | Operational | 18.0 | ASP | 12 | 6 | 0 | 0 | 7.7 | 35 | 16 | 96 | Non-Comply | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|--------------------------------------|--|--|---|---|----------------------------|---|-------------------------------------|----------------------|---|---|---|---|---|-----|----|-----|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 196 | Nanded Waghala Municipal Corporation | Bondhar | 87 | 190.09°.17`N 770.20°.44`E | Consent valid upto 31.12.2021 | Nov. 2014 | Operational | 35.0 | ASP | 0 | 35 | 0 | | 8.4 | 33 | 12 | 92 | Non-Comply | | Nanded | |
| 197 | Nanded Waghala Municipal Corporation | Sangvi | 15 | 190.11°.36`N 770.20°.03`E | Consent valid upto 31.12.2021 | Dec. 2018 | Operational | 10.0 | ASP | 5 | 10 | 5 | | 7.7 | 40 | 10 | 112 | Non-Comply | | | |
| 198 | Nanded Waghala Municipal Corporation | Chunal Nalla | 10 | - | - | | Proposed | NA | | | | | | | | | | NA | Mar-23 | | |
| 199 | Hingoli Municipal Council | Nagar parishad colony, Hingoli | 15 | 0 | | | Under Commissioning | NA | | | | | | | | | | NA | | | |
| 200 | Nagpur Municipal corporation | Bhandewadi | 200 | 21° 8'16.07"N 79° 9'23.92"E | Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish & operate for STP | 2018 | Operational | 200.0 | SBR | 0 | 200 | 1) Total sewage generation is 520 MLD. 2) Present Treatment capacity is 345.3 MLD & 3) Present gap in treatment | 1) 5 no. of STPS of capacity of 58.2 MLD are under construction.2) for balanced quantities NMC has proposed treatment facilities under Nag River reiuenavation program. | 8 | 6.9 | 54 | 59 | Comply | | | |
| 201 | Nagpur Municipal corporation | Bhandewadi | 130 | 21°08'12.8"N 79°09'32.8"E | Consent to operate for Nagpur Municipal Corporation valid up to 31/12/2018 | 2016 | Operational | 130.0 | SBR | 130 | 0 | | | 8.4 | 20 | 56 | 56 | Comply | | | |
| 202 | Nagpur Municipal corporation | Mankapur | 5 | 21°11'25.05"N 79°04'44.6"E | Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP | 2017 | Operational | 5.0 | MBBR | 0 | 5 | | | 8.47 | 6 | 48 | 26 | Comply | | | |
| 203 | Nagpur Municipal corporation | Mokshadham | 5 | 21°08'18.4"N 79°05'44.6"E | Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP | 2017 | Operational | 5.0 | MBBR | 0 | 5 | | | 8.26 | -- | 12 | 5 | Comply | | | |
| 204 | Nagpur Municipal corporation | Kachimet (NIT) | 1 | 21°09'6.61"N 79°1'12.84"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | 2018 | Operational | 1.0 | SBT (Soil Bio Tech) | 1 | 0 | | | 7.9 | 14 | 24 | 4.5 | Comply | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|---|--|----------------------------|---|-------------------------------------|-------------------------------|---|---|---|---|---|-------|-------|-------|--|--|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| 205 | Nagpur Municipal corporation | Sonegaon (NIT) | 0.3 | 21°05'58.78"N 79°02'58.6.0"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | Sept. 2019 | Operational | 0.3 | Phytorid bed Trickling Filter | 0 | 0.3 | | | 7.6 | 14 | 20 | 3.8 | Comply | | Nagpur1 | |
| 206 | Nagpur Municipal corporation | Hazari Pahad (NIT) | 4 | 21°09'57.80"N 79°1'36.33"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | Oct. 2019 | Operational | 4.0 | SBR | 0 | 4 | | | 7.6 | 16 | 20 | 4 | Comply | | | |
| 207 | Nagpur Municipal corporation | Somalwada-1(Ongoing work by NIT) | 20 | 21°05'13.50"N 79°4'30.76"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | ... | Operational | 20.0 | -- | 0 | 0 | | | 7.76 | 8.2 | 10 | 2.4 | Comply | Samples collected & send to Lab MPCB for analysis.Results submitted by Operator are depicted here. | | |
| 208 | Nagpur Municipal corporation | Somalwada-2 (Ongoing work by NIT) | 20 | 21°05'16.48"N 79°4'17.85"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | ... | Opertaional | 2 | SBR | 0 | | | | 7.43 | 5.4 | 8 | 2.1 | Comply | | | |
| 209 | Nagpur Municipal corporation | Ambazari (NIT) | 3.2 | 21°07'46.42"N 79°1'3.69"E | Combined consent to establish is issued by the Board vide letter dated 31/01/2020. | ... | Proposed | NA | Phytorid bed Trickling Filter | 0 | | | | 7.43 | 5.4 | 8 | 2.1 | Comply | | | |
| 210 | Nagpur Municipal corporation | Dabha(NIT) | 5 | 21°10'118.33"N 79°00'42.29"E | Applied for Consent to Establish and under consideration of HQ | ... | Operational | 5.0 | SBR | 0 | | | | 7.43 | 5.6 | 8 | 2.1 | Comply | | | |
| 211 | Nagpur Municipal corporation | Ittabhatti(NIT) | 10 | 21°10'35.56"N 79°07'46.50"E | Applied for Consent to Establish and under consideration of HQ | ... | Proposed | NA | SBR | 0 | | | | | | | | NA | | | |
| 212 | Kamptee Municipal Council | Kamptee Municipal Council STP | 12.5 | | | | Proposed | | | | | | Technical approval from MJP and land approval proposal is pending at Collector Office, Nagpur | | | | | NA | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|---|--|---|--|----------------------------|---|-------------------------------------|------------|---|---|---|---|---|-------|-------|-------|--|-----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for proposed STPs | SRO Jurisdiction | |
| 213 | Mouda Nagar Panchayat | Nagpur Road | 1 | | | | Proposed | | | | | | | | | | | NA | | | |
| 214 | Bhandara Municipal Council | Bhandara Municipal Council STP | 15 | | | | Proposed | | | | | | | | | | | NA | Mar-22 | | |
| 215 | Pauni Municipal Council | Pauni Municipal Council STP | 7 | | | | Proposed | | | | | | | | | | | NA | Mar-22 | | |
| 216 | Hinganghat Municipal Council | Pili Mazid Bhimmnagar Ward, Hinganghat. | 10 | Lat-20.560296 & Long-78.837956 | Consent not obtained & not yet applied | NA | Non operational | 6.25 | ASP | NA | NA | NA | NA | NA | NA | NA | NA | Results awaited | | Nagpur2 | |
| 217 | Hinganghat Municipal Council | Hinganghat Municipal Council | 3 | | | NA | Proposed | | MBBR | | | | | | | | | | Mar-21 | | |
| 218 | Amravati Municipal Corporation | STP-1 –Lalkhadi, | 44 | ingoli | 31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-2011. Application submitted to Board office on 01-10-2011 | 2017 | Operational | 44.0 | ASP | 0 | 44 | Gaps -18.5 | Zone wise 5 nos STP's are proposed of capacities -14.5 MLD, 8.0 MLD, 10.5 MLD,5.5 MLD, 12.0 MLD= Total 50.5 MLD | 7.7 | 64 | 29.2 | 12 | comply | | Amravati1 | |
| 219 | Amravati Municipal Corporation | STP-2-Lalkhadi | 30.5 | 20.56°23.97'N 77.43°42.94° E | | 2013 | Operational | 30.5 | ASP | 0 | 30.5 | | | 8 | 58 | 25.6 | 10.8 | Comply | | | |
| 220 | Amravati Municipal Corporation | Amravati Municipal Corporation Proposed STP | 16 | | | | Proposed | | | | | | DPR Prepard by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals | | | | | Non-Comply | | | |
| 221 | Amravati Municipal Corporation | Amravati Municipal Corporation Proposed STP | 12 | | | | Proposed | | | | | | | | | | | NA | | | |
| 222 | Akola Municipal Corporation | Shiloda | 30 | Lati- 20.752263 Long - 76.992215 | NA | NA | Operational | 30 | SBR | 0 | 0 | 0 | NA | 7.6 | 58 | 14.4 | 30 | Non Operational | NA | Akola | |
| 223 | Akola Municipal Corporation | PDKV | 7 | Lati- 20.711595 Long - 77.02539 | NA | NA | Operational | 7 | SBR | 0 | 0 | 0 | NA | 8.1 | 44 | 9.3 | 20 | Comply | NA | Akola | |
| 224 | Shegaon Municipal Council | S.No. 752/1, Charmor, Shegaon, Dist. Buldhana | 7 | Lat. 20.47°38.8" N Longl. 76.42°15.9" E | Board has granted consent C to O vide no RO- Amravati/Consent/1904/001256 | 2015 | Operational | 3.5 | MBR | | | NA | NA | 8 | 52 | 13.6 | 28 | Comply | | Akola | |
| 225 | Washim Municipal Council | Sr. No. 259,260,261 & 262 ,Near | 8 | 20.092752- 20.533N , 77.136964-77813E | Board has granted consent C to E vide no RO- | NA | Operational | 4 | SBR | 0 | 0 | 0 | NA | 7.4 | 64 | 12.5 | 32 | Partially comply | NA | SRO Amravati 2 | |
| 226 | Chandrapur Municipal Corporation | Pathanpura | 45 | Operational | 24.0 | MBBR | Operational | 24.0 | MBBR | 0 | 24 | 0 | 0 | 7.2 | 27 | 29.2 | 13.5 | Comply | | Chandrapur | |
| 227 | Chandrapur Municipal Corporation | Rehmat Nagar | 25 | Operational | 22.0 | MBBR | Operational | 22.0 | MBBR | | | | | 8 | 21 | 24 | 5 | Comply | | | |
| 228 | Chandrapur Municipal Corporation | Azad Garden | 0.5 | Operational | 0.5 | MBBR | Operational | 0.5 | MBBR | | | | | 7.96 | 23.88 | 54.75 | 21.77 | | | | |
| 229 | Gadchiroli Municipal Council | Bormala Road, Gadchiroli | 11.5 | 20°11'50"N 76°58'50"E | | | Proposed | 6 | | | | | | | | | | NA | Jun-22 | | |
| 230 | Ballarpur Municipal Council | Near Solid Waste Management Plant | 7.5 | 19°50'18.34" N 79°21'23.03"E | | | Proposed | | | | | | | | | | | NA | Jun-22 | | |
| 231 | Ballarpur Municipal Council | Visapur Road, Survey No. 86/2 | 8.5 | 19°51'28.04"N 79°20'17.00"E | | | Proposed | | | | | | | | | | | NA | Jun-22 | | |
| 232 | Bramhapuri Municipal Council | Bramhapuri Municipal Council STP | 7 | | | | Proposed | | | | | | DPR submitted to MJP for approval | | | | | NA | | | |
| 233 | Rajura Municipal Council | Rajura Municipal Council STP | 5.5 | | | | Proposed | | | | | | DPR prepared by MJP | | | | | NA | | | |

| Annexure-II STP details WPC June -2024 | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------------------|--|--|--|----------------|----------------------------|---|-------------------------------------|------------|---|---|---|---|---|----|-----|----|--|----------------------------|------------------|--|
| Sr. No. | Name of the Town with no. of STP | Location of the Sewage Treatment Plant (STP) | Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise | Coordinates (Latitude & Longitude) of STP | Consent Status | STP Commissioned in (Year) | Status (Operational / Non-Operational / Under Construction) | Present capacity/ utilization (MLD) | Technology | Use of Treated sewage with Quantity (MLD) | Discharge of treated sewage (Waterbody) (MLD) | Present Gaps in Sewage Management (MLD) | Action plan for Gaps in Sewage Management (MLD) | Compliance Status (in mg/Lit except pH) | | | | Compliance Status (Comply / Non-Comply / Partially Comply) | Time line for prposed STPs | SRO Jurisdiction | |
| | Barshi Municipal Council | Aatri krushi mandir, kasarwadi road barshi | 18.5 | Lat. 18.21761 Longi- 75.69546 | | 22-Aug | Operational | 8.5 | SBR | 0 | 8.5 | 0 | DPR is in process for 1 sewage network | 7.9 | 17 | 23 | 52 | complied | | Solapur | |
| | | kalyan | | | | | | | | | | | | | | | | | | | |
| | | Total | 6699.59 | | | | Total | 4,266.11 | | | | | | | | | | | | | |
| | Shegaon Municipal Council | Gut No. 401/1, Shegaon Part 2, Alsana Road, Shegaon, Tal. Shegaon Dist. Buldhana | 2 | Lat. 20.47°38.8" N Longi. 76.42°15.9" E | | | Operational | | MBR | | | NA | NA | 8.1 | 44 | 9.3 | 20 | Comply | | Akola | |