

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781
Visit us at : <http://mpcb.gov.in>
Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/140709-FIS-0084

Date 09/7/2024

To,
The Secretary,
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month May*– 2024).

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.


Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Apr 2024. We are submitting herewith Monthly Progress Report for month of May 2024 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Dr. Avinash Dhakne, IAS)
Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (May -2024)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation (MLD): **10,547 MLD**

Details of Sewage Treatment Plant (entire State):

- Existing no. of STPs and Treatment Capacity (in MLD): **155** STPs with treatment capacity of **7490 MLD**
- **Capacity Utilization of existing STPs : 4361.35 MLD (previous – 4354.35 MLD)**
MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

Gap in Treatment Capacity in MLD : (10547-7411) = 3136 MLD

- **No. of STPs installed- 155**
 - **No. of Operational STPs :149**
 - **No. of Complying STPs : 87**
 - **No. of Non-complying STPs : - 61**
 - **Non. Operational STP : 5 Nos .**
 - **STP Plant under Upgradation : 1 Nos.**
 - **Results Awaited : 1 No. of STP Plant**
 - **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR**
received for Year 2020, 2021 and January-2022
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD
- (Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road In.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Non - Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Non - Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply

12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Comply
13.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply
14.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
15.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Comply
16.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non - Comply
17.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Non-Comply
18.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Comply
19.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Comply
20.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Non - Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Non-Comply
22.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
23.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Non-Comply
24.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	Non-Comply
25.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non - Comply
26.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Non - Comply
27.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Non - Comply
29.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Operational	5.0	Non Operational
30.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
31.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
33.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Non - Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
35.	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Non-Comply
36.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Non-Comply

37.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Non-Comply
38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Non-Comply
39.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15	Operational	15	Comply
40.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	6.0	Comply
41.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Non-Comply
42.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
44.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
45.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
46.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
47.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
48.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
49.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	Non-operational
51.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
52.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Non- Comply
53.	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
54.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
55.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
56.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
57.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Non-Comply
58.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Non-Comply
59.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Non-Comply
60.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Non-Comply
61.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Non-Comply
62.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Non-Comply
63.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Non-Comply
64.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Non-Comply

65.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Non-Comply
66.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Non-Comply
67.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
68.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Non-Comply
69.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply
70.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
71.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
72.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Non-Comply
73.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Non-Comply
74.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Non-Comply
75.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non-Comply
76.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
77.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Non-Comply
78.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non-Comply
79.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Non-Comply
80.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Non-Comply
81.	Ulhasnagar Municipal Corporation (Khadegovili STP)	(Khadegovili STP)	8.0	Operational	5.0	Results awaited
82.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
83.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non-Operational (Maintanance work under progress)	0	Non-Operational
84.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
85.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Comply
86.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Proposed	5.2	Proposed
87.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Non-Comply

88.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply
89.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Comply
91.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Comply
92.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Comply
93.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Comply
94.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Comply
96.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Comply
97.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Comply
98.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Comply
99.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Comply
100.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Comply
101.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Comply
102.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Comply
103.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Comply
104.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.0	Non- Comply
105.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.4	Non- Comply
106.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.2	Non- Comply
107.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational		Comply
108.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Comply
109.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.65	Comply
110.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Comply

111.	Panchagani Municipal Council	Hindu Crematorium, At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	Operational	1.5	Comply
112.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Comply
113.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Comply
114.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Comply
115.	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Operational	12	Non-Comply
116.	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Operational	0.5	Non-Comply
117.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur	76	Operational	75.0	Non-Comply
118.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur	17	Operational	16.0	Comply
119.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Comply
120.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Non-Comply
121.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road (Commencing date-23/7/2018)	23.5	Operational	13.0	Non-Comply
122.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Non-Comply
123.	Chhatrapati Sambhajnagar Municipal Corporation	Chhatrapati Sambhajnagar	161	Operational	70.0	Comply
124.	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply
125.	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
126.	Chhatrapati Sambhajnagar Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
127.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Comply
128.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Comply

129.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Comply
130.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply
131.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply
132.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply
133.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
134.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
135.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
136.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
137.	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	Operational	20.0	Comply
138.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Comply
139.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Non operational	6.25	Non operational
140.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Comply
141.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Comply
142.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Comply
143.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Comply
144.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Comply
145.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
146.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
147.	Akola Municipal Corporation	Shiloda	30	Operational	30	Comply
148.	Akola Municipal Corporation	PDKV	7	Operational	7	Comply
149.	Panvel Municipal Corporation	CDCO Taloja phase-I	32	Operational	7	Comply
150	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali STP)	21	Operational	10	Comply
151	Kalyan Dombivali Municipal Corporation(Vadeghar STP)	(Vadeghar STP)	26	Operational	10	Comply
152	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7.0	Operational	3.5	Comply
153	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	Comply
154	Pimpri Chinchwad Municipal Corporation	Survey no 217, Bhosari	7	Operational	5	Comply

155	Pimpri Chinchwad Municipal Corporation	Kudalwadi Nalla- (Ramdara Nalla), Chikhli.	3.0	Operational	2	Comply
					4361.95	

Details of under construction STPs along the Polluted River Stretches

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Jul-2024
2	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work is Under Progress.	Oct-2024.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Out of 3 intermediate Pumping stations, 1 SPS completed of capacity 10 MLD and STP is in running condition. Balance SPS work will be completed.	Jul-2024
4	Hinganghat Municipal Council	Hinganghat Municipal Council	3	Civil work under progress		June-25
5	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed. STP will be commissioning in December 2022	Sewage line completed	Aug-2024

6.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Sep-2024
7.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	Work is under Progress	Work is under Progress	Dec-2024
8		Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	65% work completed		
9	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	Work retenders. Work is under Progress.		Sep-2024
10	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue.		Time line not given
11	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Sewage Pumping station-RCC construction work of 1 lift out of 10 Lift completed. Excavation work of approach nalla 100 meters completed & construction work of 60 meters completed. MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed. Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed.		<u>Sep 2024</u>
12	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Aug-2024</u>

13	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Aug 2024</u>
14	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Sept -2024</u>
15	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Sept- 2024</u>
16	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Technology- SBR Funding details- Amrut Mission.		
17	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec-2024</u>
18	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5			
19	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>March 2024</u>
20	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
21	Solapur Municipal Corporation	Desai Nagar STP	20	45 % work SBR PCC and compound wall is completed		<u>March 2024</u>
22	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	<u>March 2024</u>
23	Saswad unicipal Council	Saswad	3	90% work is completed		<u>March 2024</u>

24	Saswad unicipal Council	Saswad	3	75% work is completed		<u>March 2024</u>
25	Degloor unicipal Council, Tal-Degloor, Dist-Nanded	Gat No-70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	March 2024
		Total	307			

Details of Proposed STPs in the State

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2025
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	April 2024
10.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	Dec-2025
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Time line not provided

17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Time line not provided
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	March 2024
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	Time line not provided
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Time line not provided
21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Time line not provided
22.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Time line not provided
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairaba, Pune	75	Proposed - Work order issued	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2025
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2025
34.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed - Work order issued	May -2025

				Drawing design approval in progress. Excavation started	
35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Time line not provided
36.	Satara Municipal Council		17.5	Proposed	Time line not provided
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Time line not provided
38.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	Time line not provided
39.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March 2024
40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March 2024
41.	Malvan Municipal Council	Malvan Council	4	Proposed	Time line not provided
42.	Chhatrapati Sambhajnagar Municipal Corporation	Banewadi	10	Proposed	
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed	Time line not provided
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2024
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2024
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Time line not provided
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	

54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed	
55.	Thane Municipal Corporation (Kharegoan)	(Kharegoan) STP	46.76	Work is Under Progress	March 2024
56.	Thane Municipal Corporation (Nagla Bunder)	Nagla Bunder) STP	7	Completed	March 2024
57.	Thane Municipal Corporation (Hiranandani)	Hiranandani STP	59	Completed	March 2024
58.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed	Sep 24
59.	Bhiwandi Nizampur Municipal Corporation (Slaughter House- Idgah)	Slaughter House- Idgah	30	Proposed	September 24
60.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	May 24
61.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Work is Under Progress	March 2024
62.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	Proposed	March 2024
63.	Pachora Municipal Council	Pachora Municipal Council STP	9	Proposed	March 2024
64.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Work is Under Progress	June-2024
65.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Work is Under Progress	June-2024
66	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Work is under Progress	March 2024
67	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	32 (About 85 % Civil Construction work is completed and Mechanical work is in progress at vill. Borwati Tal. Dist.Latur & all work is propose to be Completed by March-2023 as per LCMC	March 2024
68	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	March 2024
69	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Proposed	March 2024
70	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
71	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided

72	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal- Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E- tendering is in process)	Time line not provided
73	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-25
74	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-25
75	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	--
76	Parbhani Municipal Corporation	Vangi Road	18	Proposed	--
77	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	--
78	Parli Vajinath Municipal Council	Parli Vajinath STP	17	Proposed	--
79	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued.Board has granted Consent to Establish. Construction Work is under Progress.	May -2024
80	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	May -2024
81	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	DPR preparation in progress	May -2025
82	Pimpri Chinchwad Municipal Corporation	Chikhali STP Chikhali, Sur. No. 92/93	12	Part of revised AMRUT- 1, sewerage project. Work order issued. Work in Progress	May -2024
83	Pimpri Chinchwad Municipal Corporation	Bhosari STP, Sr. no. 1- Beside Bhosari Natyagraha, Sur. No. 01	5	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	May -2024
84	Pimpri Chinchwad Municipal Corporation	Walhekarwadi, Chinchwad STP- Chinchwad, Walhekarwadi, Sur.no. 94	4	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	May -2024

85	Pimpri Chinchwad Municipal Corporation	Chikhali STP (Augmentation Sambhaji nagar, existing STP)	4	DPR preparation in progress	May -2025
86	Pimpri Chinchwad Municipal Corporation	CME STP	45	DPR preparation in progress	May -2025
87	Pimpri Chinchwad Municipal Corporation	Kiwale STPKiwale, Sur. No. 96	10	DPR preparation in progress	May -2025
		Total	4201.68 MLD		

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856

- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, 1 non-complied one is not in operation and one is under stabilization and one CETP is closed for upgradation Purpose.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajinagar	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing

18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cetp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-418
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.

4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

V. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

- IX. Details of Nodal Officer appointed by Chief Secretary in the State/UT:** Member Secretary, Maharashtra Pollution Control Board
- X. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:** Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.**

Status of Polluted River Stretches			
Priority	No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017)	No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021)	No. of stretches by MPCB in April 2023 to March 2024
Priority I	9	4	3
Priority II	6	5	3
Priority III	14	18	7
Priority IV	10	17	10
Priority V	14	11	27
Non Polluted	-	1	1
Dry	-	-	5
Total	53	56	56

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(April 2023 to March 2024)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3.2	12	III
2	KALU	Along ATALE VILLAGE	18	18	III
3	KUNDALIKA	SALAV TO ROHA	4	18	III
4	MITHI	POWAI TO DHARAVI	210	210	I
5	MORNA	AKOLA TO TAKALIJALAM	5.8	5.8	V
6	MULA	BOPODI TO AUNDH GAON	17.5	24	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	3.2	40	I
8	NIRA	SANGAVI TO SHINDEWADI	4.5	14	III
9	VEL	NHAVARE TO SHIKARPUR	8.4	8.4	IV

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	5	28	II
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9	10	IV
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	13.5	21	II
4	PAWANA	DAPODI TO RAVET	4.8	36	I
5	WAINGANGA	TUMSA TO ASHTI	3.2	8.4	IV
6	WARDHA	GHUGHUS TO RAJURA	3.3	4.6	V
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	10.5	10.5	III
2	KANHAN	BHANDARA TO NAGPUR	3.5	4.6	V
3	KOLAR (MAH)	Along Koradi	4	4	V
4	KRISHNA	SHINDI TO KURUNDWAD	3	8.4	IV
5	MOR	JALGAON TO AMODA	3.8	3.8	V
6	PATALGANGA	KHADEPADA TO KOPOLI	5	8	IV
7	PEDHI	NARAYANPUR TO BHATKULI	3.6	3.6	V
8	PENGANGA	MEHKAR TO UMARKHED	3.6	4	V
9	PURNA	DHUPESHWAR TO ASEGAON	3.5	4.4	V
10	TAPI	RAVER TO SHAHADA	3.8	4.6	V
11	URMODI	DHANGARWADI TO NAGTHANE	5.2	5.2	V
12	VENNA	MAHABALESHWAR TO MAHULI	3.6	6.4	IV
13	WAGHUR	SUNASGAON TO SAKEGAON	3	3	Non-polluted
14	WENA	KAWADGHAT TO HINDANGHAT	3.6	3.8	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	13	13	III
2	BORI	Along AMALNER	Dry	Dry	Dry
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	6.6	9.5	IV
4	DARNA	IGATPURI TO SANSARI	3.6	4	V
5	GIRNA	MALEGAON TO JALGAON	3.4	3.4	V
6	HIWARA	PACHORA TO NIMBORA	Dry	Dry	Dry
7	KOYNA	KARAD TO PAPDARDE	5	5	V
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	V
9	SINA	SOLAPUR TO BANKALAGI	9	9	IV
10	TITUR	Along CHALISGAON, JALGAON	Dry	Dry	Dry
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	3.5	4	V
3	GOMAI	LONKHEDA TO SHAHDA	4	4	V
4	KAN	KAVATHE TO SAKARI	3.8	3.8	V
5	MANJARA	LATUR TO NANDED BRIDGE	Dry	Dry	Dry
6	PANCHGANGA	SHIROL TO KOLHAPUR	3.1	7.5	IV
7	PANZARA	VARKHEDE TO DHULE	3.2	3.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	4	4	V
9	SAVITRI	DADLI TO MUTHAVALI	3	15	III

10	SURYA	DHAMNI DAM TO PALGHAR	4	5	V
11	TANSA	Along Thane	6	6	V
12	ULHAS	KALYAN TO BADLAPUR	5	7	IV
13	VAITARNA	GANDHRE TO SARASHI	4	4	V
14	VASHISHTHI	KHERDI TO DALVATNE	2.8	5	V

Non-polluted Rivers	BOD (mg/l) Min	BOD (mg/l) Max	Current Priority
1. BURAI	3.2	3.2	V
2. MUCHKUNDI	3.8	3.8	V
3. AMRAVATI			DRY

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.

- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested

Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details as on 24/05/2023

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treat-ment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027

3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026
5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) **Bandra WwTF:**

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) **Ghatkopar WwTF:**

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) **Versova WwTF:**

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under

review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) **Malad WwTF:**

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) **Bhandup WwTF:**

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. The contractor has applied for consent to operate and consent to establish from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

Annexure-I for Month of May - 2024
River wise Gap Analysis in Sewage Generation & Treatment

SRTI wise Gap analysis in Sewage Collection & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someswar Temple to Rahed	504	I	IV	Tryambakeswar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.0 MLD	Proposed STP of 5.0 MLD is under construction and will be commissioned in Dec-2023	Started construction work and under progress.	Dec-23	NA		Temporary treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla, 4) Someswar Nalla, 5) Chopda Nalla	290.00	360.00	0.00	346.00	-56.00	0.00	32.00 MLD STP Commissioned in March-2022		Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed and expected to complete Dec-2022		Nashik	Nashik
3					II	Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flushing of tender is to be obtained considering finance allocation. After approval to carry further tender process from Paithan Apegaon Vilas Pradhikaran Committee, tender for STP Construction and allied works will be done	Sewer line construction is under process	23-05-2023 (Already Expired)	23-05-2023 (Already Expired)	In zone-1 drainage network of DWC and RCC pipe of various dia of length 15704 m is laid. In zone-2, which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 1 km drainage network is balance. Site for wet well no.2 is now finalised by M. C. Paithan on 9-6-2020.	Budget 46 Cr Sanctioned.	Chhatrapati Sambhaji Nagar	Chhatrapati Sambhaji Nagar
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	10	Funds of Rs. 20 Cr received under swachh Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted	Construction not started	--	--		Parbhani	Chhatrapati Sambhaji Nagar	

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
					II	Nanded Wagha Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chunal Nalla 2.Bhimghat Nalla East 3.Shani Mandir Nalla 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan Wasti 9. Gadipura Nalla Badi dargha 10. Gadipura Habib Talkie 11. Suthi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BuraeGali Nalla 15. NewGhat Nalla 16. Karbala Nalla 17. Chorphala Nalla 18 Bidal nagar Nalla 19 Kudhensgar Nalla	70.00	132.00	0.00	57.00	13.00	10.00		1. Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed & Bottom slap completed. 2.Excavation work of approach nalla 400 meters completed & construction work of 100 meters completed. 3. Primary Treatment Unit construction work completed & mechanical work remaining. 4.MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed & Mechanical work remaining. 5.Construction work of Clarifier completed & mechanical work remaining. 6. Construction work of chlorination unit completed. 7. G.I.Pipeline work from sewage pumping station to inlet of STP completed. 8. Construction work of administrator building 20 % completed.	Dec-23	Dec-23	EPR for renovation of existing Nalla, construction of newly developed Nalla as well as pollution free treatment stagnant water in 4 km of river bank development and plantation etc.as well as augmentation of sewer line in Nanded city is proposed under Nagrothan yojna and the proposal of amount 225 Cr submitted to government of Maharashtra.The technical sanction of said proposal from MIP is at Final Stage	There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla, STP based on MBBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coming from north side of city. Balance 03 MLD sewage coming from south side will be diverted to existing STP at Bondar. Pumping station is proposed for the diversion.	Sub Regional Office Nanded	Chhatrapati Sambhajnagar
4	Kalu	Along Atale village	2.5		IV	Kalyan-Dombivli	Municipal Corporation	1) Neptune Nalla, 2) Balharishma Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyan Nalla	7.60	5.00	2.60	0.00	2.60	21.00	NA	Construction work of Ambivali (Vadavali) STP is completed. Sequential Batch Reactor technology (SBR).	STP is brought into operation.	NA	As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallals are completed. At present 10 MLD sewage is being treated.	At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallals 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP.	Kalyan-1	Kalyan
5	Kandalka	Roha to Salur	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallals	2.80	0.00	2.80	0.00	2.80	5.00		Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ. MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval from concern department for installation of STP.	Work is not commissioned yet.	Timeline not provided	Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalka. 1MLD and 4 MLD capacity of STP proposed.	Raigad2	Raigad
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallals	286.00	0.00	286.00	0.00	286.00	8.00		70% work Completed	Mar-24			Construction of STP of 8 MLD capacity and WSP compound. 144/134-278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2024 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filternada	Mumbai2	Mumbai
7	Morna	Akola to Takajilam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khalki Nalla at Vidrapur river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdli 5) Nimewadi Nalla 6)1. Sewerage Bus stand Nalla	37.00	37.00	0.00	37.00	0.00	30+7-37	Operational	The STP of capacity 70MLD & 100 STP capacity 30MLD are commissioned and operational.	Complied	The underground drainage scheme is designed for the population left but at old akola city 2.27km and nalla intercept (15No.), Right bank of morna river length 10.93 km and nalla intercept 18 nos., Bapu nagar to Kharpur length 1.93km nalla interception 2 nos. Construction of pumping station with Wewell at Old city.	Provided 02 STPs of total Capacity 37 MLD. At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati

River wise Gap Analysis in Sewage Generation & Treatment																									
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO			
8	Mula	Bopodi to Amudh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will be completed within next three years.	01 STPs with capacity 10 MLD proposed on this stretch and will be completed by 2025, existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD	Pune-I	Pune			
9	Mutha	Shivaji Nagar to Khadakwasla Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)wadgaon bk nalla 3) Hingra nalla 4)Erandwana nalla 5)Nagari nalla 6)Ambli odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 01.03.2022, within next three years work of STP will be completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will be completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025, existing 2 STPs having Erandwane- 50 MLD and Vinhalwad- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune-I	Pune			
10	Mula-Mutha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhupkar Mala 3) Rangicha Odha at Bhupkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will be completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune-I	Pune			
11																									
12																									
13	Nira	Sangavi to Shindewadi	43	I	III	Akhaj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camu Soil Bio Technology Treatment base STP. The Proposal is submitted to Jeevan Pradhikarn which is under progress.	Nil	Timeline not provided		Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akhij in next three years.	Solapur	Pune				
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakbira nalla from Phaltan 2) Dagadi khm nalla near dindi naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheri Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not provided		Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	6MLD (2 STPs: 2.5 + 5.5) grant from Maharashtra svayama jayanti nagarotham Mahaabhyjan yojana of 72.76 Cr.	Satara	Pune			
15	Vel	Nhavare to Shikarpur	10	I	III	Shikarpur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not provided		Shikarpur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune				
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Karve Nalla Near Ravet 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gwalde Colony Nalla Near Manikbag (Chinchwad Station Nalla Nearby Busbay Selection)	205.80	260.00	0.00	205.80	0.00	15.00	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now Excavation is started	Excavation is started	May-25	May-25	Intercepted Sewer along the PCMC side bank of river is in progress.	Intercepted Sewer along the PCMC side bank of river is in progress. DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now excavation is started	PCMC	Pune			
17	Indrayani	Moshigam to Alandi Gaon	4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	88.20	73.00	15.20	73.00	15.20	5 MLD	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC has started foundation work of 5 MLD Capacity at Bhosari	May-24	May-24	Drainage work is in progress	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC	Pune			
18																								Pune-II	Pune
				II	IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrims Development Scheme. Work order issued, 80 percent work of underground drainage network has been completed. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pune			

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
19	Wainganga	Tumsar to Ashri	98	II	III	Devaigarh Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----	Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapur	Chandrapur
20					III	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Order placed for machinery. Yet to be received.	Jul-23	--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MIP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gajanan. MIP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work.	Chandrapur	Chandrapur
21					III	Brambhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MIP.		Timeline not provided		STP Project cost of approx. 70 Cr including the drainage network cost.	STP Project cost of approx. 70 Cr including the drainage network cost.	Chandrapur	Chandrapur
22					III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist. Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MIP for technical sanction.		May-24	May-24		DPR has been submitted to MIP for technical approval.	Bhandara	Nagpur
23					III	Panni Municipal Council	Municipal Council	1) Panni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MIP for technical sanction.		Mar-24	Mar-24		DPR has been submitted to MIP for technical approval. PSTP of 5 KLD is provided	Bhandara	Nagpur
24	Wardha	Ghuggas to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wadha River near Hadasti Village 2) Tail end of Amul nalla meeting to Wadha River near Sant Open cast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Complied		Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other govt. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wadha river.	Chandrapur	Chandrapur
25					IV	Ballapur	Municipal Council	1) Discharge of BILT Nalla in Ballapur, behind Ballapur Open cast Mines. 2) Local Nalla near crematorium meeting to Wadha River at Ballapur	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	Dec-23		Drainage pipeline of 54.09 km is proposed in the zone-I of Ballapur City. Zone-II of Ballapur City is having old drainage network & same will be utilized.	Ballapur has proposed 2 STPs of 7.5 and 8.5 MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 km. in the zone-I of Ballapur City. Zone-II of Ballapur City is having old drainage network & same will be utilized.	Chandrapur	Chandrapur
26					IV	Rajura	Municipal Council	1) Kapaganan Nalla meeting to Wadha River at Rajura	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA		DPR prepared by MIP. Currently 3.2 MLD sewage generated and all is discharged directly into Wadha River. Total treated cost of STP plant & drainage system. There is discharge from villages Amnagar, Kathapur & Phakate. MPC Board will provide financial & technical assistance to villages in next three years.	Chandrapur	Chandrapur
27	Ghod	Amnagar to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Gramin Nallahs	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied			There is discharge from villages Amnagar, Kathapur & Phakate. MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune
28	Kanhan	Bhandara to Nagpur	100	III	IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshok nagar Nalla 3) Ishpuri layout Nalla 4) Bagher Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had said proposal to MIP for Technical approval but now MC has proposed to construct private agency. Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Length of Nalla is 7.5 km (3 ntr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur
29					II	Kanhan Pimpri	Municipal Council	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32-42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR. Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kanhan & Kamptee. Chief Officer, M.C. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies were instructed to submit short term & long term action plan.	Nagpur1	Nagpur

River wise Gap Analysis in Sewage Generation & Treatment																							
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
30					II	Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		Mar-23		Length of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. PSTP provided and is in operation having capacity 20 KLD.	Nagpur-1	Nagpur	
31	Kolar	Along Koradi	3.4	III	IV	Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chankapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/-; MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide t.o.1 No.675 dated 19/10/2020. For further needful.		Timeline not provided		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur		
32						Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00		Timeline not provided		Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur			
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00		No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	Re: Nagpur: under letter to Mahadula Nagar Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies	Nagpur-1	Nagpur	
34	Krishna	Shindi to Kurundwad	106	IV		Sangli Miraj Kopwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Siddharth Nagar Nalla, Sangli. 3) Harpur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	58.70	46.00	12.70	49.20	9.50	22.50	All Civil & mechanical work completed, however electric supply & connection of drainage line under progress.	electric supply & connection of drainage line under progress.	Jun-24	Jun-24	Total 164.9 KM sewer line is proposed out of that 116.5 KM work completed	03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 22.5 MLD STP at Bedag Road is at final stage of commissioning..	Sangli	Kolhapur	
35						Idampur	Municipal Council	8 km distance from city 1) Idampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	--	NA	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP. 23.58 Cr grant from govt and 21.0 Cr as well is received.	7MLD-4.5MLD STP by March 2022.	Sangli	Kolhapur
36							IV	Ashra	Municipal Council	Kidhwa River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval.	NA	Timeline not provided	NA	Connected all drains to RCC constructed Cannel. The cannel were block because of farms had diverted that water and the cannel is very narrow.	DPR sent for approval	Sangli
37					IV	Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MIP Pune for technical sanctioning.	Timeline not provided	Timeline not provided		Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Suvarajyanti Vojana. PSTP of 70 KLD Capacity has been installed and is in operation.	Satara	Pune		

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
38	Mor	Jalgoin to Amoda	20	III	V	Marol	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCHB for provision of STP at the Marol, Nhari & Padalse villages. MPCHB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik
39			IV		Nhari	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	
40			IV		Padalse	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik	
41	Patalganga	Khalepada to Kopoli	20	III	III	Khopoli	Municipal Council	1) Bazarpoth Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Acquestech Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress.	-	24-Mar	--		DPR sanctioned tendering process is under progress.	Raigad 1	Raigad
42			III		Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpoth Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress	-	Timeline not provided	--		DPR Preparation work is inprogress	Raigad1	Raigad	
43	Podhi	Narayampur to Bharkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bharkuli 3) Amba Nalla from Amravati City 4) Fitangpara Nalla 5) Pradhant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Reigaon nalla 9) Nawelhe nalla 10) Bhutana Mahadevan							DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals		Timeline not provided		DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals	Amravati1	Amravati	
44	Purna	Avegao to Dhupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Avegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagauli 5. Drain From Village Nerul Waboda Shukleshwar 6. Drain From Village Dangpur 7. Drain From Village Khedapur	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals		Timeline not provided		DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals	Amravati1	Amravati	
45	Penganga	Mehkar to Umrkhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umrkhed Lendi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		Mar-23		MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati	
46	Penganga	Mehkar to Umrkhed		III	IV	Umrkhed	Municipal Council	1) Mehkar to umrkhed Lendi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided		STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MIP for technical sanction. MIP has not given technical sanction. Hence, administrative approval is not given by UDO. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto	Chandrapur	Chandrapur	
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shipur	Municipal Council	1) Local Nallas	5.00	12.50	-7.50	5.00	0.00	0.00	Shipur Municipal Council is having STP and is in working condition	---	Complied	---	Total existing sewage network length 7.4km	GM technology of STP is SBR - level of treatment aeration and chlorination.	Dhule	Nashik
49	Urmodi	Dhangarwali to Nagthane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
51	Venna	Mahabaleswar to Mahuli	47	III	IV	Medha	Nagar Panchayat	Local nalla	0.6	0	0.6	0	0.6	0	No treatment provided	No treatment provided	No treatment provided	No treatment provided	No treatment provided	No treatment provided	Satara	Pune
						Satara	Municipal Council	1) Ramnala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Akashwani, Karanje, Satara	5.5 MLD STP - 20 % of work of STP completed.	24-May	24-May	Under ground drainage system work is under process (96.27 % work completed).	DPR approved vide letter no.Amrat-20222/P.R.24/Navr-33.dtd/28/04/2022.	Satara	Pune
52	Waghur	Sunagaon to Sakegaon	98	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCHB for provision of STP at the Pahur, Nerl and Sakegaon, Nhari & Padalse villages. MPCHB has approved fund of Rs. 2 Lakh for each Gram Panchayats.	Nashik	Nashik
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
55	Wena	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hinganghat town drain coming to Wena River near Railway Bridge 2) Hinganghat town drain coming to Wena River from Ghaz	6.25	10.00	0.00	6.25	0.00	3.00	10 mld STP in operation since, March-2022.	3.5 MLD STP civil work is under progress	Dec-23	Dec-23		01 STPs of 10 MLD is in operational since March -'22. 2nd STP Of Capacity 3.5 MLD under construction.	Nagpur2	Nagpur
56	Bindisar	Swarajnagar to Snehangar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathle Chowk, Sodaia Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed. As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.	Land issue	8/22/2023 (Already expired)	---	Work of drainage work is under progress	No treatment facility of STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50% GOI, 25% GOM & 25% MC. WO already released, but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist. Beed by mentioning that the site for proposed STP has been not yet finalized due to dispute of Grampanchayat Jirewadi for this land and the proposal for new site is submitted to the District Collector, Beed	Chaitanyani Sambhadrnagar	Jalna
57	Boti	Along Ambarner	20	IV	V	Ambarner	Municipal Council	1) Local nalla coming from Ambarner city.	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed, Machinery installation pending.	Timeline not provided	NA	Total Sewage network length is 80km, till date work completed is 24km.	Capacity of 25 KLPD is provided.	Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Dhurula	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	25.00	18.00	7.00	15.50	9.50	13.00	DPR submitted for technical sanction	Nil	Timeline not provided	Timeline not provided	1) Drainage network of 85% completed, Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S.	--	Solapur	Pune
59						air	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA			Nashik	Nashik

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
60	Darna	Igarni to Sansari	35	IV	IV	Bhagar	Municipal Council	1) Bhagar Village Nalla.	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
62	Girna	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00	STP will be operational by the June 2024	100% Civil Construction, 100% Mechanical Work & 95% under sewerage line completed. STP will be operational by June 2024	Jun-24	Dec-27	95 % Under sewage network completed	STP Work has been started at site of work at Gat No.413, 500 Jalgaon Shiwari having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	NA	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Jalgaon	Nashik
64	Hiwara	Pachora to Nandhara	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	STP Under Construction	Civil work is completed and Machinery yet not installed.	Timeline not provided	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik
65	Koyana	Karad to Papurde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied		Total Network 59 km and construction work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00		-	Complied	NA		Instructions given to MC for upgradation of existing STP.	Satara	Pune
68	Sina	Solapur to Bankalaji	6	IV	III	Solapur	Municipal Corporation	1) Degson Nalla.	90.00	102.00	0.00	66.95	23.05	20.00	Desai Nagar 20 MLD Capacity STP under construction	-	Aug-24	Dec-24	3 STPs provided with treatment capacity of 75 MLD and 15 MLD & 12.50 MLD respectively. 01 STP of 20 MLD At Desai nagar under construction	--	Solapur	Pune
69	Titur	Along river to Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist. Jalgaon.	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Timeline not provided	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending.	Jalgaon	Nashik
71	Bhatna	Shahapur to Bhadane	23.4	V	V	Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided		No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided		No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gomai	Lonkheda to Shahda	7	V	V	Shahda	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied			1) Inlet water supply for Shahda City is less than 135 LPCD as STP is not proposed for Shahda. Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2) Technology used for FSTP. Shudge Drains Bed	Dhule	Nashik

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
74	Kin	Kavathe to Sakari	10	V	V	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.			Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjara	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order issued for 32 MLD STP dated 16.02.2021. 85% work completion. (Part 1) Civil Work 95% 2) Mechanical work 85% Excavation Completed, Trunk main 12 Km laid. 3) Trunk Main 80%. MC Latur informed that work will be completed by March 24	31.03.2024			1 Nos of STPs with Capacity (32 MLD) have been proposed. The Latur Corporation provided water twice in a Week. River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Chhatrapati Sambhaji Nagar
76	Panchganga	Shirdi to Kolhapur	67	V	Less Polluted	Dadli	Municipal Corporation	1) Lakshminagar Nalla 2) Jayanti Nalla 3) Dudhali Nalla 4) Jambur Chab Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajpura Nalla 8) Ramnalla Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bavada Nalla 12) Bagot Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valwade Nalla 16) Tilwani Rai Nalla	149.10	106.70	42.40	106.70	42.40	4.05		1) STP- Dudhali- 6 MLD- 50% work completed (foundation) (2) STP- Kasaba Bavadi- 4 MLD, commissioned on 16.12.2023	Dec-23	4 MLD-STP work will be complete till March- 2023 & 6 MLD STP work will be complete till Dec 2023	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Temporary measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur
77								1) Chander Nalla 2) Kabura Nalla (Including Chander nalla)	40.00	20.00	20.00	20.00	20.00	18.00	Proposed 3 Nos STP with total 43.5 MLD	18 MLD STP under construction will be commissioning up to Jun 24	Timeline is not fixed, due to court matter		5 nallas are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.	Kolhapur	Kolhapur
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00	1. 19.5 MLD – Shingapur, Uttaresha 2. 15 MLD – Kasba Bawda		Timeline not provided				Kolhapur	Kolhapur
79	Panpara	Varhadre to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagara Nalla 3. Susha Nalla 4. Lonsdi Nalla 5. G.T.B Nalla 6. Humal Nalla	36.00	0.00	36.00	0.00	36.00	57.00		Total 147 km Swage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Mar-23		Sewer network is completed upto 132 Km out of 147 Km	Approved fund allocated Funding details- GOA-5.77 Cr. & GoM 32.89 Cr. & ULB MC- 57.32 Cr. Total 155.98 Cr. Amrut Mission implementation Agency maharashtra Jeevan pradhikaran Dhule.	Dhule	Nashik
															3. 9 MLD – SSC Board, Samrat Nagar							

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
80	Rangavali	Tintamba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied			Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation	Dhule	Nashik
81	Saviri	Dadli to Shedav	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navnagar to prabhat colony crematorium 3. Local Nallas from Koteswari lend vahal	3.20	0.00	3.20	0.00	3.20	5.00	As per Urban development Department GR Dated 14/02/2023 Project management consultancy for DPR preparation is appointed and DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress	Mar-24	NA	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navnagar to prabhat colony crematorium 3. Local Nallas from Koteswari lend vahal	Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Maharashtra Urban Development Mission Directorate Swachh Bharat Mission (Urban) empanelled the firm for the DPR Preparation. From this firm Geo Special Studios LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad
83	Tansa River	Along Thane	10	V	V	1) Met Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nil	Nil	S	NA	No Drainage as only small villages	The generated sewage is being soaked in to soakpits provided by individual residents of village due to which sewage is not leading to Tansa River	Kalyan3	Kalyan
84						2) Uchar Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaawal Village,	Gram Panchayat														Kalyan3	Kalyan
87						5) Breshoti	Gram Panchayat														Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kayala	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat														Kalyan3	Kalyan
91						Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	74.96	-	36.00	39.00	-	NA	1) Vaidol STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity -31.26 MLD- in operation. 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD in operation	All STPs are in operation.	All STPs are in operation.	1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD- In Operation 4 STP- 8 MLD- In Operation	Kalyan2	Kalyan
92						Ambernath	Municipal Council	1) Local nallas	28.00	54.00	-	28.00	0.00	0.00	NA	1) Vadgaon STP having capacity - 45 MLD 2) Chikholi STP having capacity- 9 MLD	Completed	All STPs are in operation.	70% area of the city has been covered by underground sewerage network.	---	Kalyan-2	Kalyan

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
93	Ulhas	Kalyan to Badlapur	22.5	V	V	Kalgen Badlapur	Municipal Council	1.Hendrapada nalla 2. Joveti nalla 3. Eramjad nalla 4. Badlapur gram nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	21.50	4.50	22.00	70 % construction work of both the STP is completed. Electrical & Mechanical work is in progress. As per submission complete work will be completed up to March 2024	1) Shirgamon STP- 12 MLD 2) Sonivali STP- 10 MLD 70 % construction work is completed as on date of both 12 MLD and 10 MLD STPs.	March .24	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Pradhikaran (MJP) as an Implementing Agency. As Per MJP Officer discussion due to Covid-19 Lockdown no work should be started hence date of Completion likely extended upto be March-2024 Funding Details: Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP)	Kalyan-2	Kalyan
94	Vairarna	Gandhree to Sarahi	5-10	V	V	Sani Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not provided	NA	No Drainage as only small villages	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
95						Gandhree Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
96						Pimprioli Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
97						Koyas Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
98	Vashidhti	Kherdi to Dalvatne	3	V	Less Polluted	Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytotrid project at Dalvatne village. This office had issued letter dtd. 05-01-2022 to Grampanchayats to submit action plan for proposed STP. However, till date reply not received.	Chiplun	Kolhapur
99						Dalvatne Village	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur
100						Gane Village	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur
101						Khadpoli	Gram Panchayat	1) Local nallas													Chiplun	Kolhapur

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
														pH	TSS	BOD	COD				
1	Municipal Corporation of Greater Mumbai	Colaba WWTF- Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	LAT:19.24 Long:72.9608	In Process. Yet to recd	2020	Operational	31	37	NIL	31	NIL	NIL	7.1	8	2.4	8.4	Comply		SRO Mumbai 1	
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	latitude- 18.99. longitude- 72.81	consent renewal upto 31.12.2020	1991	Operational	309	Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	0.8	374.78	NIL	NIL	6.9	94	92	222.8	Non-Comply		SRO Mumbai 1	
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280				Operational	102.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	Discharge in to Vashi Creek	nil	nil	7.1	14	4	49.1	Non- Comply		SRO Mumbai 3	
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386				Operational	116.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi Creek.	nil	nil	7	10	3	27.9	Non-Comply		SRO Mumbai 3	
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-05	280				Operational	204.0	Preliminary treatment by screening & diffused aerated grit	Treated sewage used for gardening on Gorai dumping		nil	nil					Comply		SRO Mumbai4	
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6				Operational	5.0	RMBR	----		nil	nil					Comply		SRO Mumbai4	
7	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500				Proposed	NA										NA	Mar-26	RO Mumbai	
8	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Latitude 19.05° N Longitudes 72.83° E		NA	Proposed	NA										NA	Mar-26	RO Mumbai	
9	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418				Proposed	NA										NA	Mar-26	RO Mumbai	
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Latitude 19.14° N Longitudes 72.81° E	MPCB Consent no BO/JD(WPC)/CC/1805001473 dtd 28.05.2018 Valid up to 31.12.2020	1998	Operational	113	Aerobic & Facultative Lagoon	nil	Disposal into sea	65	Nil	6.9	16	4	19.4	Comply		SRO Mumbai 2	
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causeway, Mahim	797	Latitude 19.05° N Longitudes 72.83° E	MPCB Consent no BO/JD(WPC)/CC/1805001473 dtd 28.05.2013 Valid up to 31.12.2020	2003	Operational	572	Preliminary treatment by screening & diffused aerated grit	nil	Disposal into sea	160	Nil	6.8	70	48	131.3	Comply		SRO Mumbai 2	
12	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337			NA	Proposed	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-25	Mumbai 3	
13	Municipal Corporation of Greater Mumbai	Versova	180				Proposed	NA	NA	NA	NA	NA	NA	NA	NA	NA		NA	Mar-25		
14	Municipal Corporation of Greater Mumbai	Bhandup	215				Proposed	NA	NA	NA	NA	NA	NA	NA	NA	NA		NA	Mar-25		
15	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Latitude 19.18° 30 Lonitud 07.8° 49	NA	Proposed	Proposed	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 4	
16	Municipal Corporation of Greater Mumbai	WSP Compound	8			NA	Proposed	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-25		
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.973	31.12.2021	2012	Operational	60.0	SBR Technology	NIL	70	25	25	7.9	10	12	5	Comply			

Annexure-II STP details WPC May -2024																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	19.173/73.028	31.12.2021	2015	Operational	13.0	SBR Technology	NIL	12	13	13	7.6	10	32	12	comply		

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2021	2017	Operational	0.3	Inlet Chamber, Equilization Tank, Aeration Tank, Settling Tank, Filter Tank, Sand Filter, Carbon Filter, UV	0.25	nil	0.75	0.75	7.1	10	16	6.0	Comply		Thane1	
20	Thane Municipal Corporation	Vitava	8.45	19.183/72.991	31.12.2021	2019	Operational	5.0	MBBR Technology	NIL	2.5	5	5	7.9	10	20	7	comply			
21	Thane Municipal Corporation	Kharegoan	46.76	19.209/73.011	31.12.2021	2019	Proposed	NA	MBBR Technology	NIL	0	NA	NA	NA	NA	NA	NA	NA	Dec-23		
22	Thane Municipal Corporation	Everest World, Kolsket	23.06	19.232/72.985	31.12.2021	2019	Operational	8.0	MBBR Technology	NIL	5	16	16	7.5	10	16	6	Comply			
23	Thane Municipal Corporation	Lodha	22.02	19.12/72.59	31.12.2021	2019	Operational	16.0	MBBR Technology	5	0	15	15	7.8	10	12	5	Comply			
24	Thane Municipal Corporation	Nagla Bunder	7	19.170/72.564	Consent to Establish	NA	Operational	3.5	SBR Technology	NA	NA	NA	NA	7.6	10	12	5	Comply			
25	Thane Municipal Corporation	Hiranandani	59	19.15/72.59	Consent to Establish	2021	Proposed 95 % Construction work of STP is completed. (Work in Prog)	NA	Pumping Station, Inlet, Screen Channels, Grid Chamber, C-Tech basin, Sludge pump, Sludge	NA	NA	NA	NA	NA	NA	NA	NA	NA	trial & run by Oct 2022 end and fully commssioing by March 2023		
26	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	Jun-17	Operational	8.0	MBBR	No Use-0	Creek-8	NIL	NIL	7.2	14	60	100	Comply		SRO Thane II	
27	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude-19.300933 & Langitude-72.861209	Applied for Consent to Operate	Jan-17	Operational	7.0	MBBR	Gardening-0.5	Creek-11.5	NIL	NIL	7.5	23	70	124	Non-Comply			
28	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Latitude-19.29667 & Langitude-72.876755	Applied for Consent to Operate	Mar-14	Operational	10.0	MBBR	Gardening-0.5	Creek-16.5	NIL	NIL	7.2	10	18	52	comply			
29	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude-19.277066 & Langitude-72.866181	Applied for Consent to Operate	Mar-14	Operational	8.0	MBBR	Gardening-0.3	Creek-12.7	NIL	NIL	7.2	12	13	44	Comply			
30	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Latitude-19.274139 & Langitude-72.87139	Applied for Consent to Operate	Jan-18	Operational	7.0	MBBR	Gardening-0.1	Creek-10.9	NIL	NIL	7.3	14	60	120	Comply			
31	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude-19.275489 & Langitude-72.859627	Applied for Consent to Operate	Mar-14	Operational	6.0	MBBR	Gardening-0.7	Creek-10.3	NIL	NIL	7.2	57	130	264	Non-Comply			
32	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashimira road, Reservation No 170	12	Latitude-19.290598 & Langitude-72.859672	Applied for Consent to Operate	NA	Operational	12	NA	NA	NA	NA	NA	7.4	11	42	33	Non-Comply			
33	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander. Survey	14	Latitude-19.288713 & Langitude-72.879549	Applied for Consent to Operate	Aug-17	Operational	14.0	MBBR	Gardening-0.2	Creek-13.8	NIL	NIL	7.3	23	28	76	Comply			
34	Mira- Bhaindar Municipal Corporation	Jesal park	2	Latitude-19.290488 & Langitude-72.859634	Valid upto 31/12/2018 & applied for renewal	1990	Operational	2.0	Conventional	Gardening-0.1	Creek-1.9	NIL	NIL	7.4	21	50	96	Non-comply			
35	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Latitude-19.271064 & Langitude-72.867567	Valid upto 31/12/2018 & applied for renewal	2000	Operational	1.5	Conventional	Gardening-0.1	Creek-1.4	NIL	NIL	7.6	14	36	16	comply			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
36	Mira- Bhaindar Municipal Corporation	Bhayander West(STP-1)	8	Latitude-19.30453 & Longitude-72.847201	NA	NA	Proposed	NA	NA	NA	NA	NA	NA	0	0	0	0	60% CONSTRUCTION COMPLETE D	June-25		
37	Mira- Bhaindar Municipal Corporation	Kharigaon,Tendulkar Park	13	Latitude-19.310788 & Longitude-72.862679	NA	NA	Proposed	NA	NA	NA	NA	NA	NA	NIL	NIL	NIL	NIL	NA	May-24		
38	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	Applied for Consent to Operate. Approved in CC meeting dtd 06.02.2020, valid upto 31.01.2021, but consent copy not obtained.	8/1/2017	Operational	22.0	MBBR	No Use-0	Creek-19	11	11- Remaining Pipeline connection work is in progress and will be completed within 3-4 months.	7.4	13	64	30	Partially complied			
39	Vasai-Virar Municipal Corporation	Chikhali dongri	13	Latitude- 19°28'44.66"N & Longitude- 72°48'51.23"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA	Revised DPR of proposed 06 nos of STP having investment of Rs. 1232 Cr was sent to State Govt and State Govt. submitted for further approval to Central Govt. Yet approval not received.	NA	NA	NA	NA	NA	Mrach 2025		
40	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Latitude- 19°24'11.25"N & Longitude- 72°49'40.99"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Mrach 2025		
41	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Latitude- 19°24'33.07"N & Longitude- 72°48'42.85"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Mrach 2025		
42	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Latitude- 19°22'48.67"N & Longitude- 72°50'9.06"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Mrach 2025		

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
43	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Latitude- 19°21'40.00"N & Longitude- 72°49'36.94"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Mrach 2025		
44	Vasai-Virar Municipal Corporation	Vasai	11.57	Latitude- 19°19'50.07"N & Longitude- 72°48'10.07"E	NA	NA	Proposed	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Mrach 2025	thane	
45	Kalyan Dombivali Municipal Corporation	Adharwadi	25	1926437.78°N 731487314°E	31.12.2025	2013	Operational	25	SBR	NA	25	0		7.3	8	8	3.5	Comply		mira	
46	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17°N 7312128.17°E		2013	Operational	15	SBR	NA	15	0		7	11	36	14	Comply			
47	Kalyan Dombivali Municipal Corporation	Motagaon	40	19013°28.38°N 7304°14.35°E		Old STP	Non Operatoinl	0	SBR	NA	0	40	Litigation matter and will be commissioned on DEC 2024	Not operational	Not operational		
48	Kalyan Dombivali Municipal Corporation	Chinchpada	40	19013°9.818° N 7308°59.899°E		2016	Operational	25	SBR	NA	25	15	Pipeline network is in progress completed till March 2024	7.3	11	28	5	Partially complied			
49	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	19017°48°N 73011°56°E		2014	Operational	2	Root Zone	NA	2	0		8.1	8	16	4	Comply			
50	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017°48°N 73011°56°E		2014	Operational	1	Root Zone	NA	1	0		7.8	9	28	5	Comply			
51	Kalyan Dombivali Municipal Corporation	Vadavali STP	21			2023	Operational	10	SBR	NA	10	11	Presently 10 MLD is being treated and rest will be treated by Dec 2024							mira	
52	Kalyan Dombivali Municipal Corporation	Vadeghar STP	26			2023	Operational	10	SBR	NA	10	16	Presently 10 MLD is being treated and rest will be treated by Dec 2024				
52	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	2015	Opeartional	13.0	SBR	0	Disposal into saline water zone	7 MLD		STP under maintenance	STP under maintenance	STP under maintenance	STP under maintenance	Non complied	-	Bhiwandi	
53	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Lat - 19.30908 & Long - 73.04857	Not Obtained	1978	Non Operatoinal	-	SBR	-	-	17 MLD		-	-	-	-	NA	-		
54	Bhiwandi Nizampur Municipal Corporation	Bakra Bazar- Bhiwandi	29	Lat - 19.30935 & Long - 73.07349	Not Applied	NA	Proposed	NA	SBR	-		29 MLD		-	-	-	-	NA	Jan-24	Bhiwandi	

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
55	Bhiwandi Nizampur Municipal Corporation	Idgah STP, near Slaughter House, Karivali Road	30	Lat - 19.30232 & Long - 73.04342	Not Applied	NA	Operational	30	SBR		Disposal into saline water zone	5 MLD		STP under maintenance	STP under maintenance	STP under maintenance	STP under maintenance	Non complied	-		
56	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Lat - 19.2836 & Long - 73.0826	Not Applied	Erection to be Started	Proposed	NA	SBR	-	-	9 MLD		-	-	-	-	NA	Dec-25		
57	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Lat - 19.2833103 & Long - 73.0651592	C to E granted on 04.06.2022	Erection to be Started	Proposed	NA	SBR	-	-	31 MLD		-	-	-	-	NA	Dec-25		
58	Ambernath Municipal Council	At Vadagaon, Ambernath Tal- Ambernath, Dist- Thane	45	19.2160896 , 73.1714823	Obtained	2016	operational	22	SBR	0	22	Nil	Nil	7.5	14	68	13	Non-Comply		SRO Jurisdiction	
59	Ambernath Municipal Council	At Chikoli, Ambernath Tal- Ambernath Dist- Thane	9	19.1841473 ,73.2208672	Obtained	2016	Operational	6	SBR	0	6	Nil	Nil	7.2	21	136	55	Non Comply			
60	Kulgaon Badalapur Municipal Council	Rameshwadi , Samarth Nagar, Badlapur Tal- Ambernath Dist- Thane	26	19.160773 , 73.251346	Obtained	2016	Operational	21.5	SBR	0	21.5	4.5	Domestic swage drainage pipe line work is in progress.	7	13	104	60	Non-comply			
61	Kulgaon Badalapur Municipal Council	At Shirganon Badlapur, Tal- Ambernath Dist- Thane	12				Proposed		SBR				Preliminary works in progress. Hhydraulic design for Sewerage Treatment Plant is Submitted Superintendent Engineer,MJP for Sanction, After Sanctioning Design, actual work started on site					comply	Mar-24		
62	Kulgaon Badalapur Municipal Council	At Sonivali, Badlapur, Tal- Ambernath Dist- Thane	10				Proposed											Proposed	Mar-24		
63	Ulhasnagar Municipal Corporation	At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	31.26		Not Obtained	2021	Operational	15	SBR	NA	NA		228 km new network proposed under Amrut 2.0	7.3	4	20	5	comply			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
64	Ulhasnagar Municipal Corporation	At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	15	LAT: 19.23405 Long: 73.14794	Not Obtained	2021	Operational	6	SBR	0	-	39		7.5	3	12	4	comply			
65	Ulhasnagar Municipal Corporation	At Vadolgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	20.7	19.2143549 ,73.1109476	Not Obtained	March 2020	Operational	15.0	SBR	0	20.7			7.8	24	100	65	Non comply			
66	Ulhasnagar Municipal Corporation	At Khadegavli STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	8			Feb-22	Operational	5		NA	NA							NA			
67	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	5/31/2027	10/7/2011	Operational	12.0	SBR		11.00			7.3	8	22	76.9	Comply		Navi Mumbai1	
68	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	5/31/2027	15/04/2008	Operational	32.8	SBR	0.1	56.00			7.9	6	2.8	7.9	Comply			
69	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	5/31/2027	30/09/2008	Operational	21.5	SBR	0.1	55.00			7.8	8	2.26	7.9	Comply			
70	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	19°03'05.0"N 73°00'34.5"E	5/31/2027	15/04/2012	Operational	18.9	SBR		24.00			7.5	6	3	10.6	Comply			
71	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	19°07'25.9"N 72°59'28.0"E	5/31/2027	Dec-2016 transferred from CIDCO	Operational	## ## ## ## ## ## ## ## ## ##	SBR		11.90			-	-	-	-	Comply			
72	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	19°05'45.1"N 72°59'55.5"E	5/31/2027	27/01/2012	Operational	30.8	SBR		30.80			-	-	-	-	Comply			
73	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	5/31/2027	30/04/2008	Operational	27.3	SBR		27.30			-	-	-	-	Comply			
74	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	19.036193 & 73.098223	Not applied for Consent Operate	2009	Operational	14	MBBR	0	14	NA	NA	7.4	6	20	NA	Comply		Raigad1	
75	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	19.043169 & 73.081276	Not applied for Consent Operate	2008	Non - Operational	10	MBBR	0	10	NA	NA					-			
76	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	19.043169 & 73.081276	Not applied for Consent Operate	2012	Operational	41	MBBR	2	39	NA	NA	7.3	6	24	NA	Comply			
77	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	19.019307 & 73.088024	Consent to operated is in process	2012	Operational	28	MBBR	0	28	NA	NA	7	14	92	NA	Comply			
78	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	19.032912 & 73.096607	Consent to operated is in process	2011	Operational	32	MBBR	0	32	NA	NA	7.2	8	28	NA	Comply			
79	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	19.020429 & 73.047936	Not applied for Consent Operate	2018	Operational	23	MBBR	0	23	NA	NA	7.2	6	24	NA	Comply			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
80	Parvel Municipal Corporation	Kalundre , Kalundre Gaon, Parvel, Navi Mumbai	2	18.978131 & 73.125605	Consent to operated is in process	2019	Operational	2	MBBR	0	2	NA	NA	7.4	8	16	NA	Comply			
81	Parvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224		2019	Operational	6	MBBR	0	6	NA	NA	7.2	6	20	NA	Comply			
82	Parvel Municipal Corporation	CIDCO Talaja Phase-I	32	-		-	Operational	4	MBBR	0	4	NA	NA	8	12	12	3.6	Comply			
83	Parvel Municipal Corporation	CIDCO Pushpak Nagar	45	-		-	Proposed	NA	MBBR	-	-	-	-					NA	Mar-23		
84	Roha Municipal Council	Kundalika River Right Bank at Survy No. 129/2A at V/III	1	Latitude: 18.439472 and Longitude: 73.112963	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed	NA	MMBR, Multi Media Bio Reactor	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-22	Raigad1	
85	Roha Municipal Council	Kundalika River Left Bank, at Survy No.	4	Latitude: 18.439472 and Longitude:	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed	NA		NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-22		
86	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3				Proposed												Mar-22		
87	Nashik Municipal Corporation	Chechedi STP	22	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2006	Operational	22.0	UASB	No	To Darna River	No	Nashik Municipal Corporation has started laying of drainage rineline of 210 Km and	7.9	21	94	28	Non-Comply			
88	Nashik Municipal Corporation	Chechedi STP	20	19° 59' 05" N 73° 51' 29" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	ASP	No	To Darna River	No		7.9	17	74	17	Non-Comply			
89	Nashik Municipal Corporation	Panchak	7.5	19° 59' 08" N 73° 51' 25.2" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2004	Operational	7.5	ASP	No	Godavari	No		7.7	14	96	28.5	Non Comply			
90	Nashik Municipal Corporation	Panchak	21	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	ASP	No	Godavari	No		7.6	18	95.6	24	Non Comply			
91	Nashik Municipal Corporation	Panchak	32	19° 59' 10.5" N 73° 51' 26.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	Operational	32.0	UASB+MBBR	No	Godavari	No		7.5	21	134.8	28	Non Comply			
92	Nashik Municipal Corporation	Tapvan	78	19° 59' 54" N 73° 59' 3.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2003	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.4	22	78	19	Non Comply			
93	Nashik Municipal Corporation	Tapvan	52	19° 59' 55" N 73° 59' 05" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2010	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.4	14	97.6	18	Non Comply			
94	Nashik Municipal Corporation	Agar Takali	70	19° 59' 07" N 73° 59' 43" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2015	Operational	70.0	ASP	No	Godavari	No		7.6	17	84	19	Non Comply			
95	Nashik Municipal Corporation	Agar Takali	40	19° 59' 11.8" N 73° 59' 44" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	Operational	40.0	UASB+MBBR	No	Godavari	No		7.8	18	115.2	12	Non Comply			
96	Nashik Municipal Corporation	Municipal STP Gangapur	18	20° 01' 58" N 73° 43' 10.1" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2020	Operational	18.0	SBR	No	Godavari	No		7.4	19	64	18	Non Comply			
97	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Khamb	32	19°33'06"N 73°79'18"E	Issued on - 09.02.2023. Validity - 31.12.2025.	2023	Operational	32.0	SBR	No	Waldevi		Commisioned mmissioned in Aug 2022	7.6	14	67.6	23	Non Comply			
98	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	19.55°59'N	31-12-2017 and Applied for renewal	2000	Operational	1	FAB	Nil	0.8 Treated +3.2 Untreated	3	DPR prepared	7.3	40	223.2	75	Non Comply			
99	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	21.032352262417344 , 75.564898149307	In Process	Jun-24	Final Stage - Testing on going	48	SBR Technology	Partly for Gardening	0	42	48 MLD plant completed and commissioned and will be in operation by June 2024 & Remaining gaps in treatment of 52 MLD for which 75 MLD STP DPR preparation in progress					NA	48 MLD - June 2024 & 75 MLD DPR work January 2027	Jalgaon	
100	Amalner Municipal Council	Amalner Municipal Council STP	12.6	21.05887, 75.07283	By December 2024	NA	Under Consruction	12.6	SBR Technology	NA	NA	0	NA	NA	NA	NA	NA	NA	Dec-24	JALGAON	
101	Pachora Municipal Council	Pachora Municipal Council STP	77				Proposed											NA			
102	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17				Proposed	NA										NA	Mar-24		
103	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40				Proposed	NA										NA	Mar-24		
104	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21'.097 N 74°54'.1566 E	Valid up to 28/02/2027	2017	Operational	6	SBR	Nil	Disposal into non notified Arunavati River	NA	NA	8	13	3	64	Partially Comply		Dhule	

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction	
105	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Not applied	Nov-2018	Operational	9.3	SBR	Nil	Disposed in to Patalganga non notified river (local name Patalganga Nalla)	NA	NA	--	--	--	--	Non-comply		Dhule	
106	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	2015	Operational	4.2	UASB	9	0	0	0	7.4	10	15	6	Comply		Ahmednagar	
107	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	19.330 N, 74.4331E	Proposed	NA	Proposed	NA	Proposed	Proposed	Proposed	Proposed	Proposed					NA	Jul-23	Ahmednagar	
108	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.828207	31.12.2018	2004	Operational	50.0	Activated Sludge Process	300-300 MLD as per requirement to Irrigation department from Mundhawa	Nallah	300-350	proposed to provide 396 MLD capacity 11 no. of STP's up to 2022	7.8	22.00	68	28.00	Non Comply	PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD. Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2025. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2023.		Before Dec21 was Non-Operational
109	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	18.572866,73.834808	31.12.2018	Jun-03	Operational	18.0	Extended Ariation Process		River			8.10	33.0	96	40	Non Comply			
110	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.853294	31.12.2018	Apr-14	Operational	17.0	Biotower and extended ariation process		River			7.9	19.0	76	31.00	Non Comply			
111	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902304	31.12.2018	Jul-03	Operational	130.0	Activated Sludge Process		Nallah			7.6	104.0	324	120.00	Non Comply			
112	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	18.547650,73.950455	31.12.2018	Feb-09	Operational	45.0	Sequential Batch Process		River			8.3	22.00	87	36	Non Comply			
113	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.828207	31.12.2018	Mar-09	Operational	32.0	Modified Activated Sludge Process		River			7.9	10.0	76	34.0	Non Comply			
114	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	90	12.961056,77.646274	31.12.2018	Nov-88	Proposed	0.0	Activated Sludge Process		River			5.1	10	68.1	32.00	Non Comply			
115	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776571	31.12.2018	Jan-11	Operational	30.0	Sequential Batch Process		River			8	58.0	88	35.00	Non Comply			
116	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950533	31.12.2018	Feb-12	Operational	40.0	Sequential Batch Process		River			7.8	32	55.8	21.80	Non Comply			
117	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	18.5329,73.8686	31.12.2018	2010	Operational	115.0	Activated Sludge Process		River			7.6	18.0	76	32.00	Non Comply			
118	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257	10		C2E is granted 18.05.2015	NA	Proposed	NA	Extended Aeration Process	Proposed STP	Nil		Tendering in Progress	8.5	10	60	31	Non Comply	2025		
119	Pune Municipal corporation	Pune Municipal Corporation, Baner, 18.564744 / 73.776571	25		C2E is granted 18.05.2015	NA	Proposed	NA	SBR				Tendering in Progress					NA	2025		
120	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune 18.4865 / 73.7968	28		C2E is granted 18.05.2015	NA	Proposed	NA	Extended Aeration Process				Tendering in Progress					NA	2025		
121	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune 18.4616 / 73.8169	26		C2E is granted 18.05.2015	NA	Proposed	NA	Extended Aeration Process				Tendering in Progress					NA	2025	SRO Pune1	

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
122	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi, 18.338226 / 73.853294	15		C2E is granted 18.05.2015	NA	Proposed	NA	Extended Aeration Process				Tendering in Progress					NA	2025		
123	Pune Municipal corporation	Pune Municipal Corporation,Naidu, 18.5329 / 73.8686	127		C2E is granted 18.05.2015	NA	Proposed	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress					NA	2025		
124	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune 18.5968 / 73.8969	33		C2E is granted 18.05.2015	NA	Proposed	NA	Extended Aeration Process				Tendering in Progress					NA	2025		
125	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune 18.538394 / 73.902304	75		C2E is granted 18.05.2015	NA	Proposed	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress					NA	2025		
126	Pune Municipal corporation	Pune Municipal Corporation, Mundhwa, Pune 18.547650 / 73.950455	20		C2E is granted 18.05.2015	NA	Proposed	NA	SBR				Tendering in Progress					NA	2025		
127	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune 18.547684 / 73.950533	30		C2E is granted 18.05.2015	NA	Proposed	NA	SBR				Tendering in Progress					NA	2025		
128	Pune Municipal corporation	Keshavagar	12				Proposed	NA	SBR				Tendering in Progress					NA	2025		
129	Pune Municipal corporation	Manjari bk	93.5				Proposed	NA	SBR				Tendering in Progress					NA	2025		
130	Pune Municipal corporation	Ramtekadi	10				Proposed	NA	SBR				Under construction					NA	2023		
131	Pune Municipal corporation	Pune Municipal Corporation, Matsyabji Kendra, Pune 18.5235 / 73.9854	7		C2E is granted 18.05.2015	NA	Proposed	NA	SBR				Tendering in Progress					NA	2025		
132	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Lat- 18.134813 Long- 74.578484	NA	2019	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are uner progress	8.5	10	60	31	Non Comply			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
133	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	2016	Non Operatinal	0	SBR	Nil	through nalla to river	0	NA					Non Operatinal	Non Operational		
134	Saswad Municipal Council	Saswad Municipal council STP	2	Latitude-18.3338993 Longitude-74.032845	Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018	2015	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is completed, and 50 % net work completed.	7.6	95.8	Non Comply	Dec 2023		
135	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	1998	Operatinal	6	MBBR	NA	6	13.5	proposed 8 nos of STPs based on intigrated wetland technologies with proposed capacity of 13.5 MLD (Combined)	7.3	18	8.8	32	Non Comply	NA	Pune2	
136	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	2013	Proposed	5.2	SBR technology	5	0	0	Nil	No	No	No	No	Proposed		Pune2	
137	Pune Cantonment Board	900 Boottee Street, Pune-1	20	Latitude 18.52 N, Longitude 73.87 E	Consent to operate - BO/JD(WPC)/UAN NO. 83623/2010001016 Dtd. 27.10.2020	2018	Operational	9	SBR	Gardening - 5 acers	Mutha River- 8 MLD	Nil	NA	7.8	20	9.4	24	Non Comply		Pune2	
138	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	1991	Operational	6	Convnetional type treatment	Gardening	Mula River	0	NA	7.8	17	22.4	---	Non Comply		Pune2	
139	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E		2003	Operational	1	Convnetional type treatment	Gardening	Mula River	0	NA	7.6	59	36.1	---	Non Comply			
140	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	18.664711 73.803569	Consent granted for 14 STP dtd.21.09.2022 upto 31.10.2025	1987	Operational	11.5	Extended Aeration	3	8.5	31.109	1) DPR prepared for Augmentation of 30 MLD Bahingnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval. 2) Proposes to provide STP at Sr. no.91, 92 & 93 Chikhli,having STP capacity 12 MLD. 3) PCMC has recently started installation work of 3 MLD capacity STP at Ramdara Nalla the work is in progress & will be completed upto Dec-2023. 4) PCMC has recently started installation work of 7 MLD capacity STP at Bhosari the work is in progress & will be completed upto Dec-2023. 5) PCMC has proposed STP at Pimple Nilakh having capacity 15 MLD & proposed 5.0 MLD at Bopkhel under Amrut Yojana & PCMC funds respectively. 6) PCMC has proposes to provide STP having capacity 4 MLD at Sr. No.292, Keshvnagar, Chinchwad. 7) PCMC has proposes to provide STP having capacity 5 MLD at Sr. No.94, Bhosari. 8) PCMC has proposes to provide STP having capacity 4 MLD at Sr. No.94, Walhekarwadi,Thergaon.					Comply	1) December-2023 2) December-2023 3) December-2023	Pimpri Chinchwad	
141	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		2000	Operational	11.5	ASP					7.7	16	5.4	20	Non-Comply			
142	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		2000	Operational	29.1	ASP	0	29.1							Comply			
143	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		2008	Operational	29.1	SBR	0	29.1			8.2	10	9.7	32	Non-Comply			
144	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	18.5760751 73.824546		2011	Operational	8.0	ISBR	0	#VALUE!			7.6	14	8.7	28	Non-Comply			
145	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	18.6068105 73.8197588		1999	Operational	32.7	ASP	15	17.7			7.2	15	9.2	32	Non-Comply			
146	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	18.6068105 73.8197588		2003	Operational	32.7	ASP					7.3	16	8.7	28	Non-Comply			
147	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	18.6068105 73.8197588		July.2010	Operational	32.7	SBR					7.6	12	10	50	Comply			
148	Pimpri Chinchwad Municipal Corporation	Pimple Nilakh	20	18.56604 73.790782		2007	Operational	18.5	Biotower	0	18.5			7.4	14	8.7	32	Non-Comply			
149	Pimpri Chinchwad Municipal Corporation	Ravet	20	18.641957 73.748192		2009	Operational	12.4	SBR	0	12.4			7.8	14	9.7	28	Non-Comply			
150	Pimpri Chinchwad Municipal Corporation	Akurdi	30	18.65089 73.778496		Jan. 2011	Operational	17.8	ISBR	0	17.8			7.6	10	9.2	32	Non-Comply			

Annexure-II STP details WPC May -2024																						
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction		
151	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	18.578343 73.8247606		2012	Operational	16.7	SBR	0.65	16.05				7.7	13	14.5	48	Non-Comply			
152	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	18.6506303 73.9258596		2013	Operational	17.9	SBR	0	17.9				7.9	12	7.8	32	Non-Comply			
153	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	18.6506303 73.9258596		2019	Operational	17.9	SBR	0	17.90				6.8	18	8.8	32	Non-Comply			
	Pimpri Chinchwad Municipal Corporation	Bhosari	7		Consent granted for dtd.23.03.2024 upto 28.02.2025	2024	Operational	5		0	5.00	0	---		8.2	12	2.9	12	Non-Comply	NA	Pimpri Chinchwad	
	Pimpri Chinchwad Municipal Corporation	Kudalwadi	3		Consent granted for dtd.26.03.2024 upto 28.02.2025	2024	Operational	2		0	2.00	0	----		7.8	15	9.8	36	Non-Comply	NA	Pimpri Chinchwad	
154	Pimpri Chinchwad Municipal Corporation	Proposed STP	12				Proposed												NA	Mar-25		
155	Pimpri Chinchwad Municipal Corporation	Bbhatnagar	15				Proposed												NA	Mar-25		
156	Alandi Municipal Council	Alandi Municipal Council STP	4				Proposed						Funds sanctioned under Pilgrimis Development Scheme						NA	Mar-23		
157	Solapur Municipal Corporation	Degaon STP	75.00	17.663260 & 75.857317	31/12/2026	8/24/2017	Operational	65	SBR	2.60	62.40	0			7.9	10	36	8	Comply	Dec-25		
158	Solapur Municipal Corporation	Kumathe STP	12.50	17.598227 & 75921544	31/12/2026	3/29/2018	Operational	11	SBR	0.50	10.50				7.9	9	32	7.5	Comply	Dec-25	Solapur	
159	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	31/12/2026	3/26/2018	Operational	12	SBR	0.50	11.50		1) Under Construction - Desai Nagar STP - 20.00 MLD under Amrut Drainage scheme - 2) New 50 MLD STP is proposed at Degaon in Amrut-2.0 Scheme .		7.5	10	40	9	Comply	Dec-25		
160	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Kurmachari Vasahat at Survey No.626, near Dhoibi Ghat,At- Mahabaleshwar, Tal- Mahabaleshwar, Dist- Solapur	4	17.921177, 73.658819	31/03/2021	2011	Operational	2	MBBR	2	2	0	NA		7.3	11	12	48	Non comply		Satara	
161	Mahabaleshwar Municipal Council		1	17.925583, 73.648926	31/03/2021	2013	Operational	0.5	SBR	0.5	0.5	0	NA		7.2	17	14	56	Non comply		Satara	
162	Panchagani Municipal Council	Sidharthnagar,At- Panchgani, Tal- Mahabaleshwar, Dist- Solapur	0.65	17.914151, 73.802782	12/31/2021	2011	Operational	0.65	MBR	0.65	-	0	NA		6.7	15	12	44	Not comply		Satara	
163	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	0.35	17.918896, 73.795987	12/31/2021	2011	Operational	0.35	MBR	0.35	-	0	NA		7.7	13	12	44	Not comply		Satara	
164	Panchagani Municipal Council	Hindu Crematorium,At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	1.5	17.927506, 73.800127	12/31/2021	2015	Operational	1.5	MBR	1.5	-	0	NA		7.2	13	14	48	Not comply		Satara	
165	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist- Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/03/2021 Applied for renewal of consent	2017	Operational	9.5	MBBR Technology	For Irrigation Perpose	9.5	0	NA		7.7	21	11.9	48	Comply		Satara	
166	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	LAT -17.274381 LONG-74.178125	Dec-21	2017	Operational	5	MBR		4.65	0	Nil		8.4	12	9.9	32	comply		Satara	
167	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	LAT-17.24215 LONG- 74.178859	Dec-21	2018	Operational	3	MBR		2.025	0	Nil		7.8	11	11.9	44	comply		Satara	

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
168	Satara Municipal Council	Municipal Council STP	17.5				Proposed						DPR prepared. Budget sanctioned of 50cr.	Proposed						Satara	
169	Wai Municipal Council	Wai Municipal Council STP	6				Proposed							Proposed						Satara	
170	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Latitude- 17.654721 Longitude- 75.342168	Applied	2013	Operational	15.5	SBR	2.9	12.6	2	1) Proposed STP and underground drainage expansion area is under process 2) DPR proposal for 13 MLD future work under preparation.	7.5	6	30	62	Non Comply (Legal Action proposal sent to RO Pune office vide no. MPCB-LEGAL_ACTI ONS- 020223005	time line not provided	Solapur	
171	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Latitude- 17.689674 Longitude- 75.343068	Not Applied	2019	Operational	0.5	SBT	0.2	0.3			7.5	4	20	48				
172	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	16.736989 74.245694	31.07.2021 Applied for Renewal vide MPCB-CONSENT- 0000129229	2014	Operational	83.6	SBR	NIL	83.6	42.4 MLD	Proposed (under construction) 6 MLD and 4 MLD STP commissionned on 16.12.2023	7.8	14	36	15	Comply		Kolhapur	
173	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	16.697336 74.226921	31.07.2021 Applied for Renewal vide MPCB-CONSENT- 0000129229	2018	Operational	18.7	SBR	NIL	18.7	42.4 MLD	Proposed (under construction)	7.96	13.167	27.33	7.16	Comply		Kolhapur	
174	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	16.736989 74.245694	NA	Proposed	Proposed	NA	SBR	NA	NA	NA	NA	NA	NA	NA	NA	NA		Kolhapur	
175	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	16.697336 74.226921	NA	Dec-23	Proposed	NA	SBR	NA	NA	NA	NA	NA	NA	NA	NA	NA	Commissioned on 16.12.2023	Kolhapur	
176	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	16.9370978 74.6702849	Application under Process	2015	Operational	27.0	Oxidation Pond	NA	NA	NA	NA	7.2	4	16	13	Comply		Sangli	
177	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	16.9528618 74.6870644	Application under Process	1970	Operational	9.2	Oxidation Pond	NA	NA	NA	NA	7.3	11	42	45.2	Comply		Sangli	
178	Sangli Municipal Corporation	Hamumannagar STP 100 Feety road	23.5	16.8436206 74.5820353	C to E granted vide dtd. 04.06.2015 which was valid for	2018	Operational	13.0	SBR	NA	NA	NA	NA	8	8.5	45.2	14	Comply		Sangli	
179	Sangli Municipal Corporation	SMKC Bedag road Miraj	22.5	16.9528618 74.6870644	NA	NA	Proposed	NA	SBR	NA	NA	NA	NA					NA	Mar-23	Sangli	
180	Ashta Municipal Council	Ashta Municipal Council STP	5.5				Proposed						DPR sent for approval					NA		Sangli	
181	Islampur Municipal Council	Islampur Municipal Council STP	7				Proposed						Land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr					NA		Sangli	
182	Islampur Municipal Council	Islampur Municipal Council STP	5				Proposed											NA		Sangli	
183	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 20 MLD) Old Sangli Naka, Ichalkaranji	20	16.709583 74.478379	Obtained Consent to Establish	1995	Operational	20	SBR	NIL	20	20	18 MLD STP is proposed	7.8	45	169.6	54.4	Non Complied		Kolhapur	
184	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council /	18	16.684993 74.512667	NA	NA	Proposed	NA	SBR	NIL	NA	NA	NA	NA	NA	NA	NA	NA	Jun-24	Kolhapur	
185	Malvan Municipal Council	Malvan Council	4	NA			Proposed	NA				C to E granted by the Board to Malvan Nagarpalika dated 06.10.2016, however not	NA					NA		Ratnagiri	
186	Chattrapati Sambhaji Nagar Municipal Corporation	Kanchanwadi, Chattrapati Sambhaji Nagar	161	(19-50-14.3N) (75-17-18.2 E)	28.02.2026	23.12.2017	Operational	70	SBR	70	70	0	NA	7.80	1184.00	13.00	56	Non-complied		Chattrapati Sambhaji Nagar	
187	Chattrapati Sambhaji Nagar Municipal Corporation	Padegaon	10	(19-53-09.8N) (75-17-34.8E)	28.02.2026	24.04.2018	Operational	2.5	SBR	2.5	2.5	0	NA	7.80	1134.00	36.00	104	Non-complied			
188	Chattrapati Sambhaji Nagar Municipal Corporation	Salim Ali Lake	5	(19-53-57.26N)(75.20.32.23E)	28.02.2013	Upgradation	0	SBR	0	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.										
189	Chattrapati Sambhaji Nagar Municipal Corporation	At Zalta,	35	(19-51-10.9N) (75-25-06.20E)	28.02.2026	16.05.2018	Operational	7.5	SBR	7	7	0	NA	7.70	1512.00	34.00	88	Non-complied			
190	Chattrapati Sambhaji Nagar Municipal Corporation	Banewadi	10	NA			Proposed	NA						7.7	20	96	35	Non-Comply			
191	Patthan Municipal Council	Patthan Municipal Council STP	8.8	19028°31.79" N 75025°11.67" E	Proposed	Budget 46 Cr Sanctioned.					NA			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction	
192	Beed Municipal Council	Beed Municipal Council, STP	35				Proposed						Budget 165 Cr Sanctioned.	Proposed .As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress				Aug-2023 (Already Expired)	SRO Jalna		
193	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40				Proposed	NA	SBR	NIL	0	40	Budget 139 Cr Sanctioned.	--	--	--	--	Proposed	Not Specified Earlier March23	Nanded	
194	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32				Proposed	NA	SBR	NIL	0	32	Work in Progress	--	--	--	--	Proposed	Mar-24	SRO Latur	
195	Nanded Waghala Municipal Corporation	Elichpur	30	190.08°.45' N 770.21°.28' E	Consent valid upto 31.12.2021	Nov. 2014	Operational	18.0	ASP	12	6	0	0	7.7	35	16	96	Non-Comply		Nanded	
196	Nanded Waghala Municipal Corporation	Bondhar	87	190.09°.17' N 770.20°.44' E	Consent valid upto 31.12.2021	Nov. 2014	Operational	35.0	ASP	0	35	0		8.4	33	12	92	Non-Comply			
197	Nanded Waghala Municipal Corporation	Sangvi	15	190.11°.36' N 770.20°.03' E	Consent valid upto 31.12.2021	Dec. 2018	Operational	10.0	ASP	5	10	5		7.7	40	10	112	Non-Comply			
198	Nanded Waghala Municipal Corporation	Chunal Nalla	10	-	-		Proposed	NA										NA	Mar-23		
199	Hingoli Municipal Council	Nagar parishad colony, Hingoli	15	0			Under Commissioning	NA										NA			
200	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982. Applied for consent to establish & operate for STP	2018	Operational	200.0	SBR	0	200	1) Total sewage generation is 520 MLD. 2) Present Treatment capacity is 345.3 MLD & 3) Present gap in treatment	1) 5 no. of STPS of capacity of 58.2 MLD are under construction.2) for balanced quantities NMC has proposed treatment facilities under Nag River rejuvenation program.	8	6.9	54	59	Comply		Nagpur1	
201	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 31/12/2018	2016	Operational	130.0	SBR	130	0			8.4	20	56	56	Comply			
202	Nagpur Municipal corporation	Mankapur	5	21°11'25.05"N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982. Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5			8.47	6	48	26	Comply			
203	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982. Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5			8.26	--	12	5	Comply			
204	Nagpur Municipal corporation	Kachimet (NTT)	1	21°09'6.61"N 79°1'12.84"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	2018	Operational	1.0	SBT (Soil Bio Tech)	1	0			7.9	14	24	4.5	Comply			
205	Nagpur Municipal corporation	Sonegaon (NTT)	0.3	21°05'58.78"N 79°02'58.6.0"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Sept. 2019	Operational	0.3	Phytorid bed Trickling Filter	0	0.3			7.6	14	20	3.8	Comply			
206	Nagpur Municipal corporation	Hazari Pahad (NTT)	4	21°09'57.80"N 79°1'36.33"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Oct. 2019	Operational	4.0	SBR	0	4			7.6	16	20	4	Comply			

Annexure-II STP details WPC May -2024																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction	
207	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	21°05'13.50"N 79°4'30.76"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	20.0	--	0	0			7.76	8.2	10	2.4	Comply	Samples collected & send to Lab MPCB for analysis. Results submitted by Operator are depicted here.		
208	Nagpur Municipal corporation	Somalwada-2 (Ongoing work by NIT)	20	21°05'16.48"N 79°4'17.85"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	2	SBR	0			7.43	5.4	8	2.1	Comply			
209	Nagpur Municipal corporation	Ambazari (NIT)	3.2	21°07'46.42"N 79°1'3.69"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Proposed	NA	Phytoid bed Tricking Filter	0			7.43	5.4	8	2.1	Comply			
210	Nagpur Municipal corporation	Dabhai(NIT)	5	21°10'118.33"N 79°00'42.29"E	Applied for Consent to Establish and under consideration of HQ	...	Operational	5.0	SBR	0			7.43	5.6	8	2.1	Comply			
211	Nagpur Municipal corporation	Ittabhatti(NIT)	10	21°10'35.56"N 79°07'46.50"E	Applied for Consent to Establish and under consideration of HQ	...	Proposed	NA	SBR	0	NA			
212	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5				Proposed						Technical approval from MJP and land approval proposal is pending at Collector Office, Nagpur					NA			
213	Mouda Nagar Panchayat	Nagpur Road	1				Proposed											NA			
214	Bhandara Municipal Council	Bhandara Municipal Council STP	15				Proposed											NA	Mar-22		
215	Pauni Municipal Council	Pauni Municipal Council STP	7				Proposed											NA	Mar-22		
216	Hinganghat Municipal Council	Pili Mazid Bhimmagar Ward, Hinganghat.	10	Lat-20.560296 & Long 78.637956	Consent not obtained & not yet applied	NA	Non operational	6.25	ASP	NA	NA	NA	NA	NA	NA	NA	NA	Results awaited		Nagpur2	
217	Hinganghat Municipal Council	Hinganghat Municipal Council	3			NA	Proposed		MBBR										Mar-21		
218	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	ingoli	31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-2011. Application submitted to Board office on 01-10-2011	2017	Operational	44.0	ASP	0	44	Gaps -18.5	Zone wise 5 nos STP's are proposed of capacities -14.5 MLD, 8.0 MLD, 10.5 MLD,5.5 MLD, 12.0 MLD= Total 50.5 MLD	7.7	64	29.2	12	comply	Amravati 1		
219	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	20.56°23.97'N 77.43°42.94' E		2013	Operational	30.5	ASP	0	30.5			8	58	25.6	10.8	Comply			
220	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16				Proposed						DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals					Non-Comply			
221	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12				Proposed											NA			
222	Akola Municipal Corporation	Shiloda	30	Lat:- 20.752263 Long - 76.992215	NA	NA	Operational	30	SBR	0	0	0	NA	7.6	58	14.4	30	Non Operational	NA	Akola	
223	Akola Municipal Corporation	PDKV	7	Lat:- 20.711595 Long - 77.02539	NA	NA	Operational	7	SBR	0	0	0	NA	8.1	44	9.3	20	Comply	NA	Akola	
224	Shegaon Municipal Council	S.No. 752/1, Charnori, Shegaon, Dist. N.S.44	7	Lat. 20.47'38.8" N Longl. 76.42'15.9" E	Board has granted consent C to C vide no RO- Amravati/Consent/1001001266	2015	Operational	3.5	MBR			NA	NA	8	52	13.6	28	Comply		Akola	
225	Washim Municipal Council	Sr. No. 259,260,261 & 262 ,Near	8	20.092752- 20.533N 77.136964-77813E	Board has granted consent C to E vide no RO-	NA	Operational	4	SBR	0	0	0	NA	7.4	64	12.5	32	Partially comply	NA	SRO Amravati 2	

[illegible]