

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/ 251106 - FTS - 0015

Date 06/11/2025

To,
✓ **The Secretary,**
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of Hon'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month **Oct – 2025**)

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Sept 2025. We are submitting herewith Monthly Progress Report for month of **Oct 2025** in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(M. Devender Singh, IAS)
Member Secretary
MPC Board

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of
2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (**Oct** -2025)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation (MLD): **9196 MLD**

Details of Sewage Treatment Plant (entire State): As per Annexure-II

- Existing no. of STPs and Treatment Capacity (in MLD): **171** STPs with treatment capacity of **7190.75 MLD**

- Capacity Utilization of existing STPs : 5014.85 MLD**

MLD of sewage being treated through Alternate technology: Fecal Sludge Treatment Plant- 15
FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

(No of under construction STP=40, No of Proposed STP=115)

Gap in Treatment in MLD : (9196 – 5014.85) = 4181.15 MLD

Gap in STP installed capacity in MLD: (9196 – 7190.75 = 2005.25)

No. of STPs installed- 171

- No. of Operational STPs :165**
- No. of Complying STPs : 86**
- No. of Non-complying STPs : - 79**
- Non. Operational STP : 5 Nos .**
- STP Plant under Upgradation : 1 Nos.**

- Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14)** MPR submitted for
Year 2020, 2021,2022, 2023, & up to Sep 2025.
- Total sewage generation in PRS – 2728.65 MLD
- No. of STPs-64
- Sewage treatment existing in PRS – 2024.16 MLD
- Gap in Treatment Capacity- 704.49
- Capacity Utilization – 1676.07 MLD
- STPs proposed/ ongoing – 1279.70 MLD

Details of 171 existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply /)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Non-Comply - 1
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Comply-1
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Non-Comply-2
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Non-Comply-3
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Non-Comply-4
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Non-Comply-5
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Non-Comply-6
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Comply -2
9.	Municipal Corporation of Greater Mumbai	WSP compound, Powai STP	8	Operational	8	Non-Comply-7
10.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Comply-3

11.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Non- Comply-8
12.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply-4
13.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Non-Comply-9
14.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply -5
15.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Non-Comply-11
16.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Comply-6
17.	Thane Municipal Corporation	Kharegaon	46.76	Operational	40	Non-Comply-10
18.	Thane Municipal Corporation	Hiranandani	59	Operational	50	Comply-7
19.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non – Comply-12
20.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Non-Comply-13
21.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Non-Comply-14
22.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Non-Comply -15
23.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply -9
24.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Comply -10
25.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Non-Comply-17
26.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Non-Comply-18
27.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	Non-Comply-16
28.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non – Comply-19
29.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Non – Comply- 21
30.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Non-Comply-22
31.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Non-Comply-23
32.	Kalyan Dombivali Municipal Corporation	Motagaon-1	40	Non Operational	5.0	Non Operational
33.	Kalyan Dombivali Municipal Corporation	Motagaon-2	40	Operational	40	Non-Comply-24
34.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Non-Comply-25
35.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Non-Comply-26
36.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Non-Comply-27
37.	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali, STP)	21	Operational	10	Non-Comply-28

38.	Kalyan Dombivali Municipal Corporation(Vadeghar STP)	(Vadeghar STP)	26	Operational	10	Non-Comply-29
39.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Non-Comply-30
40.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
41.	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Comply-11
42.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Comply-81
43.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Comply-82
44.	Kulgaon Badalapur Municipal Council	Rameshwadi - Badlapur STP	26	Operational	21.5	Comply-83
45.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	31.26	Operational	15	Comply-12
46.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Operational	6.0	Comply-13
47.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Comply-14
48.	Ulhasnagar Municipal Corporation	Khade govil	8	Operational	8	Comply-15
49.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply-16
50.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply-17
51.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply-18
52.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply-19
53.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply-20
54.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply -21
55.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply-22
56.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Non-Comply-31
57.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	Non-operational
58.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Non-Comply-32
59.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Non-Comply-33
60.	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Non-Comply-34
61.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Non-Comply-35
62.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Non-Comply-36
63.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Non-Comply-37
64.	Panvel Municipal Corporation	Plot No. 73, Navade Colony	3.5	Operational	3.5	Non-Comply-38

65.	Panvel Municipal Corporation	CIDCO Taloja phase-I	32	Operational	7	Comply-86
66.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Comply-23
67.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Comply-24
68.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Comply-25
69.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Comply-26
70.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Comply-27
71.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Comply-28
72.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Comply-29
73.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Comply30
74.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Comply31
75.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Comply-32
76.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Comply-33
77.	Nashik Cantonment Board, Deolali	Deolali, Nashik	11	Operational	6.5	Comply-84
78.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply-39
79.	Jalgoan City Municipal Corporation	Shivajinagar, Jalgaon	48	Operational	12	Comply-85
80.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply-34
81.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
82.	Shrirampur Municipal Council	Shrirampur, Tal. A'Nagar	6	Operational	6	Comply-36
83.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply -35
84.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Comply-37
85.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Comply-38
86.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Comply-39
87.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Comply-40
88.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply-40
89.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Comply-41
90.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Comply-42

91.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Comply-43
92.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Comply-44
93.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply-41
94.	Saswad Municipal Council	Saswad Municipal council STP	2	Non Operational, Demolished	2	Non Operational
95.	Dehu Nagarpanchayat, Dist. Pune	Dehu, Pune	3	Operational	3	Comply-45
96.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Non-Comply-46
97.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Comply
98.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Comply-47
99.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply-42
100.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply-43
101.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Comply-48
102.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Comply-49
103.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Non-Comply-50
104.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Comply-51
105.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non-Comply-52
106.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Comply-53
107.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Comply-54
108.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Comply-55
109.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Comply-56
110.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Comply-57
111.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Comply-58
112.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Comply-59
113.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Comply-60
114.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Comply-61
115.	Pimpri Chinchwad Municipal Corporation	S. NO. 217, Bhosari	7	Operational	7	Comply-62
116.	Pimpri Chinchwad Municipal Corporation	STP on Ramdara Nalla, Kudalwadi, Chikhali	3	Operational	3	Comply-63
117.	Pimpri Chinchwad Municipal Corporation	Gat no.91,92,93, near river residency, Dehu-Alandi road, Chikhali-Moshi, Pune	12	Operational	12	
118.	Pimpri Chinchwad Municipal Corporation	Ankushrao	5	Operational	5	

		Landge Natyagruha Bhosari				
119	Pimpri Chinchwad Municipal Corporation	Walhekarwadi Survey no 94, Tal-Haveli, Dist-Pune.	4	Operational	4	Non-Comply-44
120	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15	Operational	15	Comply-64
121	Solapur Municipal Corporation	Degaon STP	75.00	Operational	68.0	Comply-65
122	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	12.5	Comply-66
123	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	15.0	Non-Comply – 45
124	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	Non-Comply-46
125	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	22	NonComply-49
126	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Comply-67
127	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.5	Comply-68
128	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.28	NonComply-50
129	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	Operational	1.0	Non-Comply-51
130	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Comply-69
131	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	4	Comply-70
132	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	2	Comply-71
133	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	Non-Comply-47
134	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	Non-Comply-48
135	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply-72
136	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	Comply-73
137	Kolhapur Municipal Corporation, Kolhapur	4 MLD -Kasba Bavada	4	Operational	4	Comply-74

138	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Non-Operational	27.0	Not in operation
139	Sangli Municipal Corporation	STP at Miraj-9 MLD (Oxidation pond)	9	Operational	9	Non-Comply-52
140	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date-23/7/2018)	23.5	Operational	16.0	Comply-75
141	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply-76
142	Chhatrapati Sambhajnagar Municipal Corporation	Kanchanwadi Chhatrapati Sambhajnagar	161	Operational	70.0	Non Comply-53
143	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply-54
144	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
145	Chhatrapati Sambhajnagar Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply-55
146	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non Comply-56
147	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non Comply-57
148	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non Comply-58
149	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply-59
150	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply-60
151	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply-61
152	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Non-Comply-62
153	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Non-Comply-63
154	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Non-Comply-64
155	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Non-Comply-65
156	Nagpur Municipal corporation	Somalwada-1(work by NIT)	20	Operational	20.0	Non-Comply-66
157	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Non-Comply-67
158	Nagpur Municipal corporation	Ambazari	3.2	Operational	3.2	Non-Comply-68
159	Nagpur Municipal corporation	Itabhatti	10	Operational	10	Non-Comply-69
160	Nagpur Municipal corporation	Somalwada-2 (NIT)	20	Operational	20	Non-Comply-70

	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat, Dist. Wardha	10	Operational	6.25	Non-Comply-71
161	Hinganghat Municipal Council	3.5 MLD STP, Hinganghat, Dist. Wardha	3.5	Now Operational	6.25	Non comply-72
162	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Non Comply-73
163	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non Comply-74
164	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Non Comply-75
165	Shegaon Municipal Council	Alasana, Phase-2, Shegaon, Dist.-Buldana	2	Operational	2	Non Comply-76
166	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non Comply-77
167	Akola Municipal Corporation	Shiloda	30	Operational	30	Non Comply-78
168	Akola Municipal Corporation	PDKV	7	Operational	7	Non Comply-79
169	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Comply-78
170	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply-79
171	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Comply-80
			7190.75		5014.85	

Details of under construction STPs - List of 40 STP

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline	SRO-MPCB
1	Pimpri Chinchwad Municipal Corporation	Chikhli Phase-III, Near Riverside Society.	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
2	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	Civil & Electrical work completed at presently under trial	Civil & Electrical work completed at presently under trial	Aug or Sep-2025	Sangli
3	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Dec 2025	Jalgaon
4	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Dudhali, Kolhapur	6	95% work completed	Drainage network work is under progress.	Sep 2025	Kolhapur
5	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD)	18	95% work completed	Drainage network work is under progress.	Aug 2025	Kolhapur

		Ichalkaranji STP Takawade					
6	Roha Municipal Council	Survey No. 128/3A at Vill. Ashtami, about 120 mtrs.	1	1MLD and 4 MLD capacity of STP proposed.	Drainage network work is under progress.	Mar 2027	Raigad II
7	Nanded Waghala Municipal Corporation	Chunal Nalla (Dunkin STP)	10	100 %	100 % Work completed., Under Trial	Completed. Under Trial.	Nanded
8	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is awarded to contractor. Foundation work is started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Dec 2025</u>	<u>Chandrapur</u>
9	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Dec 2025</u>	<u>Raigad I</u>
10	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Dec 2025</u>	<u>Jalgaon</u>
11	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Apr 2026</u>	<u>Dhule</u>
12	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40				
13	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec 2026</u>	<u>Chandrapur</u>
14	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5				
15	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km	<u>July. 2026</u>	<u>Kalyan II</u>

16	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	etc. 80 % Civil work completed.	3. Eramjad nalla-550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla-700mtr. 6. Near WTP barrage road nalla-2km		
17	Solapur Municipal Corporation	Desai Nagar STP	20	work civil work is completed, Electrical and mechanical work likely to be completed in december 2025		December 2025	Solapur
18	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	March 2026	Pune - I
19	Saswad unicipal Council	Saswad phase-I	3	90 % work is completed		Dec 2025	Pune - I
20	Saswad unicipal Council	Saswad phase-2	3	10 % work is completed		2027	Pune - I
21	Degloor Municipal Council, Dist-Nanded	Gat No-70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Electrical work remaining.	House connection to drainage line/chamber remaining.	Dec 2025	Nanded
22	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad Pimpri Chinchwad
23	Pimpri Chinchwad Municipal Corporation	Bopkhel	5	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
24	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
25	Pimpri Chinchwad Municipal Corporation	Chikdi	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
	Amrut-I scheme below STP work in progress						
26	Ahilyanagar (Previously Ahmednagar) Municipal Corporation	Ahilyanagar Municipal Corporation	57	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	March 2026	Ahilyanagar

27	Gondia Municipal Council	Gondia	12	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Bhandara
28	Jalna Municipal Council	Jalna	50	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2028	Jalna
29	Latur Corporation	Latur	32	About 80% work completed (Amrut-I scheme)	About 80 % work completed (Amrut-I scheme)	Dec-2025	Latur
30	Malegaon Corporation	Malegaon	63	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Nashik
31	Satara Council	Satara	05	About 95 % work completed (Amrut-I scheme)	About 95% work completed (Amrut-I scheme)	2025	Satara
32	Wardha Council	Wardha	18	About 90 % work completed (Amrut-I scheme)	About 90 % work completed (Amrut-I scheme)	2026	Nagpur II
33	Yavatmal Council	Yavatmal	27.5	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Chandrapur
	SBM 2.0 STP Work Started						
34	Chopda Council	District Jalgaon	15	Ground Leveling work started. Work order issued to Surjit construction on 04.10.2024.	Ground Leveling work started. Work order issued to Surjit construction on 04.10.2024.	2026	Jalgaon
35	Pamchгани Council	District Satara	0.6	Ground Leveling work started. Work order issued to Bharat Kiran construction .	Ground Leveling work started. Work order issued to Bharat Kiran construction .	2026	Satara
36	Rahimatpur Council	District Satara	3	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
37	Wai Council	District Satara	6	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
38	Vita Council	District Sangli	8.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued ..	2026	Sangli
39	Murgud Council	District Kolhapur	1.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur
40	Ajara Council	District Kolhapur	1.65	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur

Details of Proposed STPs in the State (List of 115 STP)-

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion	SRO MPCB
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500	Proposed	Mar-26	Mumbai
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26	Mumbai
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26	Mumbai
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25	Mumbai
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25	Mumbai
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25	Mumbai
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27	Mumbai
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2026	Thane - II
9.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	Dec-2027	Thane - II
10.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed		

11.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed		
12.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed		
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed		
14.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed		
15.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2025	
16.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Dec-2025	Bhiwandi
17.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Apr 2027	Raigad I
18.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Dec 2026	Raigad II
19.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist-Ahmednagar	57	Proposed	Mar 2027	Ahilyanagar
20.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2026	SRO Pune-1
21.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2026	SRO Pune-1
22.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2026	SRO Pune-1
23.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2026	SRO Pune-1
24.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2026	SRO Pune-1
25.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2026	SRO Pune-1
26.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2026	SRO Pune-1
27.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed - Work order issued	2026	SRO Pune-1

28.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2026	SRO Pune-1
29.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2026	SRO Pune-1
30.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2026	SRO Pune-1
31.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Mar 2026	Pune II
32.	Satara Municipal Council	STP	17.5	Proposed	Mar 2026	Satara
33.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Mar 2027	Satara
34.	Ashta Municipal Council	Ashta Municipal Council STP	6.7	-	-	Sangli
35.	Islampur Municipal Council	Islampur Municipal Council STP	17.5	DPR Completed Under Technical Sanction approval	March 2026	Sangli
36.	Malvan Municipal Council	Malvan Council	4	Proposed		
37.	Chhatrapati Sambhajinagar Municipal Corporation	Banewadi	10	Proposed		
38.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed		
39.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed		
40.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed		
41.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed		
42.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2026.	Bhandara
43.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2026.	Bhandara
44.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Dec 2026	
45.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed		
46.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed		
47.	Rajura Municipal Council	Rajura Municipal Council STP	5.5	Proposed		

	Municipal Corporation of Greater Mumbai					
48.	Solapur Municipal Corporation	Desai Nagar STP	20	Civil work completed, Electricl & mechanical work likely to be completed in Dec 2025		
49.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar-Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed (90% work completed)	Dec 25	Bhiwandi
50.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	Dec 25	Raigad I
61	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Sept. 2026	Kalyan II
62	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Mar 2027	Nanded
63	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	March 2027	Nanded
64	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur,Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	March 2027	Nanded
65	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-26	Pune I
66	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-26	Pune I

67	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	March 2027	Parbhani
68	Parbhani Municipal Corporation	Vangi Road	18	Proposed	March 2027	Parbhani
69	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	March 2027	Parbhani
70	Parli Vaijnath Municipal Council	Parli Vaijnath STP	17	Proposed	March 2027	Parbhani
71	Pimpri Chinchwad Municipal Corporation	Tathawade	40	Proposed	Mar -2028	Pimpri Chinchwad
72	Pimpri Chinchwad Municipal Corporation	Kiwale	20	Proposed	Mar -2028	Pimpri Chinchwad
73	Pimpri Chinchwad Municipal Corporation	Mamurdi	20	Proposed	Mar -2028	Pimpri Chinchwad
74	Pimpri Chinchwad Municipal Corporation	CME	45	Proposed	Mar -2028	Pimpri Chinchwad
75	Pimpri Chinchwad Municipal Corporation	Pimpri	20	Proposed	Mar -2028	Pimpri Chinchwad
76	Pimpri Chinchwad Municipal Corporation	Punawale	50	Proposed	Mar -2028	Pimpri Chinchwad
77	Pimpri Chinchwad Municipal Corporation	Wakad	40	Proposed	Mar -2028	Pimpri Chinchwad
78	Pimpri Chinchwad Municipal Corporation	Chikhali	40	Proposed	Mar -2028	Pimpri Chinchwad
79	Pimpri Chinchwad	Dudulgaon	20	Proposed	Mar -2028	Pimpri Chinchwad

	Municipal Corporation					
	Pimpri Chinchwad Municipal Corporation	Charholi	100	Proposed	Mar -2028	Pimpri Chinchwad
80	Kolhapur Municipal Corporation	Jayanti Nalla	9	Work Order issued	Oct. 2026	Kolhapur
81	Kolhapur Municipal Corporation	Bapat Camp	15	Work Order issued	Oct. 2026	Kolhapur
82	Kolhapur Municipal Corporation	Dudhali Maskuti Talav	19.5	Work Order issued	Oct. 2026	Kolhapur
83	Ichalkaranji Municipal Corporation	Near Boudh Vihar, Takawade Ves	19.5	Work Order issued	Dec. 2027	Kolhapur
84	Ichalkaranji Municipal Corporation	Chandur, Ichalkaranji, Dist- Kolhapur	13	Work Order issued	Dec. 2027	Kolhapur
85	Kurundwad Municipal Council, Dist- kolhapur	Kurundwad Municipal Council, Dist- kolhapur	4	DPR preparation is under progress	Dec. 2027	Kolhapur
86	Shirol Municipal Council, Dist- kolhapur	Shirol Municipal Council, Dist- kolhapur	6	DPR preparation is under progress	Dec. 2027	Kolhapur
87	Hupari Municipal Council, Dist- kolhapur	Hupari Municipal Council, Dist- kolhapur	5.9	DPR preparation is under progress	Dec. 2027	Kolhapur
88	Hatkanangale Nagarpanchayat, Dist- kolhapur	Hatkanangale Nagarpanchayat, Dist- kolhapur	2.5	DPR preparation is under progress	Dec. 2027	Kolhapur
STP Proposed under Amrut 2.0 Scheme						
89	Nagpur Corporation	NMRDA – Sewerage Project for 2 Urban Sectors (South – B , East – A .	68	DPR preparation is under progress	2028	Nagpur I
90	Nagpur Corporation	Pollution of abatement of Pohra river	45	Contract awarded	2028	Nagpur I

91	Pune Corporation	STP for newly merged 23 villages in PMC Pune	141	DPR preparation is under progress	2028	Pune I
92	Pune Corporation	STP by PPP/HAM model	89	DPR preparation is under progress	2028	Pune I
93	Thane Corporation	Nalla Interception at various locations in TMC	40	DPR preparation is under progress	2028	Thane I
94	Thane Corporation	STP for Diwa Shil Area (Under Ground Sewage Scheme Phase V)	106	DPR preparation is under progress	2028	Thane I
97	Navi Mumbai	2 MLD CAPACITY AT YADAVNAGAR IN AIROLI WARD	2	Contract Awarded	2028	Navi Mumbai II
98	Vasai Virar	VASAI VIRAR SEWERAGE PROJECT ZONE 3	103	Contract Awarded	2028	Thane II
99	Akola	UNDERGROUND SEWERAGE SCHEME	71	Contract Awarded	2028	Akola
105	Latur	LATUR CITY MUNICIPAL CORPORATION SEWERAGE MANAGEMENT	53	Contract Awarded	2028	Latur
106	Malegaon	SEWERAGE SCHEME PHASE II UNDER AMRUT 2.0 INCLUDING 22.50 MLD STP AND COLLECTION AND CONVEYANCE NETWORK	22.5	Contract Awarded	2028	Nashik
107	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE-II (PART - I)	48	Contract Awarded	2028	Thane II
108	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE -II (PART -II)	6.5	Contract Awarded	2028	Thane II
110	Panvel	CONSTRUCTION OF STP-15.50 MLD-PANVEL CITY	15.5	Contract Awarded	2028	Raigad I
111	Parbhani	UNDER GROUND DRAINAGE SYSTEM FOR PARBHANI CITY	53	Contract Awarded	2028	Parbhani
112	Sangli	DRAINAGE INFORMATION, SANGLI	27		2028	Sangli
113	Ulhasnagar	ULHASNAGAR SEWERAGE SCHEME UNDER AMRUT MISSION-II	19.5	Contract Awarded	2028	Kalyan II
114	Gondia	GONDIA CITY UNDERGROUND SEWERAGE SCHEME NORTH ZONE AND REMAINING COMPONENTS OF ZONE 2 (SOUTH)	9.5	Contract Awarded	2028	Bhandara
115	Hinganghat	HINGANGHAT UNDERGROUND SEWERAGE SCHEME PHASE II	7	Contract Awarded	2028	Nagpur II

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

DPR is under preparation of 355 ULB under SBM 2.0 & other Scheme, List as below:-

S. No.	Docket No.	Division	District	ULB	Class of city	STP Capacity approved in CSAP (MLD)	STP Total Cost (In crore)
1	1	Amravati	Akola	Akot	B	16.7	19.54
2	2	Amravati	Akola	Balapur	B	8.1	9.48
3	3	Amravati	Akola	Barshi Taklii	NP	4	4.68
4	4	Amravati	Akola	Murtizapur	B	7.3	8.54
5	5	Amravati	Akola	Patur	C	3.8	4.45
6	6	Amravati	Akola	Telhara	C	3.8	4.45
7	7	Amravati	Amravati	Anjangaon Surji	B	10.2	11.93
8	8	Amravati	Amravati	Bhatakuli	NP	1.6	1.87
9	9	Amravati	Amravati	Chandur Baazar	C	3.4	3.98
10	10	Amravati	Amravati	Chandur Railway	C	3.6	4.21
11	11	Amravati	Amravati	Chikhaldara	C	1	1.17
12	12	Amravati	Amravati	Daryapur	C	6.6	7.72
13	13	Amravati	Amravati	Dattapur Dhamangaon	C	3.8	4.45
14	14	Amravati	Amravati	Dharni	NP	2.9	3.39
15	15	Amravati	Amravati	Morshi	C	6.8	7.96
16	16	Amravati	Amravati	Nandgaon Khandeshwar	NP	2.5	2.93
17	17	Amravati	Amravati	Shendurjanaghat	C	4	4.68
18	18	Amravati	Amravati	Teosa	NP	2.3	2.69
19	19	Amravati	Amravati	Warud	B	8.2	9.59

20	20	Amravati	Buldana	Buldana	B	12.2	14.27
21	21	Amravati	Buldana	Chikhli	B	10.5	12.29
22	22	Amravati	Buldana	Deulgaon Raja	C	5.6	6.55
23	23	Amravati	Buldana	Jalgaon Jamod	C	5.1	5.97
24	24	Amravati	Buldana	Khamgaon	B	17	19.89
25	26	Amravati	Buldana	Malkapur_B	B	12.2	14.27
26	27	Amravati	Buldana	Mehkar	B	8.2	9.59
27	28	Amravati	Buldana	Motala	NP	1.9	2.22
28	29	Amravati	Buldana	Nandura	B	7.6	8.89
29	30	Amravati	Buldana	Sangrampur	NP	1.4	1.64
30	31	Amravati	Buldana	Shegaon	C	3.8	4.45
31	32	Amravati	Buldana	Sindkhed Raja	B	3	3.51
32	33	Amravati	Washim	Karanja_Was	B	12.3	14.39
33	34	Amravati	Washim	Malegaon Zahangir	NP	0.4	0.47
34	35	Amravati	Washim	Manglurpir	C	5.6	6.55
35	36	Amravati	Washim	Manora	NP	1.6	1.87
36	37	Amravati	Washim	Risod	C	6.2	7.25
37	38	Amravati	Washim	Washim	B	6.2	7.25
38	39	Amravati	Yavatmal	Arni	C	5.1	5.97
39	40	Amravati	Yavatmal	Babhulgaon	NP	1.2	1.40
40	41	Amravati	Yavatmal	Darwha	C	6.4	7.49
41	42	Amravati	Yavatmal	Dhanki	NP	3.2	3.74
42	43	Amravati	Yavatmal	Digras	B	8.1	9.48
43	44	Amravati	Yavatmal	Ghatanji	C	3.9	4.56
44	45	Amravati	Yavatmal	Kalamb_Y	NP	3	3.51
45	46	Amravati	Yavatmal	Mahagaon	NP	1.5	1.76

46	47	Amravati	Yavatmal	Maregaon	NP	1.9	2.22
47	48	Amravati	Yavatmal	Ner	C	5.3	6.20
48	49	Amravati	Yavatmal	Pandharkaoda	C	5.6	6.55
49	50	Amravati	Yavatmal	Pusad	B	13.2	15.44
50	51	Amravati	Yavatmal	Ralegaon	NP	2.9	3.39
51	52	Amravati	Yavatmal	Umarkhed	B	8.6	10.06
52	53	Amravati	Yavatmal	Wani	B	10.6	12.40
53	54	Amravati	Yavatmal	Zari	NP	0.6	0.70
54	55	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Gangapur_A	C	5	5.85
55	56	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Kannad	B	7.4	8.66
56	57	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Khuldabad	C	2.9	3.39
57	58	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Paithan	B	7.5	8.78
58	59	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Phulambri	NP	3.1	3.63
59	60	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Sillod	B	10.5	12.29
60	61	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Soygaon	NP	0.6	0.70
61	62	Ch. Sambhaji Nagar	Ch. Sambhaji Nagar	Vaijapur	B	7.5	8.78
62	63	Ch. Sambhaji Nagar	Beed	Ambajogi	B	13.4	15.68
63	64	Ch. Sambhaji Nagar	Beed	Ashti_B	NP	2.2	2.57
64	65	Ch. Sambhaji Nagar	Beed	Dharur	C	3.7	4.33

65	66	Ch. Sambhaji Nagar	Beed	Georai	C	6.1	7.14
66	67	Ch. Sambhaji Nagar	Beed	Kaij	NP	5.6	6.55
67	68	Ch. Sambhaji Nagar	Beed	Majalegaon	B	9	10.53
68	70	Ch. Sambhaji Nagar	Beed	Patoda	NP	0.5	0.59
69	71	Ch. Sambhaji Nagar	Beed	Shirur Kasar	NP	1.1	1.29
70	72	Ch. Sambhaji Nagar	Beed	Wadavani	NP	2.3	2.69
71	73	Ch. Sambhaji Nagar	Hingoli	Aundha	NP	2.7	3.16
72	74	Ch. Sambhaji Nagar	Hingoli	Basmat	B	12.4	14.51
73	75	Ch. Sambhaji Nagar	Hingoli	Hingoli	B	0.4	0.47
74	76	Ch. Sambhaji Nagar	Hingoli	Kalamnuri	C	4.5	5.27
75	77	Ch. Sambhaji Nagar	Hingoli	Sengaon	NP	1.6	1.87
76	78	Ch. Sambhaji Nagar	Jalna	Ambad	C	2.2	2.57
77	79	Ch. Sambhaji Nagar	Jalna	Badnapur	NP	2.2	2.57
78	80	Ch. Sambhaji Nagar	Jalna	Bhokardan	C	4.4	5.15
79	81	Ch. Sambhaji Nagar	Jalna	Ghansawangi	NP	1.4	1.64
80	82	Ch. Sambhaji Nagar	Jalna	Jafrabad	NP	2.9	3.39

81	83	Ch. Sambhaji Nagar	Jalna	Mantha	NP	4	4.68
82	84	Ch. Sambhaji Nagar	Jalna	Partur	C	1.5	1.76
83	85	Ch. Sambhaji Nagar	Jalna	Tirthpuri	NP	1.9	2.22
84	86	Ch. Sambhaji Nagar	Latur	Ahmedpur	B	8	9.36
85	87	Ch. Sambhaji Nagar	Latur	Ausa	C	6.6	7.72
86	88	Ch. Sambhaji Nagar	Latur	Chakur	NP	3.5	4.10
87	89	Ch. Sambhaji Nagar	Latur	Deoni	NP	2.4	2.81
88	90	Ch. Sambhaji Nagar	Latur	Jalkot	NP	1.7	1.99
89	91	Ch. Sambhaji Nagar	Latur	Nilanga	C	6.6	7.72
90	92	Ch. Sambhaji Nagar	Latur	Renapur	NP	3.5	4.10
91	93	Ch. Sambhaji Nagar	Latur	Shirur Anantpal	NP	1.9	2.22
92	94	Ch. Sambhaji Nagar	Nanded Waghala	Ardharpur	NP	4.7	5.50
93	95	Ch. Sambhaji Nagar	Nanded Waghala	Bhokar	C	6	7.02
94	96	Ch. Sambhaji Nagar	Nanded Waghala	Biloli	C	2.7	3.16
95	97	Ch. Sambhaji Nagar	Nanded Waghala	Deglur	B	1.9	2.22
96	98	Ch. Sambhaji Nagar	Nanded Waghala	Dharmabad	C	6.1	7.14

97	99	Ch. Sambhaji Nagar	Nanded Waghala	Hadgaon	C	5	5.85
98	100	Ch. Sambhaji Nagar	Nanded Waghala	Himayatnagar	NP	3.7	4.33
99	101	Ch. Sambhaji Nagar	Nanded Waghala	Kandhar	C	4.5	5.27
100	102	Ch. Sambhaji Nagar	Nanded Waghala	Kinwat	C	5.2	6.08
101	103	Ch. Sambhaji Nagar	Nanded Waghala	Kundalwadi	C	2.7	3.16
102	104	Ch. Sambhaji Nagar	Nanded Waghala	Loha	C	4.4	5.15
103	105	Ch. Sambhaji Nagar	Nanded Waghala	Mahur	NP	2.1	2.46
104	106	Ch. Sambhaji Nagar	Nanded Waghala	Mudkhed	C	4.3	5.03
105	107	Ch. Sambhaji Nagar	Nanded Waghala	Mukhed	C	5	5.85
106	108	Ch. Sambhaji Nagar	Nanded Waghala	Naigaon	NP	3.1	3.63
107	109	Ch. Sambhaji Nagar	Nanded Waghala	Peth Umri_N	NP	2.5	2.93
108	110	Ch. Sambhaji Nagar	Dharashiv	Bhum	C	3.4	3.98
109	111	Ch. Sambhaji Nagar	Dharashiv	Kalamb_O	C	4.7	5.50
110	112	Ch. Sambhaji Nagar	Dharashiv	Lohara B.	NP	1.6	1.87
111	113	Ch. Sambhaji Nagar	Dharashiv	Murum	C	3.4	3.98
112	114	Ch. Sambhaji Nagar	Dharashiv	Naldurg	C	3.4	3.98

113	115	Ch. Sambhaji Nagar	Dharashiv	Paranda	C	3.4	3.98
114	116	Ch. Sambhaji Nagar	Dharashiv	Tuljapur	C	6.2	7.25
115	117	Ch. Sambhaji Nagar	Dharashiv	Umarga	C	6.4	7.49
116	118	Ch. Sambhaji Nagar	Dharashiv	Vashi	NP	3.1	3.63
117	119	Ch. Sambhaji Nagar	Parbhani	Gangakhed	B	9	10.53
118	120	Ch. Sambhaji Nagar	Parbhani	Jintur	B	8	9.36
119	121	Ch. Sambhaji Nagar	Parbhani	Manwat	C	5.9	6.90
120	122	Ch. Sambhaji Nagar	Parbhani	Palam	NP	2.6	3.04
121	123	Ch. Sambhaji Nagar	Parbhani	Pathri	C	6.7	7.84
122	124	Ch. Sambhaji Nagar	Parbhani	Purna	C	6.6	7.72
123	125	Ch. Sambhaji Nagar	Parbhani	Sailu	B	8.5	9.95
124	126	Ch. Sambhaji Nagar	Parbhani	Sonpeth	C	2.9	3.39
125	127	Konkan	Palghar	Dahanu	B	9.1	10.65
126	128	Konkan	Palghar	Jawhar	C	2.2	2.57
127	129	Konkan	Palghar	Mokhada	NP	1.9	2.22
128	130	Konkan	Palghar	Palghar	B	12.5	14.63
129	131	Konkan	Palghar	Talasari	NP	3.4	3.98
130	132	Konkan	Palghar	Vikramgad	NP	1.7	1.99
131	133	Konkan	Palghar	Wada (Np)	NP	3.1	3.63

132	134	Konkan	Raigadh	Alibag	C	3.8	4.45
133	135	Konkan	Raigadh	Karjat_R	C	5.4	6.32
134	136	Konkan	Raigadh	Khalapur	NP	0.7	0.82
135	137	Konkan	Raigadh	Khopoli	B	12.9	15.09
136	138	Konkan	Raigadh	Mahad	C	5	5.85
137	139	Konkan	Raigadh	Mangaon	NP	3.4	3.98
138	140	Konkan	Raigadh	Matheran	C	0.8	0.94
139	141	Konkan	Raigadh	Mhasala	NP	1.8	2.11
140	142	Konkan	Raigadh	Murud-Janjira	C	2.2	2.57
141	143	Konkan	Raigadh	Pali	NP	1.9	2.22
142	144	Konkan	Raigadh	Pen	C	6.9	8.07
143	145	Konkan	Raigadh	Poladpur	NP	1.1	1.29
144	146	Konkan	Raigadh	Roha Ashtami	C	3.8	4.45
145	147	Konkan	Raigadh	Shriwardhan	C	2.8	3.28
146	148	Konkan	Raigadh	Tala	NP	1.3	1.52
147	149	Konkan	Raigadh	Uran	C	5.5	6.44
148	150	Konkan	Ratnagiri	Chiplun	B	10	11.70
149	151	Konkan	Ratnagiri	Dapoli Camp	NP	2.9	3.39
150	152	Konkan	Ratnagiri	Devrukh	NP	2.5	2.93
151	153	Konkan	Ratnagiri	Guhagar	NP	0.6	0.70
152	154	Konkan	Ratnagiri	Khed	C	3.1	3.63
153	155	Konkan	Ratnagiri	Lanja	NP	2.6	3.04
154	156	Konkan	Ratnagiri	Mandangad	NP	0.6	0.70
155	157	Konkan	Ratnagiri	Rajapur	C	1.8	2.11
156	158	Konkan	Ratnagiri	Ratnagiri	B	13.8	16.15
157	159	Konkan	Sindhudurga	Devgad	NP	2.9	3.39
158	160	Konkan	Sindhudurga	Kankavli	NP	3	3.51

159	161	Konkan	Sindhudurga	Kasai Dodamarg	NP	0.7	0.82
160	162	Konkan	Sindhudurga	Kudal	NP	2.9	3.39
161	163	Konkan	Sindhudurga	Malwan	C	3.4	3.98
162	164	Konkan	Sindhudurga	Sawantwadi	C	4.3	5.03
163	165	Konkan	Sindhudurga	Vaibhavwadi	NP	0.5	0.59
164	166	Konkan	Sindhudurga	Vengurla	C	2.3	2.69
165	167	Konkan	Thane	Murbad	NP	3.4	3.98
166	168	Konkan	Thane	Shahpur_T	NP	2.1	2.46
167	169	Nagpur	Bhandara	Bhandara	B	16.6	19.42
168	170	Nagpur	Bhandara	Lakhandur	NP	1.7	1.99
169	171	Nagpur	Bhandara	Lakhani	NP	2.3	2.69
170	172	Nagpur	Bhandara	Mohadi	NP	1.9	2.22
171	173	Nagpur	Bhandara	Pauni	C	4.2	4.91
172	174	Nagpur	Bhandara	Sakoli	C	2.7	3.16
173	175	Nagpur	Bhandara	Tumsar	B	8.1	9.48
174	176	Nagpur	Chandrapur	Badravati	B	11	12.87
175	177	Nagpur	Chandrapur	Ballarpur	B	16.2	18.95
176	178	Nagpur	Chandrapur	Bhisi	NP	2.1	2.46
177	179	Nagpur	Chandrapur	Brahmapuri	C	6.5	7.61
178	180	Nagpur	Chandrapur	Chimur	C	2.7	3.16
179	181	Nagpur	Chandrapur	Gadchandur	C	4.8	5.62
180	182	Nagpur	Chandrapur	Ghugghus	NP	5.9	6.90
181	183	Nagpur	Chandrapur	Gond Pipari	NP	1.6	1.87
182	184	Nagpur	Chandrapur	Jivati	NP	0.7	0.82
183	185	Nagpur	Chandrapur	Korpana	NP	1	1.17

184	186	Nagpur	Chandrapur	Mul	C	4.6	5.38
185	187	Nagpur	Chandrapur	Nagbhid	C	4.6	5.38
186	188	Nagpur	Chandrapur	Pombhurna	NP	1.2	1.40
187	189	Nagpur	Chandrapur	Rajura	C	5.4	6.32
188	190	Nagpur	Chandrapur	Saoli	NP	1.7	1.99
189	191	Nagpur	Chandrapur	Sindewahi	NP	2.4	2.81
190	192	Nagpur	Chandrapur	Warora	B	8.4	9.83
191	193	Nagpur	Gadchiroli	Aheri	NP	2.7	3.16
192	194	Nagpur	Gadchiroli	Armor	NP	4.6	5.38
193	195	Nagpur	Gadchiroli	Bhamragad	NP	0.8	0.94
194	196	Nagpur	Gadchiroli	Chamorsi	NP	2.9	3.39
195	197	Nagpur	Gadchiroli	Desaiganj	C	5.2	6.08
196	198	Nagpur	Gadchiroli	Dhanora	NP	1.1	1.29
197	199	Nagpur	Gadchiroli	Etapalli	NP	1.9	2.22
198	200	Nagpur	Gadchiroli	Gadchiroli	B	9.8	11.47
199	201	Nagpur	Gadchiroli	Korchi	NP	0.6	0.70
200	202	Nagpur	Gadchiroli	Kurkheda	NP	1.4	1.64
201	203	Nagpur	Gadchiroli	Mulchera	NP	0.725	0.85
202	204	Nagpur	Gadchiroli	Sironcha	NP	1.4	1.64
203	205	Nagpur	Gondiya	Amgaon	Np	6.3	7.37
204	206	Nagpur	Gondiya	Arjuni	NP	1.8	2.11
205	207	Nagpur	Gondiya	Deori_G	NP	2.7	3.16
206	208	Nagpur	Gondiya	Goregaon	NP	1.6	1.87
207	209	Nagpur	Gondiya	Sadak Arjuni	NP	1.1	1.29
208	210	Nagpur	Gondiya	Salekasa	NP	1.7	1.99

209	211	Nagpur	Gondiya	Tirora	C	4.6	5.38
210	212	Nagpur	Nagpur	Bhiwapur	NP	2.5	2.93
211	213	Nagpur	Nagpur	Butibori (Np)	Np	8.1	9.48
212	214	Nagpur	Nagpur	Hingana	NP	1.4	1.64
213	215	Nagpur	Nagpur	Kalameshwar	C	3.6	4.21
214	216	Nagpur	Nagpur	Kamptee	B	15.7	18.37
215	217	Nagpur	Nagpur	Kanhan-Pipri	C	4	4.68
216	218	Nagpur	Nagpur	Katol	B	7.8	9.13
217	219	Nagpur	Nagpur	Khapa	C	2.7	3.16
218	220	Nagpur	Nagpur	Kuhi	NP	1.9	2.22
219	221	Nagpur	Nagpur	Mahadula	NP	3.9	4.56
220	222	Nagpur	Nagpur	Mauda Ct	NP	2.7	3.16
221	223	Nagpur	Nagpur	Mohpa	C	1.3	1.52
222	224	Nagpur	Nagpur	Mowad	C	1.6	1.87
223	225	Nagpur	Nagpur	Narkhed	C	3.9	4.56
224	226	Nagpur	Nagpur	Parsivni	NP	2.1	2.46
225	227	Nagpur	Nagpur	Ramtek	C	4.1	4.80
226	228	Nagpur	Nagpur	Savner	C	5.9	6.90
227	229	Nagpur	Nagpur	Umred	B	9.8	11.47
228	230	Nagpur	Nagpur	Wadi	B	9.8	11.47
229	231	Nagpur	Nagpur	Wanadongri	C	6.8	7.96
230	232	Nagpur	Wardha	Arvi	B	7.8	9.13
231	233	Nagpur	Wardha	Ashti_W	NP	2.2	2.57
232	234	Nagpur	Wardha	Deoli_W	C	3.5	4.10
233	235	Nagpur	Wardha	Karanja	NP	2.5	2.93
234	236	Nagpur	Wardha	Pulgaon	C	5.5	6.44
235	237	Nagpur	Wardha	Samudrapur	NP	1.2	1.40

236	238	Nagpur	Wardha	Selu	NP	2.5	2.93
237	239	Nagpur	Wardha	Sindi	C	2.4	2.81
238	240	Nashik	Ahilyanagar	Akole	NP	3.3	3.86
239	241	Nashik	Ahilyanagar	Deolali Pravara	C	0.5	0.59
240	242	Nashik	Ahilyanagar	Jamkhed	C	6.2	7.25
241	243	Nashik	Ahilyanagar	Karjat_A	NP	2.1	2.46
242	244	Nashik	Ahilyanagar	Kopargaon	B	11.8	13.81
243	246	Nashik	Ahilyanagar	Nevasa	NP	4.1	4.80
244	247	Nashik	Ahilyanagar	Parner	NP	2.4	2.81
245	248	Nashik	Ahilyanagar	Pathardi	C	4.9	5.73
246	249	Nashik	Ahilyanagar	Rahta Pimplas	C	4.1	4.80
247	250	Nashik	Ahilyanagar	Rahuri	C	7	8.19
248	251	Nashik	Ahilyanagar	Sangamner	B	11.9	13.92
249	252	Nashik	Ahilyanagar	Shevgaon	C	7	8.19
250	254	Nashik	Ahilyanagar	Shrigonda	C	5.7	6.67
251	255	Nashik	Ahilyanagar	Shrirampur	B	10.1	11.82
252	256	Nashik	Dhule	Doundaicha Warwade	B	8.5	9.95
253	257	Nashik	Dhule	Sakri	NP	4	4.68
254	258	Nashik	Dhule	Shirpur-Warwade	B	1.4	1.64
255	259	Nashik	Dhule	Sindhkheda	NP	4.5	5.27
256	260	Nashik	Jalgaon	Amalner	B	17.3	20.24
257	261	Nashik	Jalgaon	Bhadgaon	C	6.7	7.84
258	262	Nashik	Jalgaon	Bodwad	NP	4.4	5.15

259	263	Nashik	Jalgaon	Chalisgaon	B	17.6	20.59
260	264	Nashik	Jalgaon	Chopada	B	13.2	15.44
261	265	Nashik	Jalgaon	Dharangaon	C	6.4	7.49
262	266	Nashik	Jalgaon	Erandol	C	5.6	6.55
263	267	Nashik	Jalgaon	Faizpur	C	4.8	5.62
264	268	Nashik	Jalgaon	Jamner	B	0.5	0.59
265	269	Nashik	Jalgaon	Muktai Nagar (Np)	Np	4.2	4.91
266	270	Nashik	Jalgaon	Nashirabad	C	4.2	4.91
267	271	Nashik	Jalgaon	Pachora	B	1.8	2.11
268	272	Nashik	Jalgaon	Parola	C	6.8	7.96
269	273	Nashik	Jalgaon	Raver	C	4.9	5.73
270	274	Nashik	Jalgaon	Savda	C	3.8	4.45
271	275	Nashik	Jalgaon	Shendurni (Np)	Np	3.7	4.33
272	276	Nashik	Jalgaon	Varangaon	C	5.2	6.08
273	277	Nashik	Jalgaon	Yawal	C	6.7	7.84
274	278	Nashik	Nandurbar	Dhadgaon Wadfalya	NP	2.2	2.57
275	279	Nashik	Nandurbar	Nawapur	C	6.2	7.25
276	280	Nashik	Nandurbar	Shahada	B	11.1	12.99
277	281	Nashik	Nandurbar	Talode	C	4.8	5.62
278	282	Nashik	Nashik	Bhagur	C	2.3	2.69
279	283	Nashik	Nashik	Chandwad	C	5.5	6.44
280	284	Nashik	Nashik	Deola	NP	2.2	2.57
281	285	Nashik	Nashik	Dindori_N	NP	3.2	3.74
282	286	Nashik	Nashik	Igatpuri	C	5.6	6.55
283	287	Nashik	Nashik	Kalwan	NP	3.7	4.33

284	288	Nashik	Nashik	Manmad	B	14.5	16.97
285	289	Nashik	Nashik	Nandgaon	C	4.3	5.03
286	290	Nashik	Nashik	Niphad	NP	3	3.51
287	291	Nashik	Nashik	Ozar	B	8.8	10.30
288	292	Nashik	Nashik	Peth	NP	1.3	1.52
289	293	Nashik	Nashik	Satana	C	6.8	7.96
290	294	Nashik	Nashik	Sinnar	B	11.8	13.81
291	295	Nashik	Nashik	Surgana	NP	1.2	1.40
292	297	Nashik	Nashik	Yeola	B	9	10.53
293	298	Pune	Kolhapur	Ajara (Np)	NP	2.7	3.16
294	299	Pune	Kolhapur	Chandgad (Np)	NP	1.9	2.22
295	300	Pune	Kolhapur	Gadhinglaj	C	4.9	5.73
296	301	Pune	Kolhapur	Hatkangale (Np)	NP	2.5	2.93
297	302	Pune	Kolhapur	Hupari (Np)	NP	5.9	6.90
298	303	Pune	Kolhapur	Jaysingpur	B	0.8	0.94
299	304	Pune	Kolhapur	Kagal	C	6.2	7.25
300	305	Pune	Kolhapur	Kurundvad	C	4.1	4.80
301	306	Pune	Kolhapur	Malkapur_K	C	1	1.17
302	307	Pune	Kolhapur	Murgud	C	1.1	1.29
303	308	Pune	Kolhapur	Panhala	C	0.6	0.70
304	309	Pune	Kolhapur	Shirol (Np)	NP	5	5.85
305	310	Pune	Kolhapur	Vadgaon	C	4.7	5.50
306	311	Pune	Pune	Alandi	C	5.2	6.08
307	312	Pune	Pune	Bhor	C	3.4	3.98
308	313	Pune	Pune	Chakan	C	9.3	10.88
309	316	Pune	Pune	Indapur	C	4.6	5.38
310	317	Pune	Pune	Jejuri	C	2.7	3.16

311	318	Pune	Pune	Junnar	C	4.6	5.38
312	319	Pune	Pune	Lonavala	B	3.8	4.45
313	320	Pune	Pune	Malegaon	NP	3.9	4.56
314	321	Pune	Pune	Manchar	NP	4	4.68
315	323	Pune	Pune	Sasvad	C	3.8	4.45
316	324	Pune	Pune	Shirur	C	0.7	0.82
317	325	Pune	Pune	Talegaon Dabhade	B	10.2	11.93
318	326	Pune	Pune	Vadgaon Maval (Np)	NP	2.8	3.28
319	327	Pune	Sangli	Ashta_Mh	C	6.7	7.84
320	328	Pune	Sangli	Atpadi	NP	4.2	4.91
321	329	Pune	Sangli	Jath	C	6.6	7.72
322	330	Pune	Sangli	Kadegaon	NP	2.2	2.57
323	331	Pune	Sangli	Kavathe Mahankal	NP	3.2	3.74
324	332	Pune	Sangli	Khanapur_M	NP	1.2	1.40
325	333	Pune	Sangli	Palus	C	4.8	5.62
326	334	Pune	Sangli	Shirala	NP	2.9	3.39
327	335	Pune	Sangli	Tasgaon	C	0.5	0.59
328	336	Pune	Sangli	Uran Islampur	B	0.6	0.70
329	337	Pune	Sangli	Vita	B	8.7	10.18
330	338	Pune	Satara	Dahiwadi	NP	2.9	3.39
331	340	Pune	Satara	Khandala	NP	1.3	1.52
332	341	Pune	Satara	Koregaon	NP	4.5	5.27
333	342	Pune	Satara	Lonand	NP	3.4	3.98
334	345	Pune	Satara	Medha	NP	0.9	1.05
335	346	Pune	Satara	Mhaswad	C	4.4	5.15

336	347	Pune	Satara	Panchgani	C	0.6	0.70
337	348	Pune	Satara	Patan_Mh	NP	2.5	2.93
338	349	Pune	Satara	Phaltan	B	1.4	1.64
339	350	Pune	Satara	Rahimatpur	C	3.2	3.74
340	351	Pune	Satara	Waduj	NP	3.2	3.74
341	352	Pune	Satara	Wai	C	6.5	7.61
342	353	Pune	Solapur	Akkalkot	B	7.3	8.54
343	354	Pune	Solapur	Akluj	B	8.1	9.48
344	355	Pune	Solapur	Anagar	NP	2.9	3.39
345	356	Pune	Solapur	Dudhani	C	2.1	2.46
346	357	Pune	Solapur	Karmala	C	4.2	4.91
347	359	Pune	Solapur	Madha	NP	2	2.34
348	360	Pune	Solapur	Mahalung Shripur	NP	3.8	4.45
349	361	Pune	Solapur	Maindargi	C	2.3	2.69
350	362	Pune	Solapur	Malshiras	NP	4	4.68
351	363	Pune	Solapur	Mangalvedhe	C	4	4.68
352	364	Pune	Solapur	Mohol	C	1.1	1.29
353	365	Pune	Solapur	Natepute	NP	3.3	3.86
354	367	Pune	Solapur	Sangole	C	6.2	7.25
355	368	Pune	Solapur	Vairag	NP	3.6	4.21
	Grant Total					1,656.33	1,937.90

DPR preparation of above STP is in progress.

II. Details of Industrial Pollution:

- No. of industries in the State: 128000
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597

- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed) No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, one is non-complied, one is not in operation and one is under stabilization.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	113	7.5	Existing and under stabilization
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajnagar	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	36	1.0	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. – Laxmi Industrial Estate (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing

17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	118	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane (at Plot No. AM – 29)	1176	25	Existing (at Plot No. AM – 29)
24.	Akkalkot Cetp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II, (at Plot No. OS – 30)	1176	25	Existing (Expansion from 25 to 50) (at Plot No. OS – 30)
27.	Private CETP (One at Auric)			
28.	Auric Chh. Sambhaji Nagar (Near Shendra MIDC)	5	4	
29.	List of 8 Proposed CETP			
30.	Satpur in District Nashik	--	1	Proposed
31.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Sangali-Miraj Industrial Area Dist- Sangali	--	0.64	Proposed
32.	Ichalkaranji in Kolhapur District (For Parvati Industrial Estate)	--	5	Proposed (For Parvati Industrial Estate)
33.	Butibori CETP Pvt. Ltd., Dist. Nagpur (Additional Butibori MIDC)	--	5	Proposed (Additional Butibori MIDC)
34.	MIDC Saravali, Bhiwandi, Thane	--	15	Proposed
35.	Pimpri- Chichwad MIDC CETP, Pimpri Chichwad, Pune.	--	3	Proposed
36.	Sinnar Taluka Audyogic Vasahat CETP, STICE, Dist – Nashik.	--	0.5	Proposed
37.	MIDC, Waluj, Chh. Sambhajnagar, (Only for Electroplating units)	--	2	Proposed

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-418 Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 25,278 (MT/D).
- Current Municipal Solid Waste Treatment- 20,530 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 601 composting and vermicomposting plants as a waste processing facility. 57 bio-

methanization plants are installed, 04 waste to Energy plant and 23 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.

- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. **Bio-medical Waste Management:**

- Total Bio-medical generation: **77,862** Kg/Day
- No. of Hospitals and Health Care Facilities: **76,413**
- Status of Treatment Facility/ CBMWTF: 31 CTFs are operating in Maharashtra State covering 36 Districts. All 31 are Incineration Based.

V. **Hazardous Waste Management:**

- Total Hazardous Waste generation (for 2023-2024): 14,41,800 MT
- Landfilable -3,87,274
- Incinerable – 76,783
- Recyclable – 8,98,504
- Utilizable – 79, 239
- No. of Industries generating Hazardous waste: 9109
- Landfil capacity of MWML, Taloja is 3,50,000 MT
- Landfil capacity of MEPL, Ranjangaon is 60,000 MT
- Landfil capacity of MEPL, Butibori-Nagpur is 60,000 MT
- Landfil capacity of all TSDF = 4,70,000 MT
- Quantity of HW disposed in the year 2023-2024 for landfil = 3,88,872 MT.
- Quantity of HW disposed in the year 2023-2024 for incineration = 78,360 MT.
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 7.0
- Details of on-going or proposed TSDF- NA.

VI. **Plastic Waste Management:**

- Total Plastic Waste generation: **4.27** Lacs MT
 - Total Plastic Waste collected back : **3.61** Lacs MT
 - Treatment/ Measures adopted for reduction or management of plastic waste:
 - Plastic waste recyclers- **330** Nos
 - following are main modes of use:
 - Plastic waste used for Refuse Derived Fuel (RDF) = 171790 tonnes
 - Plastic waste sent for co-processing- Cement Ind. = 10614 tonnes
 - Plastic waste used for granule making = 72000 tonnes
 - Plastic waste used for pyrolysis = 920 tonnes
 - Plastic waste used for road construction = 967 tonnes
 - Plastic waste sent to landfilling facility = 68873 tonnes
 - **6487** number of Extended Producers Responsibility (EPR) registrations are issued by MPCB.
 - Issued GR to use waste plastic in to the construction of the road at the tune of 7%.
- VII.** Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

- VIII.** Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.
- IX.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board
- X.** Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches			
Priority	No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017)	No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021)	No. of stretches by MPCB in 2024-2025
Priority I	9	4	4
Priority II	6	5	4
Priority III	14	18	15

Priority IV	10	17	15
Priority V	14	11	16
Non Polluted	-	1	2
Dry	-	-	0
Total	53	56	56

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(2024-2025)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority AS Per MPCB
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	4	20	III
2	KALU	Along ATALE VILLAGE	30	30	II
3	KUNDALIKA	SALAV TO ROHA	4	16	III
4	MITHI	POWAI TO DHARAVI	80	80	I
5	MORNA	AKOLA TO TAKALIJALAM	28.5	28.5	II
6	MULA	BOPODI TO AUNDH GAON	25.6	27.6	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	4.6	65	I
8	NIRA	SANGAVI TO SHINDEWADI	6.2	20	II
9	VEL	NHAVARE TO SHIKARPUR	8.8	8.8	IV

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	9.5	41.2	I
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	15.4	16.1	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	22	26.1	II
4	PAWANA	DAPODI TO RAVET	7.4	41.2	I
5	WAINGANGA	TUMSA TO ASHTI	3.4	9.1	IV
6	WARDHA	GHUGHUS TO RAJURA	3.5	7.4	IV
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	18.4	18.4	III
2	KANHAN	BHANDARA TO NAGPUR	3.8	9.8	IV
3	KOLAR (MAH)	Along Koradi	7.1	7.1	IV
4	KRISHNA	SHINDI TO KURUNDWAD	3.4	8	IV
5	MOR	JALGAON TO AMODA	12	12	III
6	PATALGANGA	KHADEPADA TO KOPOLI	4	12	III
7	PEDHI	NARAYANPUR TO BHATKULI	6.5	6.5	IV
8	PENGANGA	MEHKAR TO UMARKHED	3.4	7.1	IV
9	PURNA	DHUPESHWAR TO ASEGAON	3.8	20	III
10	TAPI	RAVER TO SHAHADA	7.5	12	III
11	URMODI	DHANGARWADI TO NAGTHANE	8.4	8.4	IV
12	VENNA	MAHABALESHWAR TO MAHULI	5.1	11.7	III
13	WAGHUR	SUNASGAON TO SAKEGAON	4.8	4.8	V
14	WENA	KAWADGHAT TO HINDANGHAT	4.0	4.2	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	6	6	V
2	BORI	Along AMALNER	3.6	3.6	V
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.7	12.2	III
4	DARNA	IGATPURI TO SANSARI	3.5	9	IV
5	GIRNA	MALEGAON TO JALGAON	4	7.6	IV
6	HIWARA	PACHORA TO NIMBORA	3	3	Non Polluted
7	KOYNA	KARAD TO PAPDARDE	6.2	6.2	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	3	3	Non Polluted
9	SINA	SOLAPUR TO BANKALAGI	16.6	16.6	III
10	TITUR	Along CHALISGAON, JALGAON	3.8	3.8	V
Priority V					
1	AMBA	BENSE TO ROHA	3.2	3.2	V
2	BHATSA	SHAHAPUR TO BHADANE	3	3.2	V
3	GOMAI	LONKHEDA TO SHAHDA	11	11	III
4	KAN	KAVATHE TO SAKARI	7.4	7.4	IV
5	MANJARA	LATUR TO NANDED BRIDGE	5.4	5.4	V
6	PANCHGANGA	SHIROL TO KOLHAPUR	3	10	IV
7	PANZARA	VARKHEDE TO DHULE	4.4	4.4	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	8.5	8.5	IV

9	SAVITRI	DADLI TO MUTHAVALI	3.2	14	III
10	SURYA	DHAMNI DAM TO PALGHAR	3.2	6	V
11	TANSA	Along Thane	3.2	3.2	V
12	ULHAS	KALYAN TO BADLAPUR	4	4	V
13	VAITARNA	GANDHRE TO SARASHI	3.4	3.4	V
14	VASHISHTHI	KHERDI TO DALVATNE	3	3.6	V

Non-polluted Rivers	BOD (mg/l) Min	BOD (mg/l) Max	Current Priority
1. BURAI	18	18	III
2. MUCHKUNDI	3.8	3.8	V
3. AMRAVATI	5.2	5.2	V

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2026 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2026.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans).

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details-

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treatment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027
3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026
5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) Bandra WwTF:

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) Ghatkopar WwTF:

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) Versova WwTF:

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) Malad WwTF:

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) Bhandup WwTF:

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. Consent is granted by MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someswar Temple to Rahed	504	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	4.00	1.40	2.60	1.40	2.60	5.00	Proposed two STP of 4.5 & 0.5 MLD. Work is under construction and will be commissioned in 2026 (At presently about 25 % Civil work completed.)	will be commissioned in 2026 (At presently about 25 % Civil work completed.)	2026	will be commissioned in 2026 (At presently about 25 % Civil work completed.)	...	Temporary treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardon phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla	413.00	392.00	21.00	350.00	63.00	142.00	New 4 additional STP in Nashi City are sanctioned by GOM for upcoming Kumbhmela.. Work order to them is recently issued. Expected to complete by Dec 2026. (Extra Information related to Kopargaan town on the bank og Godavari River:- 32.00 MLD STP Commissioned, For Kopargaan City (Dist. Ahilyanagar) 10 MLD additional STP for Kopargaan Town is also Proposed & Tender is in process..	STP capacity about 200 MLD	2026	2026	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	Nashik	Nashik
3					II	Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flushing of tender is to be obtained considering finance allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied work will be done	Sewer line construction is under process	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2, which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by M. C. Paithan on 9-6-2020.	Budget 46 Cr Sanctioned.	Chhatrapati Sambhajinagar	Chhatrapati Sambhajinagar
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	10	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Construction not started	--	--	Construction not started	Construction not started	Farbhani	Chhatrapati Sambhajinagar
					II	Nanded Wagha Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chanal Nalla 2.Bhinghar Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan Wasti 9. Gadipura Nalla Badi dargha 10. Gadipura Habib Talkiz 11. Sidhi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BurudGalli Nalla 15. NauGhat Nalla 16. Karhala Nalla 17. Chouphala Nalla 18 Bialal nagar Nalla 19 Kudbenagar Nalla 20.Bhinghar Nalla west 21. Laxmi nagar Malli area Nalla - 1 22. Laxmi nagar Malli area Nalla - 2 23. Laxmi nagar Malli area	70.00	132.00	0.00	62.00	8.00	10.00	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Work of Dankin STP of capacity 10 MLD Completed recently and STP is under trial					Sub Regional Office Nanded	Chhatrapati Sambhajinagar
4	Kalu	Along Atale village	2.5		IV	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	5.00	2.60	0.00	2.60	21.00	NA	Construction work of Ambivali (Vadavali) STP is completed.. Sequential Batch Reactor technology (SBR).	STP is brought into operation.	NA	As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallas are completed. At present 10 MLD sewage is being treated.	At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallas 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP.	Kalyan-1	Kalyan
5	Kundalika	Roha to Salav	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has given a work order for Roha underground sewerage scheme under Mahanitra Svaraj Yojana Nagrothan dtd. 06.09.2024. Council has proposed to install 5 MLD STP of SBR Technology. The stipulated time period for the completion of project is 18 months. Currently Roha Municipal underground sewerage scheme work has been started by contractor.	Work order is issued dtd. 06.09.2024	18 months	18 months	Drainage network 60% completed. 5 MLD capacity of STP proposed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.	Raigad2	Raigad

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	8.00	278.00	8.00	278.00	0.00	STP of 8.0 MLD capacity completed and in operation.	Completed	3/1/2024, timeline not finalised.	3/1/2024, timeline not finalised.	=====	Construction of STP of 8 MLD capacity and WSP compound. 144+134+278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2024 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to WSP Compound is in progress. Dry Weather Flow of 97 MLD (from WSP Compound to CST Bridge) and 37 MLD (from CST Bridge to Mahanagar Compound) is in progress.	Mumbai2	Mumbai
7	Moma (Dist-Akola)	Akola to Takalajalam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadki Nalla at Vidrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholeswar nalla 9) Ganesh Ghat Nalla 10) Shalini Talkies Nalla 11) Sawtram Nalla 12) Masum Shah baba Nalla 13) Mohata Mill Smashan Nalla 14) najuk nagar Nalla 15) Naigao nalla at nagina masjid trust 16) River Junction Naigao Nalla 17. Shanawajpur Naigao Nalla 18. Najuk Nagar nalla 19. Sidhartha nagar at Idgah Nalla 20. Rahul Nagar Harihar Peth nalla 21. Akkalkot Nalla 22. Khidki Pura Nalla 23. Takiya nagar nalla 24. Takiya Islampura Nalla	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP of capacity 7 MLD & The STP of capacity 30 MLD are commissioned and operational.	Complied		The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of moma river length 10.93 km and nalla intercept 18 no., Bapu nagar to Khazip length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Provided 02 STPs of total Capacity 37 MLD . At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati
8	Mula	Bopodi to Aundh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	PMc has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD	Pune1	Pune	
						Pimpri-Chinchwad Municipal Corporation	Pimpri-Chinchwad Municipal Corporation	-	37.00	35.00	2.00	32.00	5.00	5 MLD + 40 MLD	1) 5 MLD STP at Bopkbel is near completion 2) 40 MLD Proposed STP at Wakad	-	-	-	-	PCMC	Pune	
9	Mutha	Shivaji Nagar to Khadakwasla Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)wadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagari nalla 6)Jumbli odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	2025	PMc has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. existing 2 STPs having Erandwane- 50 MLD and Vinhalhadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs	Pune1	Pune	
10								1) Keshavnagar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha Odha at Bhapkar Mala							Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023, however further timeline is not yet finalised.	2025	PMc has proposed provision of new	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at			

Annexure-4 for Month of Oct-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
11	Mula-Mutha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation		496.00	400.00	96.00	400.00	96.00	259.00	Completed with completion up to May 2025		2025		drainage line of 168 Km length, repairing of existing drainage line of 14 Km and work will be completed within next three years.	Work is proposed in Mundhwa. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune-I	Pune
12																						
13	Nira	Sangavi to Shindewadi	43	I	III	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP . The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not finalised.	Timeline not finalised.		Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.	Solapur	Pune
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakkhira nala from Phaltan 2) Dagadi khan nalla near dindi naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagli Khan Sheti Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not finalised.	Timeline not finalised.	Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed. (Issue of Pumping station Land)	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra suvarna jayanti nagarothan Mahashbhayan yojana of 72.76 Cr.	Satara	Pune
15	Vel (Dist-Pune)	Nhavare to Shikrapur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not finalised.	Timeline not finalised.		Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Munikbag (Chinchwad Station Nalla Nearby Bombay Selection) 6) Nalla Near Sandvik	270.00	280.00	0.00	240.00	30.00	1. Bhatnagar (Chinchwad Ph-1) 15 MLD additional capacity 2. PCMC Proposed 6 STPs of total 195 MLD Capacity on Pawana River basin	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now upgradation work is near completion	Bhatnagar 30 MLD to 45 MLD upgradation work is near completion	Aug-25	47848	Drainage Network in Pawana River 1. Existing-733 KM 2. Proposed -103 KM 3. Nala Estoration-20 KM 4. Replacement of old drainage lines 215 KM 32 KM Intercepted line along bank of Pawana River is Completed.	DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now upgradation work is near completion	PCMC	Pune
17		Moshigaon to AlandiGaon						1) Ramdara Nalla 2) Moshi Nalla						12 MLD	Work of installation of 12 MLD STP at Chikhali is near completion	Previous STP work was stoped and structure demolished as per Honble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed , Revised DPR sanctioned Tender flotted and foundation work is in progress	5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Work is in progress	Previous STP work was stoped and structure demolished as per Honble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed , Revised DPR sanctioned Tender flotted and foundation	PCMC	Pune
			4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation		110.00	76.00	34.00	70.00	40.00									
18	Indrayani												7 MLD (Alandi STP)	PCMC has recently started civil work for -7MLD- STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	8/23/2023, revised final date is yet not finalised.	---	3)PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for	Pune-II	Pune	
				II	IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrimis Development Scheme. Work order issued, 80 percent work of underground drainage network has been compiled. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
19	Wainganga	Tumsar to Ashti	98	II	III	Deaiganj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----	Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapur	Chandrapur
20						Gadchiroli Municipal Council	Municipal Council	1) local nallas	7.58	7.58	0.00	7.58	0.00	12.50	STP in operation			--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 84.5 Crore are for drainage work.	Chandrapur	Chandrapur
21						Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided	---	STP Project cost of approx. 70 Cr including the drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MJP for approval. MJP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km)	Chandrapur	Chandrapur	
22						Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist- Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		5/1/2024 further time line not given	---	STP of capacity 13.5 MLD is 95% completed.	----	Bhandara	Nagpur
23						Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		31/9/2025	---	STP of capacity 5 MLD is 90 % completed.	----	Bhandara	Nagpur
24	Wardha (Dist- Chandrapur)	Ghuggus to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Enai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Complied	---	Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Enai River, which later meets Wardha river.	Chandrapur	Chandrapur
25						Ballarpur	Municipal Council	1) Discharge of BILT Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting to Wardha River at Ballarpur	8.40	0.50	7.90	0.00	8.40	16.00		Construction of STP 35% work completed.	Dec-25	---	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will.	Chandrapur	Chandrapur
26						Rajura	Municipal Council	1) Kapangaon Nalla meeting to Wardha River at Rajura	5.80	0.50	5.30	0.00	5.80	5.50	DPR Prepared	Construction of STP 90% work completed.	Timeline not provided	NA	----	DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of	Chandrapur	Chandrapur
27	Ghod (Dist- Pune)	Annapur to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Gramin Nallahs	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied	---	---	There is discharge from villages Annapur, Kathapur & Phakate.MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
28	Kanhana	Bhandara to Nagpur	100	IV	Kamptee	Municipal Council		1) JN Road Nalla 2) Akshok nagar Nalla 3) lobhiya layout Nalla. 4) Bagdori Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had said proposal to MIP for Technical approval but now MC has proposed to construct private agency. - Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Lenth of Nalla is 7.5 km (3 mtr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr. Proposed 16 MLD	Nagpur-1	Nagpur
29							III	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Cn to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kanhan & Kamptee. Chief Officer, M.C. Also meeting was conducted under	Nagpur-1	Nagpur
30							II	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		3/1/2023, revised final date is yet not finalised.	---	Lenth of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021.	Nagpur-2	Nagpur
31	Kolar (Dist- Nagpur)	Along Koradi	3.4	IV	Chandkapur	Gram Panchayat	III	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chandkapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/-.. MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide L.O.I No.675 dated 19/10/2020. For further needful.		Timeline not provided	---	---	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached. Proposed 2 MLD	Nagpur-1	Nagpur
32								1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided	---	---	Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur
33								1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00	No STP is proposed by ULB as STP is already constructed by Mahagenco.	No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	RO Nagpur, issued letter to Mahadula Nagar Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in	Nagpur-1	Nagpur
34			106	IV	Sangli Miraj Kupwad	Municipal Corporation		1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Hartpur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	58.70	32.70	26.00	32.70	26.00	22.50	All civil & electrical work completed. At present under trial run.	All civil & electrical work completed. At present under trial run.	Civil & Mechanical work is completed at present under trial run & commissioning up to Aug. or 2025	Civil & Mechanical work is completed at present under trial run & commissioning up to Aug. or 2025	Total 164.9 KM sewer line is proposed out of that 116.5 KM work completed	03 STPs (1 STP & 2 Nos Oxidation Pond) having capacity of 59.7 MLD (9.2 & 23.5) are in operation with actual utilization of 32.7 MLD (23.5 MLD STP at Hanuman Nagar is operating at 23.5 MLD). One STP of capacity	Sangli	Kolhapur
								Sangliwadi	3.00	3.00	0.00	0.00	3.00	3.00	NA	Proposed	Time line not provided	Time line not provided	..	Time line not provided	Sangli	Kolhapur
								Vakharbhag	22.00	22.00	0.00	0.00	22.00	22.00	NA	Proposed	Time line not provided	Time line not provided	..	Time line not provided	Sangli	Kolhapur

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO
35	Krishna	Shindi to Kurundwad		III	IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	17.00	DPR complied. Under Technical Saction approval.	electric supply & connection of drainage line under progress.	Time line not provided	Time line not provided	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022.	Sangli	Kolhapur
36								Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Land acquisition under progress	NA	Timeline not provided	Time line not provided	Connected all drains to RCC constructed Cannel. The canal were block because of farmas had diverted that water and the canal is very narrow.	DPR sent for approval	Sangli	Kolhapur
								Valley	2.00	2.50	0.00	2.00	0.00		DPR complied. Under Technical Saction approval.	Proposed	Proposed	Proposed				
37								1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning, 6 MLD STP work is in process	Timeline not provided	Timeline not provided	---	Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced		Satara	Pune
38	Mor (Dist- Jalgaon)	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik
39								1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik
40								1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik
41	Patalganga	Khudepada to Kopoli	20	III	III	Khopoli	Municipal Council	1) Bazarpeth Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Acquatch Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress.	-	3/24/2023, revised final date is yet not finalised.	--	---	DPR sanctioned tendering process is under progress.	Raigad 1	Raigad
42								1) Lendi Nalla 2) Bazarpeth Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress	-	Timeline not provided	--	---	DPR Preparation work is inprogress	Raigad1	Raigad
43	Podhi (Dist- Amravati)	Narayanpur to Bharkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bharkuli 3) Amba Nalla from Amravati City 4) Fritapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Retigaoon nalla 9) Nawethe nalla 10) Bhartiya Mahavidya Nalla 11) Nasari malla	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---	----	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
44	Purna (Dist-Amravati)	Asegaon to Dhupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wadhoda Shukleshwar 6. Drain From Village Darapur 7. Drain From Village Khatasani							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---	----	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati	Amravati
45	Penganga	Mehkar to Umarkhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umarked Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		3/1/2023, revised final date is yet not finalised.	---	----	MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umarkhed		III	IV	Umarkhed	Municipal Council	1) Mehkar to umarked Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided	----	STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology. Now Municipal Council says that, Penganga River is 18 km. away from the city. Lendhi Nalla is just at the boundary of the city.	Chandrapur	Chandrapur	
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	0.00	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Complied	---	Total existing sewage network length 74km	Dhule	Nashik	
49	Urmodi (Dist-Satara)	Dhangarwadi to Nagthane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided	----	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued	Satara	Pune
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	----	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram	Satara	Pune
51	Venna (Dist-Satara)	Mahabaleshwar to Mahuli	47	III	IV	Mahabaleshwar	Municipal Council	Valley	2.50	5.00	0.00	2.50	0.00	0.00	Not Applicable	Not Applicable	Not Applicable					
								Local nalla							No treatment provided	No treatment provided		----		No treatment provided		
						Medha	Nagar Panchayat		0.6	0	0.6	0	0.6	0			No treatment provided	----	No treatment provided		Satara	Pune
						Satara	Municipal Council	1) Rammala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Akashwani, Karanje, Satara	5.5 MLD STP - 20 % of work of STP completed.	5/24/2023, revised final date is yet not finalised.	----	Under ground drainage system work is under process (96.27 % work completed).	DPR approved vide letter no.Ammut-20222/P.K.24/Navi-33 dtd.28/04/2022..	Satara	Pune
52						Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padatse villages. MPCB	Jalgaon	Nashik

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
53	Waghur (Dist-Jalgaon)	Sunagaon to Sakegaon	98	III	V	Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	----	has approved fund of Rs. 2 Lakh for each Gram Panchayats.	Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	----		Nashik	Nashik
55	Wena (Dist-Wardha-SRO Nagpur-2)	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hinganghat town drain coming to Wena River near Railway Bridge 2) Hinganghat town drain coming to Wena River from Ghate	13.60	10 + 3.5	0.10	6.25	7.35	0.00	1) 10 mld STP in operation since, March-2022. 2) 3.5 STP in operation since March 2024	NA	NA	NA	----	01 STPs of 10 MLD is in operational since March-22. 2nd STP of Capacity 3.5 MLD in Operational since March 2024.	Nagpur2	Nagpur
56	Bindusar (Dist-Beed SRO)	Swarajnagar to Sohanagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sahe Chowk, Soha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed .As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.	Land issue	8/22/2023 (Already expired), however revised final date is yet not finalised.	----	Work of drainage work yet not started	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already released, but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist.	Jalna	Chhatrapati Sambhajinagar
57	Bori	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed, Machinery installation pending	Timeline not provided	NA	Total Sewage network length is 80km, till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPD is provided.	Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	22.00	18.00	4.00	18.00	4.00	13.00	DPR submitted for technical sanction	Nil	Timeline not provided	Timeline not provided	1) Drainage network of 85% completed, Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S.	--	Solapur	Pune
59	Darna	Igatpuri to Sansari	35	IV	IV	air	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA	---	MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
60						Bhagur	Municipal Council	1) Bhagur Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA	---		Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA	---		Nashik	Nashik
62	Gima	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00	STP will be operational by the June 2024	100% Civil Construction, 100% Mechanical Work & 95% under sewageline completed. STP will be operational by June 2024	6/1/2024, revised final date is yet not finalised.	46722	95 % Under sewage network completed	STP Work has been started at site of work at Gat No.413.390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is awarded.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	NA	MPC Board will provide financial & technical assistance to villages in next three years	Jalgaon	Nashik
64	Hisora (Dist-Jalgaon)	Pachora to Nimora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	STP Under Construction	Civil work is completed and Machinery yet not installed.	Timeline not provided	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik
65	Koyana (Dist-satara)	Karad to Paparde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied	---	Total Network 59 km and construction work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00	-	-	Complied	NA	---	Instructions given to MC for upgradation of existing STP.	Satara	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
67	Sina (Disa- solapur)	Solapur to Bankalagi	6	IV	III	Solapur	Municipal Corporation	1) Degaon Nalla.	103.60	102.50	1.10	68.16	0.00	20 MLD - Desain Nagar, 49 MLD- Degaon	Desai Nagar 20 MLD CapacitySTP under construction	-	Dec-25	46022	3 STPs provided with treatment capacity of 75 MLD and 15 MLD &12.50 MLD respectively, 01 STP of 20 MLD At Desai nagar under construction, 49 MLD STP proposed at Degaon	--	Solapur	Pune
69	Titur (Disa- Jalgaon)	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Timeline not provided	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik
71	Bhatsa	Shahapur to Bhadane	23.4	V		Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided	---	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.20	0.00	0.20	0.00	0.20	0.00	Nil	Nil	Timeline not provided	----	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gomai (SRO Dhule)	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD installed	Complied	--		1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahada Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Shilage Drilling	Dhule	Nashik
74	Kan (SRO Dhule)	Kavathe to Sakari	10	V	V	Sakari	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.		Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik	
75	Manjara (SRO Latur)	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	32.00	0.00	32.00	32.00	Work in Progress	Civil Construction work of 80% is completed	Mar-26	--	...	Civil Construction work of 80% is completed River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Chhatrapati Sambhujinagar
76	Panchanama	Shirol to ...	67	V	Less	Kolhapur	Municipal Corporation	1) Lakshirth Nall 2) Jayanti Nalla 3) Dudhali Nalla 4) Jander Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nalla 8) Ramamala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bavada Nalla 12) Bapat Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valiwade Nalla 16) Tilawani/Rui Nalla 17) Hupri Nalla 18) Shindhon Nalla 19) Shirol Nalla	149.10	106.70	42.40	106.70	42.40	43.50	Proposed 3 Nos STP with total 43.5 MLD capacity. 1. 19.5 MLD - Dudhali, Maskuli Talav 2. 15 MLD - Bapat Camp 3. 9 MLD - Jayanti Nalla	1) STP- Dudhali- 6 MLD- 80% work completed (foundation) 2) STP- Kasaba Bavad- 4 MLD, commissioned on 16.12.2023	06 MLD - Sept. 2025 19.5 MLD - Oct. 2026 15 MLD - Oct. 2026 9 MLD - Oct. 2026	4 MLD STP work is completed December - 2023 & 6 MLD STP work will be complete till Sept. 2025 19.5 MLD - Oct. 2026 15 MLD - Oct. 2026 9 MLD - Oct. 2026	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2025.	Temporory measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur

Annexure-1 for Month of Oct-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
77		Kollapur			Polluted	Ichalkaranji	Municipal Corporation	1) Chandur Nalla 2) Kabnur Nalla (Including Chandur nalla) Nallas in Municipal Council Areas	45.50	20.00	25.50	20.00	25.50	18.00	1. 19.5 MLD - Near Boudh Vihar, Takawade Vns 2. 13 MLD - Chandur 3. 04 MLD - Kurundwad 4. 06 MLD - Shirol 5. 5.9 MLD - Hupari 6. 2.5 MLD - Hatkanangale	18 MLD STP under construction will be commissioning up to Dec-2025	18 MLD - Aug-2025 19.5 MLD - Dec-2027 13 MLD - Dec-2027 18 MLD - Aug-2025 19.5 MLD - Dec-2027 13 MLD - Dec-2027 04 MLD - Dec-2027 06 MLD - Dec-2027 5.9 MLD - Dec-2027 2.5 MLD - Dec-2027	18 MLD - Aug-2025 19.5 MLD - Dec-2027 13 MLD - Dec-2027 04 MLD - Dec-2027 06 MLD - Dec-2027 5.9 MLD - Dec-2027 2.5 MLD - Dec-2027	4 nallas are connected to river without treatment.	s	Kolhapur	Kolhapur
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00			Timeline not provided	---	----	----	Kolhapur	Kolhapur
79	Panzara	Varkhede to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagara Nalla 3. Susha Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hamal Nalla	36.00	0.00	36.00	0.00	36.00	57.00	Two STPs of 40 MLD and 17 MLD capacity are under construction.	Total 147 km Swage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Oct-26	---	Sewer network is completed upto 132 Km out of 147 Km	Sewer network is completed upto 132 Km out of 147 Km Approved fund allocated Funding details- GOI-65.77 Cr. GoM 32.89 Cr. & ULB/MC-57.32 Cr. Total 155.96 Cr. Amrut Mission implimentation Agency maharashtra Jeevan pradhikaran Dhule.	Dhule	Nashik
80	Rangavali (SRO Dhule)	Tintemba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied	---	----	Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in seartion	Dhule	Nashik
81	Saviri	Dudli to Shedav	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	3.2	0	3.2	0	3.2	5	As per Urban development Department GR Dated 14/02/2023 Project management consultancy for DPR preparation is appointed and DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress	3/24/2023, however date is not yet finalised.	NA	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Geo Special Studios LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad
83	Tansa River	Along Thane	10	V	V	1) Met Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nil	Nil		NA	The generated sewage is being soaked in to soakpits provided by individual residents of village due to which sewage is not leading to Tansa River		Kalyan3	Kalyan
84						2) Uchat Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat														Kalyan3	Kalyan
																	S		No Drainage as only small villages			

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
87						5) Bersheti	Gram Panchayat														Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyalu	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat														Kalyan3	Kalyan
91						Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	74.96	0.04	36.00	39.00	-	New STP namely Shanti Nagar Phase-III of 19.5 MLD is under construction, About 95 % civil work completed.	1) Vadol STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity - 34.26 MLD- in operation . 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD in operation	All STPs are in operation.	All STPs are in operation. New STP namely Shanti Nagar Phase-III of 19.5 MLD is under construction. About 95 % civil work completed.	1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPs with capacity of 74.96 MLD.	Kalyan2	Kalyan
92						Ambarnath	Municipal Council	1) Local nallas	28.00	54.00	0.00	28.00	0.00	0.00	New STP near Shiv Mandir of 20 MLD is under construction, About 10 % civil work completed.	1) Vadolgaon STP having capacity - 45 MLD 2) Chikholi STP having capacity- 9 MLD	Completed	All STPs are in operation.	70% area of the city has been covered by underground sewerage network.	1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD In Operation	Kalyan-2	Kalyan
93	Ulhas	Kalyan to Badlapur	22.5	V	V		Kulgaon Badlapur Municipal Council	1.Hendrepada nalla 2. Joweli nalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonvali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	21.50	4.50	22.00	95 % construction work of both the STP is completed. Electrical & Mechanical work is in progress. As per information received, the work will be completed up to 2025.	1) Shirgaon STP- 12 MLD 2) Sonvali STP- 10 MLD 95 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	30/09/2024	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Pratikaran (MJP) as an Implementing Agency.As Per MJP Officer discussion, date of Completion likely extended upto be March-2025 Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) MLD.	Kalyan-2	Kalyan
94						Sarsi Village	Gram Panchayat	1) Local nallas							No STP proposed yet			NA	No Drainage as only small villages	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
95	Vaitarana	Gandhre to Sarashi	5-10	V	V	Gandhre Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00			Timeline not provided		No Drainage as only small villages		Kalyan3	Kalyan
96						Pimproli Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
97						Koyna Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
98						Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytotid project at Dalvatne village. This office had issued letter dtd. 05-01-2022 to Grampanchayats to submit action plan for proposed STP. However, till date reply not recieved.	Chiplun	Kolhapur
99						Dalvatne Village	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur
100						Gane Village	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur
101						Khadpoli	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur

Annexure-I for Month of Oct-2025

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
									2728.65			2024.16		1279.70								

(write Comply/Non Comply) It is mandatory.... Annex-8 – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
														pH	TSS	BOD	COD			
RO Mumbai																				
1	Municipal Corporation of Greater Mumbai	Colaba WWTF - Nr Algan Church Colaba Mumbai - 05	41	LAT:19.24 Long:72.9608	valid upto 31/12/2026	2020	Operational	31	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	NIL	31	NIL	NIL	7.6	41	48	120	Non-Comply	---	SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89 Dr.A.B. Road Worli Mumbai 18.	757	latitude- 18.99. longitude- 72.81	31/12/2026	1991	Operational	309	As above	0.8	374.78	NIL	NIL	7.2	18	9	44	comply	---	SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge, Bhandup East	280		31/12/2026		Operational	102.0	Preliminary treatment by screening & diffused aerated grit chambers.	---	Discharge in to Vashi Creek	nil	nil	7.2	106	125	288	Non-Comply	--	SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Ghatkopar East.	386		31/12/2026		Operational	116.0	As above	---	22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi Creek.	nil	nil	7.6	28	70	160	Non-Comply	---	SRO Mumbai 3
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95	280		31/12/2026		Operational	204.0	Preliminary treatment by screening & diffused aerated grit chambers.	Treated sewage used for gardening on Goral dumping ground		nil	nil	6.8	248	140	396	Non-Comply	---	SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067	6		31/12/2026		Operational	5.0	MBR	---		nil	nil	6.7	53	180	82	Non-Comply	---	SRO Mumbai4
7	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	0		31/12/2026		Proposed of 500	NA	---	---	---	---	---	---	---	---	---	NA	Mar-26	RO Mumbai
8	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	0	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	NA	Proposed of 360 MLD	NA	---	---	---	---	---	---	---	---	---	NA	Mar-26	RO Mumbai
9	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	0		31/12/2026		Proposed of 418 MLD	NA	---	---	---	---	---	---	---	---	---	NA	Mar-26	RO Mumbai
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road In,Link Road, Near Aptana Bazar, Andheri (W), Mumbai-53	180	Latitude 19.14° N Longitudes 72.81° E	31/12/2026	1998	Operational	113	Aerobic & Facultative Lagoon	nil	Disposal into sea	65	Nil	7.1	48	124	46	Non-Comply	---	SRO Mumbai 2
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causeway, Mahim (West), Mumbai 400016, Tel. No. 24464750	797	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	2003	Operational	572	Preliminary treatment by screening & diffused aerated grit chambers.Dilution & dispersion through marine outfall at 3.7 Km into Sea	nil	Disposal into sea	160	Nil	6.8	9	7.5	32	comply	---	SRO Mumbai 2
12	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	0		31/12/2026	NA	Proposed of 337 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 3
13	Municipal Corporation of Greater Mumbai	Versova	0	---	31/12/2026		Proposed of 180 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	SRO Mumbai 2
14	Municipal Corporation of Greater Mumbai	Bhandup	0		31/12/2026		Proposed of 215 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 3
15	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	0	Latitude 19.18° 30 Lonitud 07.8° 49	31/12/2026	Proposed	Proposed of 454 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 4
16	Municipal Corporation of Greater Mumbai	Powai STP,8 MLD	8		31/12.2026	2024	operational	8	---	NA	NA	0	NA	7.7	36	56	128	Non-Comply		Mumbai 3
RO Thane																				
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.973	31.12.2025	2012	Operational	120.0	SBR Technology	NIL	70	25	25	7.4	9	8	44	Comply		Thane1
18	Thane Municipal Corporation	TMC STP Mumbera, Thane	32	19.173/73.028	31.12.2025	2015	Operational	32.0	SBR Technology	NIL	12	13	13	8.1	32	30	100	Non-comply		
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2025	2017	Operational	0.9	Inlet Chamber, Equilization Tank, Aeration Tank, Settling Tank, Filter Tank, Sand Filter, Carbon Filter, UV and Final Tank	0.25	nil	0.75	0.75	7.1	10	6	16.0	Comply		
20	Thane Municipal Corporation	Vitva	8.45	19.183/72.991	31.12.2025	2019	Operational	8.5	MBBR Technology	NIL	2.5	5	5	7.9	13	50	192	Non-Comply		
21	Thane Municipal Corporation	Kharegaon	46.76	19.209/73.011	31.12.2025	2019	Operational	47.0	MBBR Technology	NIL	0	NA	NA	8.1	11	25	92	Non-Comply	operational	
22	Thane Municipal Corporation	Everest World, Kolsbet	23.06	19.232/72.985	31.12.2025	2019	Operational	23.0	MBBR Technology	NIL	5	16	16	7.6	9	10	48	Comply		
23	Thane Municipal Corporation	Lodha- Majiwada	22.02	19.12/72.59	31.12.2025	2019	Operational	22.0	MBBR Technology	5	0	15	15	7.8	9	11	44	Non-Comply		
24	Thane Municipal Corporation	Nagla Bunder	7	19.170/72.564	31.12.2025	NA	Operational	7.0	SBR Technology	NA	NA	NA	NA	7.5	13	4	16	Comply		
25	Thane Municipal Corporation	Hiranandani	59	19.15/72.59	31.12.2025	2021	Operational	59.0	Pumping Station, Inlet, Screen Channels, Grid Chamber, C-Tech basin, Sludge sump, Sludge compactors and UV channels, Outlet.	NA	NA	0	NA	7.5	12	7	28	comply	operational	
26	Thane Municipal Corporation	Construction Project STP at Dosti Imperia,		0.8	31.12.2025	2026	Proposed		MMBR	NA	NA	0	NA	--	--	--	--	--	--	Thane 1
27	Thane Municipal Corporation	Dosti Planet North Shil		0.45	31.12.2025	2026	Proposed		MMBR	NA	NA	0	NA	--	--	--	--	--	--	Thane 1
28	Thane Municipal Corporation	Kaveri Rental Majiwada		0.12	31.12.2025	2026	Proposed		MMBR	NA	NA	0	NA	--	--	--	--	--	--	Thane 1
29	Thane Municipal Corporation	Rosa Gardenia Hospital		0.05	31.12.2025	2026	Proposed		MMBR	NA	NA	0	NA	--	--	--	--	--	--	Thane 1
30	Thane Municipal Corporation	Lodha Balkum		0.09	31.12.2025	2026			MMBR	NA	NA	0	NA	7.8	14	10	36	comply	--	Thane 1
31	Mira- Bhandar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	Jun-17	Operational	8.0	MBBR	No Use-0	Creek-8	NIL	NIL	7.1	10	20	101	Non-Comply		

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
32	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude- 19.300933 & Longitude- 72.861209	Applied for Consent to Operate	Jan-17	Operational	12.0	MBBR	Gardening-0.5	Creek-11.5	NIL	NIL	7.6	11	15	60	Non-Comply	SRO Thane II	
33	Mira- Bhaindar Municipal Corporation	Kanaka, Mira Road (E)	17	Latitude-19.29667 & Longitude- 72.876755	Applied for Consent to Operate	Mar-14	Operational	17.0	MBBR	Gardening-0.5	Creek-16.5	NIL	NIL	7.3	11	18	65	Non-Comply		
34	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude- 19.277066 & Longitude- 72.866181	Applied for Consent to Operate	Mar-14	Operational	13.0	MBBR	Gardening-0.3	Creek-12.7	NIL	NIL	7.6	9	12	62	Non-Comply		
35	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Latitude- 19.274139 & Longitude- 72.871139	Applied for Consent to Operate	Jan-18	Operational	7.0	MBBR	Gardening-0.1	Creek-10.9	NIL	NIL	7.4	10	14	70	comply		
36	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude- 19.275489 & Longitude- 72.859627	Applied for Consent to Operate	Mar-14	Operational	11.0	MBBR	Gardening-0.7	Creek-10.3	NIL	NIL	7.2	9	13	55	comply		
37	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashmiria road, Reservation No 170- Kanungo	12	Latitude- 19.290598 & Longitude- 72.859672	Applied for Consent to Operate	NA	Operational	12	NA	NA	NA	NA	NA	7.1	8	12	56	Non-Comply		
38	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Latitude- 19.288713 & Longitude- 72.879549	Applied for Consent to Operate	Aug-17	Operational	14.0	MBBR	Gardening-0.2	Creek-13.8	NIL	NIL	7.3	9	10	48	Non-Comply		
39	Mira- Bhaindar Municipal Corporation	Jesal park	2	Latitude- 19.290488 & Longitude- 72.859634	Valid upto 31/12/2018 & applied for renewal	1990	Operational	2.0	Conventional	Gardening-0.1	Creek-1.9	NIL	NIL	7.2	11	13	58	Non-comply		
40	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Latitude- 19.271064 & Longitude- 72.867567	Valid upto 31/12/2018 & applied for renewal	2000	Operational	1.5	Conventional	Gardening-0.1	Creek-1.4	NIL	NIL	7.6	14	16	36	Non comply		
41	Mira- Bhaindar Municipal Corporation	Bhayander West(STP-1)	0	Latitude-19.30453 & Longitude- 72.847201	NA	NA	Proposed 8 MLD	NA	NA	NA	NA	NA	NA	0	0	0	0	80% CONSTRUCTION COMPLETE		June-26
42	Mira- Bhaindar Municipal Corporation	Near Ayappa Mandir Shanti Nagar	11	Latitude- 19.310788 & Longitude- 72.862679	NA	NA	Operational	11	NA	NA	NA	NA	NA	7.4	10	12	52	Non comply		June-26
43	Mira- Bhaindar Municipal Corporation	Near Buntas Bar					Proposed 10 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA	June-26	
44	Mira- Bhaindar Municipal Corporation	Near Galaxy Hospital					Proposed 14 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA	June-26	
45	Mira- Bhaindar Municipal Corporation	Near Gaurav Sankalpa Building					Proposed 11 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA	June-26	
46	Vasai Virar City Municipal Corporation	Bolinge Village STP - 1	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	31.01.2026	01-08-2017	Operational	30.0	MBBR	No Use-0	Creek-19	NIL	NO gap	7.3	35	150	346	Non-Comply	SRO-Kalyan-I	
47	Vasai Virar City Municipal Corporation	Bolinge Village STP - 2,	0	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	NA	NA	Proposed 22 MLD	-	-	-	-	-	-	NA	NA	NA	NA	NA		Dec-26
48	Vasai-Virar Municipal Corporation	Nalla sopara (East)	0	19°24'11.25"N & Longitude- 72°48'40.99"E	NA	NA	Proposed 103 MLD	NA	MBBR	NA	NA	NA	NA	NA	NA	NA	NA	NA		Dec-26
49	Vasai-Virar Municipal Corporation	Nalla sopara (West)	0	19°24'33.07"N & Longitude- 72°48'42.85"E	NA	NA	Proposed 28.0 MLD	NA	MBBR	NA	NA	NA	NA	NA	NA	NA	NA	NA		Dec-26
50	Vasai-Virar Municipal Corporation	Navghar Manikpur	0	Latitude- 19°21'40.00"N & Longitude- 72°49'36.94"E	NA	NA	Proposed 46.0	NA	MBBR	NA	NA	NA	NA	NA	NA	NA	NA	NA		Dec-26
vi m																				
51	Kalyan Dombivali Municipal Corporation	Adharvadi	25	1926437.78"N 731487314"E	31.12.2025	2013	Operational	25	SBR	NA	25	0		7.4	24	60	144	Non Comply		SRO-Kalyan-I
52	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17"N 7312128.17"E		2013	Operational	15	SBR	NA	15	0		7.3	33	55	132	Non Comply		
53	Kalyan Dombivali Municipal Corporation	Motagaon - 1	0	1901328.38"N 7304'14.35"E	31.12.2025	Old STP	Non Operational	0	SBR	NA	0	0	Litigation matter and will be commissioned on DEC 2025	..	..	..	..	Not operational		
53	Kalyan Dombivali Municipal Corporation	Motagaon - 2	40	1901328.38"N 7304'14.35"E		New STP	Operational	40	SBR	NA	0	40		7.4	46	46	104	Non Comply	operational	
54	Kalyan Dombivali Municipal Corporation	Chinchpada	40	190139.818" N 7308'59.899"E		2016	Operational	40	SBR	NA	25	15	Pipeline network is in progress completed till March 2032	7.6	41	55	124	Non comply		
55	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD (E)	2	19017'48"N 73011'56"E		2014	Operational	2	Root Zone	NA	2	0	NA	7.1	24	32	76	Non Comply		
56	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017'48"N 73011'56"E	31.10.2025	2014	Operational	1	Root Zone	NA	1	0	NA	7.6	29	33	80	Non Comply		
57	Kalyan Dombivali Municipal Corporation	Vadavali STP	21			2023	Operational	21	SBR	NA	10	11	Presently 10 MLD is being treated and rest will be treated by Dec 2025	7.5	32	44	92	Non Comply		
58	Kalyan Dombivali Municipal Corporation	Wadeghar STP	26			2023	Operational	26	SBR	NA	10	16	Presently 10 MLD is being treated and rest will be treated by Dec 2032	7.5	29	60	136	Non Comply		

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Complianc e Status (Comply / Non-Comply)	Time line for propos ed STPs	SRO Jurisdiction
59	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	2015	Operational	13.0	SBR	6	Disposal into saline water zone	7 MLD		7.8	24	28	80	Non Comply	-	Bhiwandi
60	Bhiwandi Nizampur Municipal Corporation	Katai-2 (STP is dismantled)	17	Lat - 19.30908 & Long - 73.04857	Not Obtained	1978	Non Operational	17.0	SBR	0	-	17 MLD		-	-	-	-	Not Operational	-	Bhiwandi
61	Bhiwandi Nizampur Municipal Corporation	Bakra Bazar- Bhiwandi	0	Lat - 19.30935 & Long - 73.07349	C to E granted on 06.06.2025	NA	Proposed 29	NA	SBR	0		29 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
62	Bhiwandi Nizampur Municipal Corporation	Idgah STP, near Slaughter House, Karivali Road	30	Lat - 19.30232 & Long - 73.04342	C to E granted on 06.06.2025	NA	Operational	30	SBR	7	Disposal into saline water zone	23 MLD		7.4	35	26	68	comply	-	Bhiwandi
63	Bhiwandi Nizampur Municipal Corporation	Bhadwad	0	Lat - 19.2836 & Long - 73.0826	Not Applied		Erection to be Started	Proposed 9	SBR	0	-	9 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
64	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	0	Lat - 19.2833103 & Long - 73.0651592	C to E granted on 04.06.2022		Erection to be Started	Proposed 31	SBR	0	-	31 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
65	Ambenath Municipal Council	At Vadgaon, Ambenath Tal- Ambenath, Dist- Thane	45	19.2160896, 73.1714823	Obtained	2016	operational	45	SBR	0	22	Nil	Nil	7.9	23	33	84	Comply		SRO Jurisdiction
66	Ambenath Municipal Council	At Chikoli, Ambenath Tal- Ambenath Dist- Thane	9	19.1841473, 73.2208672	Obtained	2016	Operational	9	SBR	0	6	Nil	Nil	7.2	34	56	128	Comply		
67	Kulgaon Badalapur Municipal Council	Rameshwadi, Samarth Nagar, Badapur Tal- Ambenath Dist- Thane	26	19.160773, 73.251346	Obtained	2016	Operational	21.5	SBR	0	21.5	4.5	Domestic swage drainage pipe line work is in progress.	7.7	30	48	112	Comply		
68	Kulgaon Badalapur Municipal Council	At Shirganon Badapur, Tal- Ambenath Dist- Thane	0				Proposed 12		SBR				Preliminary works in progress. Hhydraulic design for Sewerage Treatment Plant is Submitted Superintendent Engineer,MJP for Sanction, After Sanctioning Design, actual work started on site	...	...	...	...	Proposed	Dec-26	
69	Kulgaon Badalapur Municipal Council	At Sonivall, Badapur, Tal- Ambenath Dist- Thane	0				Proposed 10							..	..	..	..	Proposed	Dec-26	
70	Ulhasnagar Municipal Corporation	At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	31.26		Not Obtained	2021	Operational	15	SBR	NA	NA		228 km new network proposed under Amrut 2.0	7.5	28	58	140	comply		Navi Mumbai1
71	Ulhasnagar Municipal Corporation	At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	15	LAT: 19.23405 Long: 73.14794	Not Obtained	2021	Operational	6	SBR	0	-			7.7	29	44	124	Comply		
72	Ulhasnagar Municipal Corporation	At Vadgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	20.7	19.2143549, 73.1109476	Not Obtained	March- 2020	Operational	15.0	SBR	0	20.7			7.6	68	82	188	Comply		
73	Ulhasnagar Municipal Corporation	At Khadegavli STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	8			Feb-22	Operational	5		NA	NA			7.4	104	68	156	Comply		
RO Navi Mumbai																				
74	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	31-05-2027	07-10-2011	Operational	10.5	SBR		0.8	9.7		7.5	38	56	120	Comply		Navi Mumbai1
75	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	31-05-2027	15/04/2008	Operational	53.0	SBR		17	36.0		7.1	28	44	104	Comply		
76	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	31-05-2027	30/09/2008	Operational	45.0	SBR		12.5	32.5		7.4	20	42	116	Comply		
77	Navi Mumbai Municipal Corporation	Sec-20, Sarpada	37.50	19°03'05.0"N 73°00'34.5"E	31-05-2027	15/04/2012	Operational	28.0	SBR		7	21.0		7.5	18	38	92	Comply		
78	Navi Mumbai Municipal Corporation	Sec-15, Ghasoli	30.00	19°07'25.9"N 72°59'28.0"E	31-05-2027	Dec-2016 transferred from CIDCO	Operational	#	SBR			11.90		7.7	21	50	136	Comply		
79	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	19°05'45.1"N 72°59'55.5"E	31-05-2027	27/01/2012	Operational	30.8	SBR			30.80		7.1	28	58	136	Comply		
80	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	31-05-2027	30/04/2008	Operational	27.3	SBR			27.30		7.3	28	46	136	Comply		
RO Raigad																				
81	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	19.036193 & 73.086223	28.02.2027	2009	Operational	14	MBBR	0	14	NA	NA	7.3	28	42	116	Non Comply		Raigad1
82	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	19.043169 & 73.081276	Not applied for Consent Operate	2008	Non - Operational	25	MBBR	0	10	NA	NA	..	..	..	..	Non Operational		
83	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	19.043169 & 73.081276	Valid up to 31.03.2026	2012	Operational	41	MBBR	2	39	NA	NA	7.3	21	37	88	Non Comply		
84	Panvel Municipal Corporation	Sector-32, Kamothe, Tal. Panvel, Dist. Raigad.	85	19.019307 & 73.089024	Valid up to 27.02.2026	2012	Operational	28	MBBR	0	28	NA	NA	7.3	28	33	76	Non Comply		
85	Panvel Municipal Corporation	Sector-12,Kalambohi, Tal. Panvel, Dist. Raigad.	50	19.032912 & 73.096607	Valid up to 14.09.2025	2011	Operational	32	MBBR	0	32	NA	NA	7.6	38	46	124	Non Comply		
86	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	19.020429 & 73.047936	Valid up to 15.02.2026	2018	Operational	23	MBBR	0	23	NA	NA	7.5	18	34	92	Non Comply		
87	Panvel Municipal Corporation	Kalandre, Kalandre Gaon, Panvel, Navi Mumbai	2	18.978131 & 73.125605	Earlier Consent to Establish on 04.09.2017. Then applied for Consent to operate on 25.06.2024 (UAN No. 212563)	2019	Operational	2	MBBR	0	2	NA	NA	7.2	25	58	123	Non Comply		

(write Comply/Non Comply) It is mandatory..... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
88	Parvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224	Earlier Consent to Establish on 10.07.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208736)	2019	Operational	6	MBBR	0	6	NA	NA	7.4	23	34	80	Non Comply		
89	Parvel Municipal Corporation	CIDCO Talaja Phase-I	32	-	Valid up to 15.11.2025.	-	Operational	4	MBBR	0	4	NA	NA	7.7	24	33	76	Non Comply		
90	Parvel Municipal Corporation	CIDCO Pushpak Nagar	0	-	-	-	Proposed 45 mld..	NA	MBBR	-	-	-	-	-	-	-	-	NA	Dec-26	Raigad1
91	Parvel Municipal Corporation	Plot No.73, Navade Colony, CIDCO, Dist. Raugad	3.5		Consent to Operate valid up to 31/03/2030	2025	Operational	3.5	MBBR	0	-	-	-	7.4	28	42	116	Non Comply	-	Raigad-1
91	Roha Municipal Council	Kundalika River Right Bank at Sury No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	0	Latitude- 18.439472 and Longitude- 73.118263	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed 1 mld..	NA	MMBR, Multi Media Bio Reactor	NA	NA	NA	NA	NA	NA	NA	NA	NA	Dec-26	Raigad1
92	Roha Municipal Council	Kundalika River Left Bank, at Sury No. 211/1/2/3/4/8/9/10/11(0.4 3A) at Roha.	0	Latitude- 18.439472 and Longitude- 73.118263	C to E Obtained vide dtd. 04/05/2019.	NA	Proposed 4	NA		NA	NA	NA	NA	NA	NA	NA	NA	NA	Dec-26	Raigad 2
93	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	0				Proposed 3							-	-	-	-	-	Dec-26	
RO Nashik																				
94	Nashik Municipal Corporation	Chehed STP	22	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2006	Operational	22.0	UASB	No	To Darna River	No	Nashik Municipal Corporation has started laying of drainage pipeline of 210 Km and proposed STP of Pimpalgaon Khamb will be commissioned in June 2021. Presently about 5% untreated effluent from Pathardi, Adgaon, Ambadgaon, Makhmalabad, is meeting to Godavari River and as stated above is drainage line work is in progress	8.2	47	9	28	Comply		Nashik
95	Nashik Municipal Corporation	Chehed STP	20	19° 59' 05" N 73° 51' 29" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	ASP	No	To Darna River	No		8	32	4	16	Comply		
96	Nashik Municipal Corporation	Panchak	7.5	19° 59' 08" N 73° 51' 25.2" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2004	Operational	7.5	ASP	No	Godavari	No		7.6	41	7	20	Comply		
97	Nashik Municipal Corporation	Panchak	21	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2012	Operational	21.0	ASP	No	Godavari	No		7.7	31	11	32	Comply		
98	Nashik Municipal Corporation	Panchak	32	19° 59' 10.5" N 73° 51' 26.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	m	32.0	UASB+MBBR	No	Godavari	No		7.6	46	10	32	Comply		
99	Nashik Municipal Corporation	Tapvan	78	19° 59' 54" N 73° 59' 3.4" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2003	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.4	53	8	28	Comply		
100	Nashik Municipal Corporation	Tapvan	52	19° 59' 55" N 73° 59' 05" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2010	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.4	48	12	40	Comply		
101	Nashik Municipal Corporation	Agar Takali	70	19° 59' 07" N 73° 59' 43" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2015	Operational	70.0	ASP	No	Godavari	No		7.6	38	10	36	Comply		
102	Nashik Municipal Corporation	Agar Takali	40	19° 59' 11.8" N 73° 59' 44" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2016	Operational	40.0	UASB+MBBR	No	Godavari	No		7.5	36	8	24	Comply		
103	Nashik Municipal Corporation	Municipal STP Gangapur	18	20° 01' 58" N 73° 43' 10.1" E	Issued on - 09.02.2023. Validity - 31.12.2025.	2020	Operational	18.0	SBR	No	Godavari	No		8.2	24	5	12	Comply		
104	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Khamb	32	19°53'06"N 73°79'18"E	Issued on - 09.02.2023. Validity - 31.12.2025.	2023	Operational	32.0	SBR	No	Waldevi		Commissioned mmissioned in Aug 2022	7.7	38	4	32	Comply		

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
105	Nashik Cantonment Board, Deolali Camp, Dist. Nashik	Nashik Cantonment Board, Deolali Camp, Dist. Nashik	11			2025	Operational	11.0	SBR									sample recently collected		
105	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	19.55'59"N	31-12-2017 and Applied for renewal	2000	Operational	1	FAB	Nil	0.8 Treated +3.2 Untreated	3	DPR prepared	7.5	126	92	248	Non Comply		
106	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	21.032352262417 344, 75.564898149307	Granted	2025	Proposed of 60 MLD, Ground leveling work started. 40% Work Completed	48	SBR Technology	30	28	52	48 MLD plant completed and commissioned and will be in operation by June 2024 & Remaining gaps in treatment of 52 MLD for which 75 MLD STP DPR preparation in progress	NA	NA	NA	NA	NA	60 MLD Shall Be completed in 2026	Jalgaon
107	Amalner Municipal Council	Amalner Municipal Council STP	0	21.05887, 75.07283	By December 2024	NA	Under Construction 12.6	0	SBR Technology	NA	NA	0	NA	NA	NA	NA	NA	NA	Dec-26	JALGAON
108	Pachora Municipal Council	Pachora Municipal Council STP	0				Proposed 7.7							----	----	----	----	NA		
109	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0				Under Construction 17	NA						----	----	----	----	NA	Apr-26	Dhule
110	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0				Under Construction 40	NA						----	----	----	----	NA	Apr-26	Dhule
111	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21'.097 N 74°54'.1566 E	Valid up to 28/02/2027	2017	Operational	6	SBR	Nil	Disposal into non notified Anunavali River	NA	NA	7.5	112	5.6	16	comply		Dhule
112	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Applied & Refused	Nov-2018	Non-Operational	9.3	SBR	Nil	Disposed in to Patalganga non notified river (local name Patalganga Nalla)	NA	NA	--	--	--	--	Non-comply		Dhule
113	Shindi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist-Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	2015	Operational	4.2	UASB	9	0	0	0	7.4	10	6	15	Comply		Ahmednagar
114	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist-Ahmednagar	0	19.330 N, 74.4331E	Proposed	NA	Proposed 57	NA	Proposed	Proposed	Proposed	Proposed	Proposed	--	--	--	--	NA	Dec-27	Ahmednagar
115	Shrirampur Municipal Council, Dist. Ahmednagar - Ahilya Nagar	Ahmednagar, Tal & Dist-Ahmednagar	6		2025	2025	Operational	6						7.3	42	3.8	20	Comply		
RO Pune																				
SRO Pune-1																				
115	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.828 207	31.12.2023	2004	Operational	50.0	Activated Sludge Process		300-500 MLD as per requirement to Irrigation department from Mundhawa Jackwell pumping	Nalla	300-350	proposed to provide 396 MLD capacity 11 no. of STP's up to 2022	7.6	13	4.5	12	Comply	PWC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remaining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD. Work order issued for JICA STP on 03.03.2022, within next 4 years work of STP will be completed, remaining work of two STP's of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is.
116	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	18.572866,73.834 808	31.12.2023	Jun-03	Operational	18.0	Extended Arianation Process		River			8.1	10	4.2	12	Comply		
117	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.853 294	31.12.2023	Apr-14	Operational	17.0	Biower and extended arianation process		River			7.5	11	9.3	35.9	Comply		
118	Pune Municipal corporation	Bhairaoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902 304	31.12.2023	Jul-03	Operational	130.0	Activated Sludge Process		Nallah			6.8	14	5.4	15.9	Comply		
119	Pune Municipal corporation	Mundhawa STP, S.No.2,3&4 Mundhawa	45	18.547650,73.950 455	31.12.2023	Feb-09	Operational	45.0	Sequential Batch Process		River			7.5	20	15.6	43.8	Non Comply		
120	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.8282 07	31.12.2023	Mar-09	Operational	32.0	Modified Activated Sludge Process		River			7.8	11	5.6	15.9	Comply		
121	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Kindly Road	0	12.961056,77.646 274	31.12.2023	Nov-88	Proposed 70	0.0	Activated Sludge Process		River			STP dismantled from site.				NA		
122	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776 571	31.12.2023	Jan-11	Operational	30.0	Sequential Batch Process		River			8.1	12	4.4	12	Comply		
123	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950 533	31.12.2023	Feb-12	Operational	40.0	Sequential Batch Process		River			7.7	12	4.6	12	Comply		
124	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Kindly Road	115	18.5329,73.8686	31.12.2023	2010	Operational	115.0	Activated Sludge Process		River			7.6	10	5.2	15.9	Comply		
125	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257	0		C2E is granted 18.05.2015	NA	Proposed 10 MLD	0	Extended Aeration Process	---	Nil		---	---	---	---	---	---	NA	NA
126	Pune Municipal corporation	Pune Municipal Corporation, Baner, 18.564744 / 73.776571	0		C2E is granted 18.05.2015	NA	Proposed 25 mld.	NA	SBR				Tendering in Progress	--	--	--	--	NA	2027	

(write Comply/Non Comply) R is mandatory.... Annex-8 – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (In mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
127	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune 18.4865 / 73.7968	0		C2E is granted 18.05.2015	NA	Proposed 28 mid	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	SRO Pune1
128	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune 18.4616 / 73.8169	0		C2E is granted 18.05.2015	NA	Proposed 26 mid..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
129	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi, 18.338226 / 73.853294	0		C2E is granted 18.05.2015	NA	Proposed 15 mid..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
130	Pune Municipal corporation	Pune Municipal Corporation,Naidu, 18.5329 / 73.8686	0		C2E is granted 18.05.2015	NA	Proposed 127 mid.	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress	...	...	...	...	NA	2027	
131	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune 18.5968 / 73.8969	0		C2E is granted 18.05.2015	NA	Proposed 33 mid..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
132	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune 18.538394 / 73.902304	0		C2E is granted 18.05.2015	NA	Proposed 75 mid	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress	...	...	...	...	NA	2027	
133	Pune Municipal corporation	Pune Municipal Corporation, Mundhwa, Pune 18.547850 / 73.950455	0		C2E is granted 18.05.2015	NA	Proposed 20	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
134	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune 18.547684 / 73.950533	0		C2E is granted 18.05.2015	NA	Proposed 30 mid.	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
135	Pune Municipal corporation	Keshavagar	0				Proposed 12	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
136	Pune Municipal corporation	Manjaribk	0				Proposed 93.5	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
137	Pune Municipal corporation	Ramtekadi					Proposed 10	NA	SBR				Under construction	...	...	...	...	NA	2027	
138	Pune Municipal corporation	Pune Municipal Corporation, Matsyabji Kendra, Pune 18.5235 / 73.9854	0		C2E is granted 18.05.2015	NA	Proposed 7	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
139	Baramati Municipal council	Gusawadi Road, Baramati	11.5	Lat- 18 13'49"13 Long- 74.578484	NA	2019	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are uner progress	8.5	10	31	60	Non Comply		
140	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	2016	Non Operational	0	SBR	Nil	through nalla to river	0	NA					NA	NA	
141	Sawad Municipal Council	Sawad Municipal council STP	2	Latitude- 18.338993 Longitude- 74.032945	Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018	2015	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is completed, and 50 % net work completed.	...	...	...	...	Not in operation- it (Demolished)	2027	
SRO Pune-2																				
139	Dehu Nagar Panchayat, Dist. Pune	Dehu Nagar Panchayat, Dist. Pune	3			2025	Operational	3	SBR					7.8	10	4.6	12	Comply	Pune2	
142	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	1998	Operational	6	MBBR	NA	6	13.5	proposed 8 nos of STPs based on integrated wetland technologies with proposed capacity of 13.5 MLD (Combined)	7.3	21.4	9.6	28	Comply	NA Pune2	
143	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	2013	Operational	5.2	SBR technology	5	0	0	Nil	7.8	61	48	140.6	Non Comply	Pune2	
144	Pune Cantonment Board	900 Bootee Street, Pune-1	20	Latitude 18.52 N, Longitude 73.87 E	BO/JD(WPC)/UA N NO. 83623/20100010 16 Dtd. 27.10.2020	2018	Operational	9	SBR	Gardening - 5 acers	Mutha River- 8 MLD	Nil	NA	7.3	12	7	19.8	Comply	Pune2	
145	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tameila Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	1991	Operational	6	Conventional type treatment	Gardening	Mula River	0	NA	7.6	11	18.5	51.4	Non Comply	Pune2	
146	Khadaki Cantonment Board	East Khadaki, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E		2003	Operational	1	Conventional type treatment	Gardening	Mula River	0	NA	7.6	26	12	---	Non Comply		
166	Alandi Municipal Council	Alandi Municipal Council STP	0				Proposed 4						Funds sanctioned under Pilgrims Development Scheme							
SRO Pimpri Chinchwad																				

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
147	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I-	16	18.664711 73.803569	Consent granted for 14 STP dtd.21.09.2022 upto 31.10.2025	1987	Operational	11.5	Extended Aeration	3	8.5	31.109	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval. 2) Proposes to provide STP at Sr. no.91, 92 & 93 Chikhli having STP capacity 12 MLD. 3) PCMC has recently started installation work of 3 MLD capacity STP at Ramdara Nalla the work is in progress & will be completed upto Dec-2023. 4) PCMC has recently started installation work of 7 MLD capacity STP at Bhosari the work is in progress & will be completed upto Dec-2023. 5) PCMC has proposed STP at Pimple Nilakh having capacity 15 MLD & proposed 5.0 MLD at Bopkhel under Amrut Yojana & PCMC funds respectively. 6) PCMC has proposes to provide STP having capacity 4 MLD at Sr. No.292, Keshavnagar, Chinchwad	7.9	10	3	8	Comply	Pimpri Chinchwad	
148	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		2000	Operational	11.5	ASP					7.3	12	6.4	24	Comply		
149	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		2000	Operational	29.1	ASP	0	29.1			7.4	12	7	20	Comply		
150	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		2008	Operational	29.1	SBR	0	29.1			7.1	14	5.2	16	Comply		
151	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	18.5760751 73.824546		2011	Operational	8.0	ISBR	0				7.7	10	9.5	36	Comply		
152	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	18.6068105 73.8197588		1999	Operational	32.7	ASP	15	17.7			7.9	15	6.6	20	Comply		
153	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	18.6068105 73.8197588		2003	Operational	32.7	ASP					7.9	11	5.8	16	Comply		
154	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	18.6068105 73.8197588		July 2010	Operational	32.7	SBR					7.4	12	13.5	40	Comply		
155	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	18.56604 73.790782		2007	Operational	18.5	Biower	0	18.5			7.6	12	2.6	8	Comply		
156	Pimpri Chinchwad Municipal Corporation	Ravet	20	18.641957 73.748192		2009	Operational	12.4	SBR	0	12.4			7.5	12	5.4	20.1	Comply		
157	Pimpri Chinchwad Municipal Corporation	Akundi	30	18.65089 73.778496		Jan. 2011	Operational	17.8	ISBR	0	17.8			7.8	11	7.6	24.1	Comply		
158	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	18.578343 73.8247606		2012	Operational	16.7	SBR	0.65	16.05			7.9	10	7.8	24	Comply		
159	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	18.6506303 73.9258596		2013	Operational	17.9	SBR	0	17.9			7.7	10	6.8	20	Comply		
160	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	18.6506303 73.9258596		2019	Operational	17.9	SBR	0	17.90			7.6	11	4.6	12	Comply		
161	Pimpri Chinchwad Municipal Corporation	Survey No.217, Bhosari	7		Consent granted for dtd.23.03.2024 upto 28.02.2025	2024	Operational	5		0	5.00	0	---	7.6	17	7	20	Comply		
162	Pimpri Chinchwad Municipal Corporation	STO on Ramdar nalla-Kudalwadi	3		Consent granted for dtd.26.03.2024 upto 28.02.2025	2024	Operational	3		0	2.00	0	----	7.8	11	8.4	32.1	Comply		
163	Pimpri Chinchwad Municipal Corporation	Gat no.91,92,93, near river residency, Dehu-Alandi road, Chikhali-Moshi, Pune	12			2025	Operational	12.00	SBR											
164	Pimpri Chinchwad Municipal Corporation	Ankushrao Landge Natyagraha Bhosari	5			2025	Operational	15.00	SBR											
165	Pimpri Chinchwad Municipal Corporation	Walhekarwadi Survey no 94,Tal-Haveli, Dist- Pune.	4		Consent granted for 09.04.2025 up to 28.03.2026	2025	Operational	5.00	SBR					7.90	47.00	8.40	40.00	Non Comply	Under Commis	
166	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15		Consent granted for 11.06.2025 up to 31.05.2025	2025	Operational	15.00	SBR					7.60	14.00	4.20	12.00	Comply		
SRO Solapur																				
166	Solapur Municipal Corporation	Degaon STP	75.00	17.663260 & 75.857317	31/12/2026	24-08-2017	Operational	68	SBR	2.60	65.40	0	1) Under Construction - Desai Nagar STP – 20.00 MLD under Amrut Drainage scheme. 2) New 50 MLD STP is proposed at Degaon in Amrut-2.0 Scheme.	7.7	11	3.8	11.9	Comply		
167	Solapur Municipal Corporation	Kumathe STP	12.50	17.598227 & 75.921544	31/12/2026	29-03-2018	Operational	12.5	SBR	0.50	12.00	0		7.4	10	3.6	11.9	Comply		

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
168	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	31/12/2026	26-03-2018	Operational	15	SBR	0.50	14.50	0		7.4	10	5.2	15.9	Non comply		
243	Barshi Municipal Council	Astri krushi mandir, kasarwadi road barshi	18.5	Lat. 18.21761 Long:- 75.69546		22-Aug	Operational	8.5	SBR	0	8.5	0	DPR is in process for 1 sewage network	6.7	10	17	60	Non complied		Solapur
179	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Latitude- 17.654721 Longitude- 75.342168	Applied	2013	Operational	15.5	SBR	2.5	13	4	1) Proposed STP and underground drainage expansion area is under process 2) DPR proposal for 13 MLD sent for Administrative approval	8.5	11	2.8	8	Non complied		
180	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Latitude- 17.689674 Longitude- 75.343068	Not Applied	2019	Operational	0.5	SBT	0.5	0			7.9	12	9	40	Non complied		
SRO Satara																				
#	Mahabaleswar Municipal Council	Compartment no. 79/City Survey no.257/1) behind Karmachari Vasahat, At- Mahabaleswar, Tal- Mahabaleswar, Dist- Satara	4	17.921177, 73.658819	31/03/2026	2011	Operational	2	MBBR	2	-	0	NA	7.7	#	#	#	#	Not Complied	Satara
#		at Survey No.626, near Dhohe Ghat,At- Mahabaleswar, Tal- Mahabaleswar, Dist-Satara	1	17.925583, 73.648926		2013	Operational	0.5	SBR	0.5	-	0	NA	7	11	4.6	12	Complied	Satara	
#		Survey No. 83/2 near Siddharthnagar,At- Panchgani, Tal- Mahabaleswar, Dist-Satara	0.65	17.914151, 73.802782	31/12/2021 applied for renewal of consent	2011	Operational	0.65	MBR	0.65	-	0	NA	8.1	10	8.4	23.9	Complied	Satara	
#		Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleswar, Dist-Satara	0.35	17.918896, 73.795987		2011	Operational	0.35	MBR	0.35	-	0	NA	7.8	12	9.2	31.9	Non Complied	Satara	
#		Hindu Crematorium,At- Panchgani, Tal- Mahabaleswar, Dist-Satara	1.5	17.927506, 73.800127		2015	Operational	1.5	MBR	1.5	-	0	NA	7.6	19	10	27.9	Non Complied	Satara	
174	Karad Municipal Council	Bara Dahari, Karad, Tal- Karad, Dist-Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/12/2023 renewal application rejected	2017	Operational	9.5	MBBR Technology		For Irrigation Perpose	9.5	0	NA	7.1	29	26	67.7	Complied	Satara
175	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	LAT -17.274381 LONG-74.178125	31/12/2024	2017	Operational	5	MBR		4.65	0	Nil	7.6	11	8.8	27.9	Complied	Satara	
176	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	LAT-17.24215 LONG-74.178859		2018	Operational	3	MBR		2.025	0	Nil	7.8	12	7.2	23.9	Complied	Satara	
177	Satara Municipal Council	Municipal Council STP	0		Not Applied		5 MLD, constructed, but yet not commissioned				---	--	DPR prepared. Budget sanctioned of 50cr.	Proposed				5 MLD, constructed, but yet not commissioned	5 MLD, constructed, but yet not commissioned	Satara
177	Satara Municipal Council	Municipal Council STP	0		Not Applied		Proposed 17.5				---	--	DPR prepared. Budget sanctioned of 50cr.					Proposed STP		Satara
178	Wai Municipal Council	Wai Municipal Council STP	0		Not Applied		Proposed 6							Proposed				Proposed STP		Satara
179	Phaltan Council, Dist satara	Phaltan Council, Dist satara	0		Not Applied		Proposed 5.5 & 2.5 MLD. (90% work completed.)							Proposed 5.5 & 2.5 MLD. (90% work completed.)				Proposed 5.5 & 2.5 MLD. (90% work completed.)	Proposed 5.5 & 2.5 MLD. (90% work completed.)	Satara
RO Kolhapur																				
181	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	16.736989 74.245694	31.10.2025	2014	Operational	83.6	SBR	NIL	83.6	42.4 MLD	Proposed (under construction) 6 MLD	7.4	16	4	20	Complied		SRO Kolhapur
182	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	16.697336 74.226921	31.10.2025	2018	Operational	18.7	SBR	NIL	18.7	42.4 MLD	Proposed (under construction) 6 MLD	7.4	14	5.2	20	Complied		SRO Kolhapur
183	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Dudhali, Kolhapur	6	16.697336 74.226921	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	---	Oct. 2025	SRO Kolhapur
184	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (4 MLD) Bavda, Kolhapur	4	16.736989 74.245694	31.10.2025	2023	Operational	NA	SBR	NA	NA	42.4 MLD	Proposed (under construction) 6 MLD	NA	NA	NA	NA	Complied		SRO Kolhapur
185	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	16.9370978 74.6702849	Application under Process	2015	Non Operational	0.0	Oxidation Pond	NA	NA	0	NA	--	--	--	--	Not In Operation. STP	Not In Operation.	SRO Sangli
186	Sangli Municipal Corporation	STP at Miraj, Bedga road.- 9.2 MLD (Oxidation pond)	9.2	16.9528618 74.6870644	Application under Process	1970	Operational	9.2	Oxidation Pond	NA	Discharge of treated effluent in to River through various Nallas	NA	NA	7.4	22	60	164	Non Complied		SRO Sangli

(write Comply/Non Comply) It is mandatory..... Annex-II – JVS sam																					
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction	
187	Sangli Municipal Corporation	Hamunnagar STP 100 Footy road/ Commising date- 23/7/2018)	23.5	16.8436206 74.5820353	C to E granted vide dtd. 04.06.2015 which was valid for period upto commissioning of the unit or 5 year whichever is earlier. Applied for consent to first operate	2018	Operational	23.5	SBR	Treated effluent used for gardening/fire purpose	NA	NA	NA	7.4	13	8	20	Complied		SRO Sangli	
188	Sangli Municipal Corporation	SMKC Bedag road Miraj	0	16.9528618 74.6870644	NA	NA	Proposed 22.5 mld. (Now under trial)	NA	SBR	NA	NA	NA	NA	NA	NA	NA	NA		Aug. or Sept. 2025	SRO Sangli	
189	Ashta Municipal Council	Ashta Municipal Council STP	0				Proposed 5.5 mld						DPR sent for approval								
190	Islampur Municipal Council	Islampur Municipal Council STP	0				Proposed 7						Land acquisition under progress for STP. 23.58 Cr grant from govt and 21.0 Cr as well is received.								
191	Islampur Municipal Council	Islampur Municipal Council STP	0				Proposed 5														
192	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 20 MLD) Old Sangli Naka, Ichalkaranji	20	16.709583 74.478379	Obtained Consent to Establish	1995	Not in operation for upgradation	20	SBR	NIL	20	2	Proposed STP	NA	NA	NA	NA	Comply		SRO Kolhapur	
193	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD)Ichalkaranji STP Takawade	18	16.684993 74.512667	NA	NA	Operational	18	SBR	NIL	18	2	Proposed STP	7.4	23	7	32	Comply		SRO Kolhapur	
194	Malvan Municipal Council	Malvan Council	0	NA	Obtained Consent to Establish	NA	Proposed 4	NA	NA	NA	NA	C to E granted by the Board to Malvan Nagarpalika dated 06.10.2016, however not submitted STP details & not submitted application for consent to operate. There is no any progress regarding construction & commissioning of STP.	NA	NA	NA	NA					
RO Chh. Sambhaji nagar																					
195	Chattrapati Sambhaji Nagar Municipal Corporation	Kanchanwadi - Nakshtrawadi, Chattrapati Sambhaji Nagar	161	(19-50-14.3N) (75-17-18.2 E)	28.02.2026	23.12.2017	Operational	70	SBR	70	70	0	NA	8.1	990	38	104	Non Comply			
196	Chattrapati Sambhaji Nagar Municipal Corporation	Padegaon	10	(19-53-09.8N) (75-17-34.8E)	28.02.2026	24.04.2018	Operational	2.5	SBR	2.5	2.5	0	NA	8	1002	36	100	Non Comply			
197	Chattrapati Sambhaji Nagar Municipal Corporation	Salim Ali Lake	0	(19-53-57.26N)(75.20.32.23E)		28.02.2013	Upgradation 5 mld.	0	SBR	0	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.							Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.			
198	Chattrapati Sambhaji Nagar Municipal Corporation	At Zalta,	35	(19-51-10.9N) (75-25-06.20E)	28.02.2026	16.05.2018	Operational	7.5	SBR	7	7	0	NA	8.1	..	34	96	Non Comply			
199	Chattrapati Sambhaji Nagar Municipal Corporation	Banewadi	0	NA			Proposed 10	NA													
200	Paithan Municipal Council	Paithan Municipal Council STP	0	19028°31.79' N 75025°11.67' E		...	Proposed 8.8	...	...	...	...	...	Budget 46 Cr Sanctioned.								
201	Beed Municipal Council	Beed Municipal Council, STP	35 MLD proposed	Site not identified	...	..	Proposed-35 MLD	...	...	...	..	..	Budget 165 Cr Sanctioned.	Proposed As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.					Proposed As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.		
202	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	0				Proposed 40	NA	SBR	NIL	0	40	Budget 139 Cr Sanctioned.	–	–	–	–				

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
203	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	18.4579133, 76.5895142	Consent to Establish dated 09.02.2023	Dec-25	under construction	NA	SBR	0	0	32	Work Order Issued for 32 MLD STP dated 16.02.2021. 100% work completion. (Part 1) Civil Work 100% 2) Mechanical work 99%) Excavation Completed, Trunk main 12 Km layed. 3) Trunk Main 100%	--	--	--	--	--	by dec 2025	SRO Latur
204	Nanded Waghala Municipal Corporation	Elichpur	30	190.08° 45' N 770.21° 28' E	Consent valid upto 31.12.2021	Nov. 2014	Operational	18.0	ASP	12	12	8	0	7.8	23	32	112	Non-Comply	-----	SRO Nanded
205	Nanded Waghala Municipal Corporation	Bondhar	87	190.09° 17' N 770.20° 44' E	Consent valid upto 31.12.2021	Nov. 2014	Operational	35.0	ASP	35	35			9.2	22	38	148	Non-Comply	-----	SRO Nanded
206	Nanded Waghala Municipal Corporation	Sangvi	15	190.11° 36' N 770.20° 03' E	Consent valid upto 31.12.2026	Dec. 2018	Operational	10.0	ASP	10	10			7.8	24	40	144	Non-Comply	-----	SRO Nanded
207	Nanded Waghala Municipal Corporation	Dankin	10	-	-	Sep-25	Operational	10	MBBR	5	5	5	--	---	----	---	---	Under trial, JVS sample will be collected.	Under trial - JVS sample	SRO Nanded
208	Hingoli Municipal Council	Nagar parishad colony, Hingoli	0	0			Under Commissioning-15 mld	NA	SBR	0	0	15	STP of 15 MLD under commissioning	---	----	---	---	NA	Jun-26	
RO Nagpur																				
209	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	2018	Operational	200.0	SBR	0	200	1) Total sewage generation is 520 MLD. 2) Present Treatment capacity is 345.3 MLD & 3) Present gap in treatment is of 174.7 MLD.	1) 5 no. of STPS of capacity of 58.2 MLD are under construction 2) for balanced quantities NMC has proposed treatment facilities under Nag River rejuvenation program.	8.8	23	6.6	16	Non Comply		Nagpur1
210	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	2016	Operational	130.0	SBR	130	0			8.9	21	6.8	16	Non Comply		
211	Nagpur Municipal corporation	Mankapur	5	21°11'25.05"N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	2017	Operational	5.0	MBBR	0	5			8.8	15	4.5	16	Non Comply		
212	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	2017	Operational	5.0	MBBR	0	5			8.1	12	4.5	12	Non Comply		
213	Nagpur Municipal corporation	Kachimet (NIT)	1	21°09'6.61"N 79°11'12.84"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	2018	Operational	1.0	SBT (Sol Bio Tech)	1	0			8.7	16	6.1	16	Non Comply		
214	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	21°05'58.78"N 79°02'58.60"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	Sept. 2019	Operational	0.3	Phytorid bed Trickling Filter	0	0.3			8.8	11	4.4	12	Non Comply		
215	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	21°09'57.80"N 79°13'36.33"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	Oct. 2019	Operational	4.0	SBR	0	4			8.1	10	3.2	8	Non Comply		
216	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	21°05'13.50"N 79°43'0.76"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	---	Operational	20.0	--	0	0			8.9	12	3.6	12	Non Comply	NA	

(write Comply/Non Comply) It is mandatory.... Annex-II – JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
217	Nagpur Municipal corporation	Somalwada-2 (Ongoing work by NIT)	20	21°05'16.48"N 79°4'17.85"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	...	Operational	2	SBR	0				8.8	14	3.2	8	Non Comply		
218	Nagpur Municipal corporation	Ambazari (NIT)	3.2	21°07'46.42"N 79°1'3.69"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	...	Operational	NA	Phylorid bed Trickling Filter	0				7.9	37	14.68	38.4	Non Comply		
219	Nagpur Municipal corporation	Dabha(NIT)	5	21°10'118.33"N 79°00'42.29"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	...	Operational	5.0	SBR	0				8.6	18	3.1	8	Non Comply		
220	Nagpur Municipal corporation	Ittabhatti(NIT)	10	21°10'35.56"N 79°07'46.50"E	Consent to operate for Nagpur Municipal Corporation valid up to 30.04.2027	...	Operational	10	SBR	0				8.8	20	6	12	Non Comply		
221	Kamptee Municipal Council	Kamptee Municipal Council STP	0				Proposed 12.5						Technical approval from MJP and land approval proposal is pending at Collector Office, Nagpur	..	..	..	..	NA		

(write Comply/Non Comply) It is mandatory..... Annex-II - JVS sam																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
222	Mouda Nagar Panchayat	Nagpur Road	0				Proposed 1							..	..	..	..	NA		SRO Nagpur-2
223	Bhandara Municipal Council	Bhandara Municipal Council STP	0				Proposed 15 mld..							..	..	..	..	NA	2027	SRO Bhandara
224	Pauni Municipal Council	Pauni Municipal Council STP	0				Proposed 7							..	..	..	..	NA	2027	SRO Bhandara
225	Hinganghat Municipal Council	Pili Mazid Bhimmagar Ward, Hinganghat.	10	Lat-20.560296 & Long-78.837956	Consent not obtained & not yet applied	NA	Operational	3.5	ASP	NA	NA	NA	NA	8	18	29	68	Non Complied	NA	Nagpur2
225	Hinganghat Municipal Council	Pili Mazid Bhimmagar Ward, Hinganghat.	3.5	Lat-20.560296 & Long-78.837956	Consent not obtained & not yet applied	NA	Operational	3.5	ASP	NA	NA	NA	NA	8.4	15	31.5	76	Non Complied	N/A	Nagpur2
226	Wardha Municipal Council	Wardha Municipal Council	0	Lat - 20.734478 Long - 78.612634	Not obtained	NA	Under Construction - 10 MLD	0		NA	NA	NA	NA	NA	NA	NA	NA	Under Construction - 10 MLD	2026	Nagpur2
	Gondia Municipal Council	Gondia Municipal Council	0		Not obtained	NA	proposed of 12 MLD	0		NA	NA	NA	NA	NA	NA	NA	NA	NA	Dec-25	SRO Bhandara
RO Amravati																				
227	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	ingdi	31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-2011. Application submitted to Board office on 01-10-2011	2017	Operational	44.0	ASP	0	44	Gaps -18.5	Zone wise 5 nos STP's are proposed of capacities -14.5 MLD, 8.0 MLD, 10.5 MLD,5.5 MLD, 12.0 MLD= Total 50.5 MLD	8.21	32	29	68	Non-comply		Amravati1
228	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	20.5623.97°N 77.4342.94° E		2013	Operational	30.5	ASP	0	30.5			8.2	56	5.8	13	Non-comply		
229	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0				Proposed 16						DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	...	...	...	...	...	...	
230	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0				Proposed 12							...	...	...	...	NA		
231	Akola Municipal Corporation	Shiloda	30	Lat:- 20.752263 Long - 76.992215	NA	NA	Operational	30	SBR	30	0	0	NA	8.8	74	4.4	10.8	Non comply	NA	Akola
232	Akola Municipal Corporation	PDKV	7	Lat:- 20.711595 Long - 77.02539	NA	NA	Operational	7	SBR	7	0	0	NA	8.8	68	4.9	13.6	Non Comply	NA	Akola
233	Shegaon Municipal Council	S.No. 752/1, Charmor, Shegaon, Dist.-Buldhana	7	Lat. 20.4738.8° N Longi. 76.4215.9° E	Board has granted consent C to O vide no RO- Amravati/Consent/1901001356 dtd. 18/01/2019 valid upto 30/11/2021.	2015	Operational	3.5	MBR			NA	NA	8	48	13	28	Non comply	Not in operation	Akola
244	Shegaon Municipal Council	Gut No. 401/I, Shegaon Part 2, Akana Road, Shegaon, Tal. Shegaon Dist. Buldhana	2	Lat. 20.4738.8° N Longi. 76.4215.9° E			Operational	2	MBR	2		NA	NA	11.1	20	318	456	Non comply		Akola
234	Washim Municipal Council	Sr. No. 259,260,261 & 262 ,Near Chammunda Devi Temple,Washim Tq. Washim	8	20.092752- 20.533N , 77.136964- 77813E	Board has granted consent C to E vide no RO- Amravati/Consent/1706000108 dtd. 06/06/2017	NA	Operational	4	SBR	0	0	0	NA	7.4	64	12.5	32	Non comply	N/A	SRO Amravati 2
RO Chandrapur																				
235	Chandrapur Municipal Corporation	Pathanpura	45	19°56'02"N 79°17'55"E	Board has granted consent C to 1st Operate vide no Format1.0/CC/U AN No.MPCBCONS ENT- 0000139507/CO/ 2211002349 dtd. 28/11/2022 valid upto 31/10/2025	2014	Operational	24.0	MBBR	0	24	0	0	8.1	12	9.5	28	comply		

[illegible]